


Office of the Engineer-in-Chief
Public Works Department
P.W.D., Govt. of NCT of Delhi.

12th Floor, M S O Building, I P Estate, New Delhi 110 002
Phone 011 2349 0260/ 011 23319021



Handwritten notes: PWD/2014/31784, 24-10-14

Sub: Inspection diary of Shri Dinesh Kumar, Engineer-in-Chief, PWD for the week from 13th to 17th of October 2014.

Ref: No.PS/PWD/119-128 dated 4.3.2014 from PWD Sectt.

13/10/2014 : Inspection of c/o. Parallel Road from Mukarba Chowk to Wazirabad.

Secretary, PWD inspected the above work where Engineer-in-Chief, PWD, Chief Engineer, Zone F-1 and his staff were present. The entire alignment of the work was inspected and it was noticed that near Libaspur, the road cannot be widened until and unless the land is acquired from private land owners on eastern side of the drain. Due to problem of land acquisition, it has already been proposed to close the contract after completion of the work in available site near Libaspur, the road may be improved only in one carriageway in the available site. Other carriageway on western side can be constructed in the drain by making elevated road just like Barapullah nallah. The problem due to interceptor sewer work of DJB was also noticed and it was directed that DJB may be pursued to complete the work at the earliest and the work near interceptor sewer may be left which can be taken up only after completion of sewer work. Detailed inspection note is to be issued by C.E, F-1.

14/10/2014 : Meeting with Hon'ble L.G.

There was a meeting with Hon'ble L.G to review the action plan for Delhi Budget 2014-15 at 11.30 a.m; hence no inspection could be done.

15/10/2014 : Inspection of Secretary, PWD.

Secretary (PWD) inspected the work of Medical College, Rohini where S.E, B-23, S.E (E) B-24 and their staff were present. The progress of work was satisfactory but it was intimated by S.E, B-23 that the scope of work is being increased by Health Department therefore, S.E was directed to send the case to Secretary (Health) for vetting revised sanction, within 2-3 days. S.E (E) B-24 was directed to award all electrical works immediately and ensure that electrical works are also completed along with civil works.

Secretary (PWD) also inspected the site for Sukhdev College, Rohini and residential quarters for Judiciary at Rohini. At Sukhdev College, the work was started and digging for basement is in progress whereas at residential quarters for Judiciary, even layout was not marked. C.E, B-1 was directed to expedite both the works. Detailed inspection note is to be issued by C.E, B-1.

16/10/2014 : Meeting with Chief Secretary.

There was a meeting with Chief Secretary regarding issues raised by Prof. Jagdish Mukhi, MLA, Janakpuri area at 11.00 a.m; hence no inspection could be done.

Handwritten notes and signatures: SS, Enic, WDC/camp, upload on WIMS, AD (m), DP (m), 28/10/14, 24/10, 27/10

17/10/2014 : Co-ordination meeting of various departments.

There was a co-ordination meeting with various departments, by Secretary, PWD at 11.00 a.m; hence no inspection could be done.

Submitted for information of Secretary, PWD/Chief Secretary.


(Dinesh Kumar)
Engineer-in-Chief, PWD


The Secretary, PWD

S.O to Chief Secretary

No. E-in-C/PWD/M/IR/4844 (E) dated : 21.10.2014

Copy to :

All Chief Engineers of PWD.


Engineer-in-Chief