

## कार्यालय मुख्य अभियंता

लोक निर्माण विभाग, अनुरक्षण अंचल- एम 4


राष्ट्रीय राजधानी क्षेत्र (दिल्ली सरकार)

9वां तल, एम.एस.ओ. भवन,

नई दिल्ली- 110002

दूरभाष : 23319795/ फ़ैक्स: 23317728

नं. 23(25) /CEM-4/PWD/GNCTD/ 8572



## O/o THE CHIEF ENGINEER

PWD MAINTENANCE ZONE -M4

GNCTD, 9<sup>TH</sup> FLOOR, M.S.O. BUILDING

I.P. ESTATE, NEW DELHI- 110002

Phone: 23319795 Fax: 23317728

Email: cepwddelhimzm4@gmail.com

दिनांक: - 16 /12/ 2014

### Inspection Note

The Chief Engineer, PWD MZ-4 has inspected roads / works of M-312 and M-313 today i.e. on 16.12.2014 alongwith Sh. S.K. Rampal, SE, M-31, Sh. Mool Chand, EE, M-312, Sh. Bishambar Dass, EE, M-313, Sh. Rajendra Prasad, Dy. Director (H)/M-314 concerned AEs / JEs and contractors' representatives.

Following observations have been made:-

- 1 Name of Work : Widening & remodeling of drain and improvement of footpath at Abdul Hameed Marg**  
**Agency : M/s Mahavir Prasad Gupta and Sons**
  - (i) The sample of DBM / DBC as done by the agency, should be taken by core cutting method and sent for testing.
  - (ii) The drains are to be thoroughly desilted before construction work.
  - (iii) The horizontal and vertical joints in brick work should be properly made as per specifications and joints should be properly filled on both sides of brick work.
  - (iv) Cement plaster and neat cement punning which was being done on brick work, was not of satisfactory quality. It should be redone.
  - (v) Samples of paver blocks and kerb stones, collected during the inspection by SE M-31, should be got tested from departmental laboratory for conformity to the specifications.
  
- 2 Name of Work : Development of horticulture work on Mall Road Extn. from Azadpur to Mukarba Chowk**  
**Agency : Sh. Jagjit Singh**
  - (i) The progress of work is slow. The DDH was directed to get the work expedited.
  - (ii) The row of plants / hedge being planted near the kerb line should be planted after allowing for erection space of RCC Crash Barriers on both sides.
  - (iii) Similarly vertical posts and PVC net should also be erected away from kerb line allowing space for erection of RCC Crash Barriers.
  - (iv) Vertical posts and PVC net, wherever not yet erected, should be provided only after discussion with EE M-313 considering the erection of crash barriers.
  - (v) Dead plants should be immediately replaced.
  
- 3 Horticulture work on Shah Alam Bund Road.**
  - (i) It was intimated by the Dy. Dir. of Horticulture that the tenders of Development of Horticulture work on Shah Alam Bund Road have been received and are about to be approved by Dir. of Horticulture soon.
  - (ii) He was directed to get the work started immediately on acceptance of the tenders, so as to ensure that there is no repetition of encroachment on the central verge, which has recently been cleaned.

**4 Mall Road Extension (Civil Work) :**

- (i) The height of signage provided in the central verge specially at junction of Shah Alam Bund Road should be raised. It is lowered due to filling in the central verge.
- (ii) Water stagnation observed at few locations i.e. near Red Light towards Shalimar Bagh. It should be checked and if necessary, additional bell mouth should be provided.
- (iii) Gaps in paver block in footpath noticed near Libra Petrol Pump. It should be filled up and rectified.

**5 Name of Work :** Improvement and construction of carriageway of Shah Alam Band Road G.T. Road to Road No. 51 SH: Improvement and Construction of Carriageway, Central Verge, Footpath & S.W. Drain  
**Agency :** Sh. Pawan Kumar

- (i) The bell mouth finishing is uneven, it should be made smooth for proper drainage.
- (ii) The quality of mastic layer near Jahangirpuri drain should be checked & sample be sent to departmental lab for testing. The joint in the mastic layer is visible at places. It should be made smooth
- (iii) The widening of RCC culvert should be started immediately. The agency has promised to complete the remaining work i/c widening of culvert by 31-01-2015. Field staff should regularly monitor the progress of work.
- (iv) The painting of kerb stone & toe wall should also be taken up simultaneously.
- (v) Programme for clearing of encroachment in the remaining portion of central verge of Shah Alam Bandh Road should be fixed in coordination with other agencies, preferably before start of horticulture work.
- (vi) The progress of work should be expedited and work should be completed at the earliest.

All these items should be immediately attended to, in time bound manner and action taken report should be sent to this office.

(जयेश कुमार)  
मुख्य अभियंता  
अनुसूचना अंचल- एम 4


प्रतिलिपि:-

- 1 सचिव, लो०नि०वि०, 5वां तल, बी विंग, दिल्ली सचिवालय, नई दिल्ली 110002 को सूचनार्थ प्रेषित।
- 2 प्रमुख अभियन्ता लो०नि०वि०, 12वां तल, एम० एस० ओ० भवन, इन्द्रप्रस्थ सम्पदा, नई दिल्ली 110002 को सूचनार्थ प्रेषित।

प्रतिलिपि सूचनार्थ एवं आवश्यक कार्यवाही हेतु प्रेषित:-

- 1 श्री एस. के. रामपाल, अधीक्षण अभियन्ता, एम-31, रोहतक रोड कासिंग, रिंग रोड, पंजाबी बाग, नई दिल्ली।
- 2 श्री संतोष कुमार, निदेशक (उद्यान), लो०नि०वि०, 13वां तल, एम० एस० ओ० भवन, इन्द्रप्रस्थ सम्पदा, नई दिल्ली 110002।

- 3 श्री मूल चंद, कार्यपालक अभियन्ता, रोड्स अनुरक्षण मंडल एम 312 लो0 नि0 वि0, रोड नं. 43, सैनिक विहार, निकट केशव महाविद्यालय, पीतमपुरा, नई दिल्ली।
- 4 श्री बिशमबर दास, कार्यपालक अभियन्ता, रोड्स अनुरक्षण मंडल एम 313 लो0 नि0 वि0, खालसा कालेज के सामने, माल रोड, दिल्ली-110054।
- 5 श्री राजेन्द्र प्रसाद, उप-निदेशक (उद्यान), लो.नि.वि.उद्यान मंडल एम-314, 13-वां तल, एम. एस.ओ. भवन, इंद्रप्रस्थ संपदा, नई दिल्ली-110002।
- ✓ 6 गार्ड फाईल।

  
मुख्य अभियन्ता  
अनुरक्षण अंचल- एम 4