



placed the order to SAIL for steel plates for steel girders of elevated corridor. The EE was directed to review the status of rolling of steel plates with SAIL authorities.

8. The status of footpath, drain was also reviewed. It was again directed that the drain cover should be properly placed abutting each other and then sealed before fixing the tar felt strip so as to stop the seepage of sand in future. The sample of tar felt strip over the joints has not been prepared by the agency despite regular pursuance by the undersigned. The EE was directed to ensure the same on priority.
9. The progress of rain water harvesting chambers was also reviewed. It was directed to make these chambers operational immediately after providing the rain water pipes and connecting the same with these chambers.
10. The other details like cutting of joints in side crash barrier/central verge, post-tensioning of left out lateral strands in diaphragm segments, its grouting, placing of vertical bearing around seismic resistors/stubs etc. were discussed in detail. It was directed that the agency should also start cutting the joints in crash barrier/central verge and seal the same with polysulphide, as per agreement item, on priority. These small-small activities are very critical, time taking and should be monitored closely.
11. The speed of construction of footpath should also be enhanced by the agency on priority.
12. Lastly, the agency was directed to expedite the various activities so as to complete the project as per revised target date.


Project Manager
Flyover Project Circle F-13, PWD

Copy to:-

- (1) Pr. Chief Engineer, Flyover Project Zone F-1, PWD, 12th Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (2) The OSD (PWD) to Minister, O/o of the Minister, Power, PWD, Health, Industries & Home, GNCTD, A-Wing, 7th Level, Delhi Secretariat, I.P. Extension, New Delhi-110002 for kind information please.
- (3) The Executive Engineer, FPD, F-132 for information & necessary action please.
- (4-6) The Executive Engineer, FPD, F-131, F-133 & F-134 for necessary action w.r.t. various finishing and other similar activities in their respective stretch.


Project Manager