

|   |  |   |
|---|--|---|
|  | <p align="center"><b>CHIEF PROJECT MANAGER<br/>(FLYOVER) 1<br/>PUBLIC WORKS DEPARTMENT<br/>GOVT. OF DELHI<br/>MUKARBA CHOWK, G. T. KARNAL ROAD,<br/>DELHI - 110033</b></p> <hr/> <p align="center"><b>Ph: 011-27691871, Fax No.: 011-27691971<br/>E-Mail: <a href="mailto:cpmpwddelhif1@gmail.com">cpmpwddelhif1@gmail.com</a></b></p> |  <p align="center">एक कदम स्वच्छता की ओर</p> |
|---|--|---|

F. No. 23(28-I)/CPM/F 1/PWD/2015/

2184

Date: - 28-9-15

### Inspection Note

**Sub: - Inspection Note for the work of "Comprehensive Development of Corridor (Outer Ring Road) between Madhuban Chowk to Mukarba Chowk."**

Inspected the site of Madhuban Chowk to Mukarba Chowk on 25.09.2015 along with EE, F-131 and Project Manager of M/s. ITD Cementation.

In the site office, reviewed the progress of work. It was informed that as on date, around 44 nos. of wing segments are still to be erected. The status of side crash barrier/central verge, casting of seismic resistor/stub, lateral stitch, grouting of post-tensions ducts etc. were also enquired. It was directed to expedite all these activities on priority.


The status of load testing was enquired which has not been started by the agency despite repeated requests. The agency was directed to start load test immediately and for that purpose, the span, where load test has to be conducted, should be made ready after laying of wearing course on priority.

The status of under deck finishing was also enquired which is not going on as on date. Since, it is a time consuming activity, the agency should immediately mobilise the required resources at different locations simultaneously. Minor rectifications in the side crash barrier/central verge, wherever required, by grinding of concrete surface should also be done on priority so as to achieve desired line and level.

The status of drain and service road was also enquired. The drain and service road from Haryana Canal to Badli Chowk is still incomplete. The delay in completion of service road in this stretch is causing a huge traffic jam on number of occasions. The agency was directed to complete the drain and service road wherever, it is incomplete, on priority.


The manhole and service road on R.H.S. near Mukarba Chowk has not been completed which is pending for a long time. This should be expedited, as very soon Metro Station near this location is going to be inaugurated.

The agency was directed to take up all the activities simultaneously so as to complete the project at the earliest.


 28/9  
**Chief Project Manager  
(Flyover) 1, PWD**

**Copy to:-**

- (1) The E-in-Chief (Projects), (Flyover) 1, PWD, 12<sup>th</sup> Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (2) The OSD (PWD) to Minister, O/o of the Minister, Power, PWD, Health, Industries & Home, GNCTD, A-Wing, 7<sup>th</sup> Level, Delhi Secretariat, I.P. Extension, New Delhi-110002 for kind information please.
- (3) The Executive Engineer, FPD, F-131 for information & necessary action please.


 28/9  
**Chief Project Manager**