

	<p align="center">CHIEF PROJECT MANAGER (FLYOVER) 1 PUBLIC WORKS DEPARTMENT GOVT. OF DELHI MUKARBA CHOWK, G. T. KARNAL ROAD, DELHI - 110033</p> <hr/> <p align="center">Ph: 011-27691871, Fax No.: 011-27691971 E-Mail: cpmpwddelhif1@gmail.com</p>	
--	--	---

F. No. 23(23) (I)/CPM/F 1/PWD/2015/

2378

Date: - 19-10-15

Inspection Note

Name of work: - Comprehensive Development of Corridor (Outer Ring Road) between Mukarba Chowk to Wazirabad Chowk.


Inspected the site along with EE, F-11 and the Project Manager of M/s. CEC on 19.10.2015. First, went to the Libaspur where the earth filling in the nallah portion has been almost done for carrying out the balance work which was stopped due to rainy season.

Then, went to the Bhaslwa Chowk where side crash barrier and central verge are being casted. The approach slab on both sides are still pending and the agency was directed to expedite the same.

Then, went to the loop-1, P-19_P-20 pier location where pile caps, lying in the nallah portion, are still pending which could not be taken up during the rainy season. The agency should expedite these two pile caps on priority so that the solid slab at this location is casted by the end of this year.

Then, went to the Burari flyover where it was informed that the deck slab of L.H.S. carriageway will also be completed by this month end however, the progress of ramp work needs to be expedited.

The status of Junction widening was again reviewed and it is felt that the junction widening of Mukundpur, (L.H.S., A-2 side) and Bhalswa (A-1 side L.H.S.) etc. are not going as per the desired pace and agency should expedite the same on top priority.


 Chief Project Manager
 (Flyover) 1, PWD

Copy to:-

- (1) The E-in-C (Projects), PWD, 12th Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (2) The Pr. Chief Engineer (Projects), PWD, 9th Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (3) The OSD (PWD) to Minister, O/o of the Minister, Power, PWD, Health, Industries & Home, GNCTD, A-Wing, 7th Level, Delhi Secretariat, I.P. Extension, New Delhi-110002 for kind information please.
- (4) The Executive Engineer, F-11 for information & necessary action please.


 Chief Project Manager