



राष्ट्रीय राजधानी क्षेत्र दिल्ली सरकार
GOVT. OF NATIONAL CAPITAL TERRITORY OF DELHI
लोक निर्माण विभाग, PUBLIC WORKS DEPARTMENT

कार्यालय अधीक्षण अभियन्ता (नार्थ),
अनुरक्षण परिमंडल, लो०नि०वि०,
पश्चिमी यमुना तटबंध रिंग रोड सामने,
अन्तराज्यीय बस अड्डा कश्मीरी गेट दिल्ली-110006
दूरभाष : 011-23865967/23865966 फैक्स : 23865968

O/o the SUPERINTENDING ENGINEER (North),
Maintenance Circle,
PUBLIC WORKS DEPARTMENT
Western Yamuna Bank, Ring Road,
Opp. ISBT, Kashmere Gate, DELHI- 110 006.
Phone: 011-23865967/23865966 Fax: 23865968
Email: - sepwddelhim32@gmail.com

संख्या : 23(Inspection)/उ०अनु.परि०/लोनिवि/2016-17/
सेवा में,

दिनांक: 09. 09 .2016

श्री जे पी सिंह,
कार्यपालक अभियन्ता (सड़क),
उत्तर दिल्ली, लोक निर्माण विभाग,
दिल्ली-110054

विषय : Inspection of roads/ works under subdivision NR-11.

The roads / works at Jahangirpuri area; under subdivision NR-11 inspected on 08.09.2016 with Shri J P Singh, Executive Engineer, Shri S K Bali, Assistant Engineer and Shri Anmol, JE. The inspection report / observations are as under:-

Works:

1. Name of work: A/R & M/O roads under PWD North-Road (M-313), Delhi during 2016-17.
SH: Repair of existing damaged brick work drain at Kaushal Cinema Road and laying of RCC pipe etc. Under Sub Division-11.

Agreement No.: 63/EE CRMD-313/2016-17

Agency: M/s K P Singh & Co.

Estimated cost: Rs. 24,54,304/-

Tendered Cost Rs. 22,11,573/-

Date of start 02.09.2016

Date of Completion 31.10.2016

Observations: The date of start of the work is 02.09.2016 but at site, work has not been started / initiated at all. It is observed that at number of points/stretchers drain covers are missing, protection wall / kerb stones on the road along the drain are missing / not provided, this negligence on part of field staff may cause mishap, accidental fall in the drain etc.

Action as per the provisions of the agreement may be initiated against the agency for not starting of the work.

2. Name of work: A/R & M/O roads under PWD North-Road (M-313), Delhi during 2016-17.
SH: Comprehensive repair of roads, footpath, drains, painting etc. under Sub Division NR-11.

Agreement No.: 57/EE CRMD-313/2016-17

Agency: M/s K P Singh & Co.

Estimated cost: Rs.28,36,979/-

Tendered Cost Rs. 22,44,334/-

Date of start 22.08.2016

Date of Completion 19.11.2016

Observations: A review meeting was held on 26.08.2016 in the circle office in the presence of representatives of all the agencies, JEs and AEs for similar works in all 5 subdivisions; it was assured

by all that the awarded work will be started within 2-3 days positively. It is observed that work has not been started at all at site; this has been viewed very seriously. The Executive Engineer will call the explanation of AE and JE and initiate action against the agency for not starting the work in spite of repeated requests during meetings, direction to the field officers over telephone.

3. Name of work: Road restoration of road cut by various agencies as DMRC, DJB etc. at various roads in Jahangirpuri, Delhi under Sub Division NR-11
- Agreement No.: 53/EE CRMD-313/2016-17
- Agency: M/s Raj Construction Co.
- Estimated cost: Rs.23,06,671/-
- Tendered Cost Rs. 17,25,390/-
- Date of start 13.08.2016
- Date of Completion 11.10.2016
- Observations:** It is observed that only some WMM work was started today only. You are requested to issue notice to the agency for delay start in the work and explanation of concerned JE/AE be called for not intimation of the facts and timely action against the agency for enormous delay of about one month in starting of the work.

4. Name of work: Construction of RCC drain for existing damaged brick drain in Jahangirpuri Area , Jahangirpuri, Delhi.
- Agreement No.: 50/EE CRMD-313/2016-17
- Agency: M/s Renu Construction Co., Delhi
- Estimated cost: Rs.195,40,674/-
- Tendered Cost Rs. 159,99,904/-
- Date of start 12.08.2016
- Date of Completion 07.02.2016
- Observations:** The diversion of sewage / water in about 50 metre length along the nallah (near pump station) is started by the agency. It is observed that so far agency has not submitted details for Job mix formula, approval of RMC etc and no action is initiated by the field staff. Precautionary safety measures i.e. barricading, sign boards etc have not been provided at site; which is one of the essential and foremost conditions of the agreement. The progress of the work at site is very slow; the same is required to be expedited to complete the work within stipulated period of the agreement. Assistant Engineer requested that for diversion of the heavy flow in the drain and to safe guard the road from collapse; 900mm RCC pipe drain is required to be constructed along the existing drain. This has been done in part portion at site and seems essential so as to get dry space for excavation, laying of PCC, erection of cantering & shuttering and casting of RCC drain. EE may check financial implications in terms of the agreement immediately.

EE was directed to work out the cost keeping in view constructing about 50-100 metre pipes diversion at a time; which can be removed and re-fixed say 4-5 times to cover whole length of the drain to be diverted. It is to be expedited to minimise the inconvenience to the road user.

INSPECTION OF ROADS

1. Malik Ram Tondon Marg:

Small stretch on the carriageway is found damaged requires to be patch repaired. On carriage way near DJB office undulations, road cut, pot holes etc were observed; these defects are to be repaired immediately for smooth and jerk free riding surface of the road. It was informed by the AE that the resurfacing of the carriageway was completed few months back and is under maintenance period;

hence the concerned agency may be called for repair of damaged surface of the carriage way. This should be completed within 10 days positively.

2. Prayas Road:

At the junction of Prayas Road with Shah Alam Bandh Marg at turning, heaps of very large RCC blocks, pieces of test piles, rubbish etc probably dumped by the DMRC / Flyover Project are lying since months together. During earlier visits verbal directions were issued to the AE/EE to pursue the matter with concerned Agency / Department for removal of dumped rubbish from the right of the way of roads to avoid inconvenience to the road users, but in vain as no action have been taken by the field officers so far. Action should be initiated immediately and carriageway/ right of way should be got cleared from all such rubbish, Malba /RCC blocks etc.

प्रतिलिपि:

1. मुख्य अभियन्ता, लोक निर्माण विभाग (अंचल-उत्तर) , नई दिल्ली-110002 को सूचनार्थ हेतु ।

4/2/09/09/16
(एस के अग्रवाल)
की-9 अधीक्षण अभियन्ता (नार्थ)

4/2/09/09/16
की-9 अधीक्षण अभियन्ता (उत्तर)