

	<p align="center">CHIEF PROJECT MANAGER (FLYOVER) 1 PUBLIC WORKS DEPARTMENT GOVT. OF DELHI MUKARBA CHOWK, G. T. KARNAL ROAD, DELHI – 110033</p> <hr/> <p align="center">Ph: 011-27691871, Fax No.: 011-27691971 E-Mail: cpmpwddelhif1@gmail.com</p>	 <p align="center">एक कदम स्वच्छता की ओर</p>
-----------------------------------------------------------------------------------	--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	---------------------------------------------------------------------------------------------------------------------------------

F. No. 23(23) (I)/CPM/F 1/PWD/2016/2333


Date 15.09.2016

Inspection Note

Name of work: - Comprehensive Development of Corridor (Outer Ring Road) between Mukarba Chowk to Wazirabad Chowk.


Inspected the site of Mukarba chowk to Wazirabad alongwith EE/F-11. ^{on 15/9/16} First, went to the Mukundpur flyover location and reviewed the progress of work. All the deck slabs of flyover including that of loop-1 have been completed. During the last discussion on 9.09.2016, it was committed that the entire crash barrier of RHS will be casted by last week of September and last expansion joint will be casted by 12th of October. However, as on date, the labour deployed on casting of crash barrier is far from satisfactory. The matter was also discussed with Mr.V.S. Yadav Vice President M/s. C.E.C. and Mr. Narayan, Project Manager M/s.CEC who were asked to deploy more labour on crash barrier. Executive Engineer/F-11 was also directed to monitor the progress on day to day basis.

Then went to Burari flyover location where under deck finishing has been started. Its progress should be closely monitored and the same should be expedited. In the office, reviewed the progress of work with Mr. Saurabh Mishra of M/s. CEC and he was directed to submit detailed programme of casting of crash barrier of Mukundpur flyover and completion of other balance activities.


**Chief Project Manager
(Flyover) 1, PWD**

Copy to:-

- (1) The Engineer-in-Chief, PWD, 12th Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (2) The Pr. Chief Engineer (Projects), PWD, 9th Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (3) The OSD (PWD) to Minister, O/o of the Minister, Power, PWD, Health, Industries & Home, GNCTD, A-Wing, 7th Level, Delhi Secretariat, I.P. Extension, New Delhi-110002 for kind information please.
- (4) The Executive Engineer, F-11, PWD for information & necessary action please.


Chief Project Manager

okc