



कार्यालय अधीक्षण अभियन्ता (नार्थ),
अनुरक्षण परिमंडल, लो०नि०वि०,
पश्चिमी यमुना तटबंध रिंग रोड सामने,
अन्तराज्यीय बस अड्डा कश्मीरी गेट दिल्ली-110006
दूरभाष : 011-23865967/23865966 फ़ैक्स : 23865968

O/o the SUPERINTENDING ENGINEER (North),
Maintenance Circle,
PUBLIC WORKS DEPARTMENT
Western Yamuna Bank, Ring Road,
Opp. ISBT, Kashmere Gate, DELHI- 110 006.
Phone: 011-23865967/23865966 Fax: 23865968
Email: - sepwddelhim32@gmail.com

निरीक्षण रिपोर्ट

Works/roads at GTK Road; under subdivision NR-12 inspected on 29.12.2016 (Thursday) with Shri Bishamber Dass EE (NR), Shri R P Verma AE NR12, Shri Sachin Choudhary JE and representative/engineer's of the contractor. The inspection report / observations are as under:-

Works:

Name of work: Improvement of drainage system & service road from Petrol Pump to Masjid at Lal Bagh area at GT Road, Delhi
Agreement No.: 76/EE CRMD-313/2016-17
Agency: Shri Vasdev, Delhi
Estimated cost: Rs.1,48,61,559/-
Tendered Cost Rs. 1,18,29,800/-
Date of start 18.12.2016
Date of Completion 17.03.2017

Observations: As on date no physical works, arrangement of the materials etc were noticed at site except submission of the materials for Job Mix Design of the concrete; Shri Kunal Bansal (mobile 981117784), Engineer / representative present on behalf of the agency intimated that the agency is arranging for construction of site office/go-down and work at site (demolition of temporary/abundant toilets, damaged drain, laying of PCC, Brick Works etc) will be started within 2 days i.e. by 31.12.2016.

Executive Engineer to ensure timely start of the work and in case agency fails; necessary action as per terms and conditions of the agreement is to be initiated against the agency, as already work has been delayed by about two weeks.

Name of work: Improvement of Service Road from Balmiki Mandir to Nanak Paio Gurudwara at GT Road, Delhi
Agreement No.: 75/EE CRMD-313/2016-17
Agency: M/s Renu Construction Co., Delhi
Estimated cost: Rs.1,42,81,267/-
Tendered Cost Rs. 1,08,19,488/-
Date of start 18.12.2016
Date of Completion 17.03.2017

Observations: As on date no physical works, arrangement of the materials etc were noticed at site; even the materials for Job Mix Design of the concrete have not been submitted by the agency. Contractor (Shri Bansal 9910026440) did not turned up in spite of repeated call over his mobile but Shri Sumit Kaushik (mobile 8377006704), his Engineer / representative was present but was unable to furnish any details/program to start the work. He was directed to start the work (c/o site office/go-down, demolition of damaged pavement/drains, laying of PCC, Brick Works etc) within 2 days i.e. by 31.12.2016.

Executive Engineer to ensure timely start of the work and in case the agency fails; necessary action as per terms and conditions of the agreement is to be initiated against the agency; as work is getting delayed.

Other issues

1. Un-authorized boards, kioska, banners, posters etc.

Unauthorised boards, banners etc were found erected on the road, all these are to be removed immediately & regularly.

2. Carriageway.

Abandoned CC pedestal for installation of street lights exist in the middle of the road are to be removed and carriageway required to be levelled for smooth movement of vehicles on the road.

3 Encroachments

It is observed that HP Petrol Pump dealer (opposite Lal Bagh Cluster and near temples) is extending the petrol pump beyond his land in the RoW (Right of Way) of the road up to the carriage way by construction of pavement (CC interlock paver flooring, construction of islands, installation of kiosks/cabins for pollution checking of vehicles, air pumps, sign boards etc) and had stacked heaps of building materials i.e. earth, sand, grit, paver blocks, dismantled materials etc up to the carriage way causing air pollution beside inconvenience to the pedestrians, traffic and may cause mishap.

Immediate actions regarding removal of the encroachments/portion extended in the RoW, heaps of materials from the RoW and issuing of challan to the defaulter causing air pollution as per powers delegated to AE (PWD) etc should be taken up.

It is observed that action on part of field staff is lacking even after been pointed to them during previous visits/inspections of the roads (encroachments by stacking of materials by shopkeepers in Jahangirpuri/Sanjay Enclave, extension of Petrol Pumps near Chatrasal Stadium on Ring Road and at Sanjay Gandhi Transport Nagar, air pollution by Building Material Suppliers, Buildings under construction on Ring Road etc). EE to ensure timely action by field officers regarding prevention/removal of encroachment, issue of challans against the person/agency adding air pollution and to take up the matter with oil agencies (IOC, HP etc) regarding encroachments by pump dealers in the RoW of the PWD Roads.

4 Shifting of Services opp. Balmiki Mandir

For shifting of services from the influence area for construction of subway opposite Balmiki Mandir, shifting charges have been paid to the concerned utility departments i.e. M/s TDDPL, IGL, MTNL and DJB. But at site only TDDPL and IGL have started the work; other utility departments are to be pursued for shifting of services at earliest to make the site available for c/o subway.

Executive Engineer is directed to visit all the roads for proper and timely execution of works, prevent encroachments and issue of challans by AEs against the defaulters causing air pollution, maintenance vans and available labours are to be utilised fully to keep the roads, footpath etc neat and clean for convenience of the road users and traffic.

4/2/2016
(एस के अग्रवाल)
अधीक्षण अभियन्ता (नार्थ)
की-९

सेवा में,

श्री बिसम्बर दास,
कार्यपालक अभियन्ता (सड़क),
उत्तर दिल्ली, लोक निर्माण विभाग,
दिल्ली-110054

संख्या : 23(1115/Inspection)/उअनुपरि/लोनवि/2016-17/

दिनांक: . 12 . 2016

प्रतिलिपि:

मुख्य अभियन्ता, लोक निर्माण विभाग (अंचल-उत्तर) , नई दिल्ली-110002 को सूचनार्थ।

4/2/2016
अधीक्षण अभियन्ता (उत्तर)
की-९