



राष्ट्रीय राजधानी क्षेत्र दिल्ली सरकार
GOVT. OF NATIONAL CAPITAL TERRITORY OF DELHI
लोक निर्माण विभाग, PUBLIC WORKS DEPARTMENT

कार्यालय अधीक्षण अभियन्ता (नार्थ),
अनुरक्षण परिमंडल, लो०नि०वि०,
पश्चिमी यमुना तटबंध रिंग रोड सामने,
अन्तराज्यीय बस अड्डा कश्मीरी गेट दिल्ली-110006
दूरभाष : 011-23865967/23865966 फैक्स : 23865968

O/o the SUPERINTENDING ENGINEER (North),
Maintenance Circle,
PUBLIC WORKS DEPARTMENT
Western Yamuna Bank, Ring Road,
Opp. ISBT, Kashmere Gate, DELHI- 110 006.
Phone: 011-23865967/23865966 Fax: 23865968
Email: - sepwddelhim32@gmail.com

निरीक्षण रिपोर्ट

Works/roads at GTK Road, Mall Road etc; under subdivision NR-12 inspected on 07.03.2017 (Tuesday) with Shri Bishamber Dass EE (NR), Shri R P Verma AE NR12, Shri Sachin Choudhary and Shri Manish JEs and representative/engineer's of the contractor. The inspection report / observations are as under:-

Works:

Name of work: Improvement of drainage system & service road from Petrol Pump to Masjid at Lal Bagh area at GT Road, Delhi
Agreement No.: 76/EE CRMD-313/2016-17
Agency: Shri Vasdev, Delhi
Estimated cost: Rs.1,48,61,559/-
Tendered Cost Rs. 1,18,29,800/-
Date of start 18.12.2016
Date of Completion 17.03.2017

Observations: So far about 120 meter RCC drain has been casted (partially), honey combing / defects in RCC were noticed and required to be rectified/re-casted with proper material and compaction. It is observed that necessary safety measures are lacking at site; as workers were found to be without helmet, gumboots, Jacket with PWD Logo etc, and warning signage about deep excavation, diversions etc were lacking for traffic/pedestrians. Sewage water is found overflowing on the road causing inconvenience to people, traffic beside damage to the carriageway. The building materials/pipes/malba is also found scattered on carriageway is to be removed immediately for smooth flow of traffic. Progress of the work is found to be slow and need to be expedited.

Name of work: Improvement of Service Road from Balmiki Mandir to Nanak Paio Gurudwara at GT Road, Delhi
Agreement No.: 95/EE CRMD-313/2016-17
Agency: Shri Dilshad Khan, Delhi
Estimated cost: Rs.1,42,81,267/-
Tendered Cost Rs. 1,05,31,006/-
Date of start 15.03.2017
Date of Completion 12.06.2017

Observations: Contractor Sri Dilshad Khan was present at site and informs that one lot of bricks has been brought at site and work will be started within 2-3 days. Bricks brought at site were found to be not as per specifications hence rejected. Contactor was directed to bring the materials as per CPWD specifications and provisions in the agreement and work to be started immediately.

Name of work: Microsurfacing of Carriageway of Brahm Kumar Marg (from Mall Road to G T Road) and Model Town III Road (from HDFC Bank to Arya Samaj Mandir), Delhi
Agreement No.: 91/EE CRMD-313/2016-17
Agency: M/s M C Construction Company, Delhi
Estimated cost: Rs.29,19,193/-

Tendered Cost Rs. 24,47,159/-
 Date of start 26.01.2017
 Date of Completion 26.03.2017

Observations: Shri Kshitiz Singhal, Representative/engineer of the agency was present. It is observed that at site only very small magnitude of work i.e. laying of RMC on side berm is completed and no other activity was initiated at site, thus progress of the work is almost nil. Performance of the contractor is found to be lacking; he was directed to submit the program for completion of the work within the agreement period immediately. EE was directed to initiate the action against the agency; if the performance of the agency does not improve.

Name of work: Resurfacing of Carriageway and improvement of Ring Road from Camp Chowk to Azadpur flyover, Delhi (length 3.58 km) SH:- Resurfacing of Carriageway and improvement of Footpath

Agreement No.: 92/EE CRMD-313/2016-17
 Agency: M/s M C Construction Company, Delhi
 Estimated cost: Rs. 7,24,18,435/-
 Tendered Cost Rs. 5,26,62,686/-
 Date of start 04.02.2017
 Date of Completion 03.06.2017

Observations: Shri Kshitiz Singhal, Representative/engineer of the agency was present. It is observed that at site except dismantling of plaster; no other activity was initiated, thus progress of the work is almost nil. Performance of the contractor is found to be lacking; he was directed to submit the program for completion of the work within the agreement period immediately. EE was directed to initiate the action against the agency; if the performance of the agency does not improve.

Other issues

1 Encroachments

On service road (along GTK Road from Balmiki temple to Gurdwara), it is observed that most of the residents, shops, colleges, institutions etc have encroached major part of the service road by extending boundary walls, erecting grills/fencing, permanent parking etc; thus half of the service road is not available for the movement of vehicles, pedestrians etc. Similarly in front of the Gurudwara, complete service road has been occupied by way of unauthorised parking of vehicles.

EE/field officers were directed to initiate action with the help of state task force, MCD, police etc after working out the exact details of the encroachments.

Immediately after removal of the encroachments, the road reclaimed should be get repaired under the existing agreement (number 95/2016-17).

It is observed that action on part of field staff is lacking even after been pointed to them during previous visits/inspections of the roads (encroachments by stacking of materials by shopkeepers in Jahangirpuri/ Sanjay Enclave, extension of Petrol Pumps near Chatrasal Stadium on Ring Road and at Sanjay Gandhi Transport Nagar, air pollution by Building Material Suppliers, Buildings under construction on Ring Road etc). EE to ensure timely action by field officers regarding prevention/removal of encroachment, issue of challans against the person/agency adding air pollution and to take up the matter with oil agencies (IOC, HP etc) regarding encroachments by pump dealers in the RoW of the PWD Roads.

2 Shifting of Services opp. Balmiki Mandir

For shifting of services from the influence area for construction of subway opposite Balmiki Mandir, shifting charges have been paid to the concerned utility departments i.e. M/s TDDPL, IGL, MTNL and DJB. All utility departments are to be pursued for shifting of services at earliest to make the site available for c/o subway. Architectural/Structural Drawings are also to be got prepared immediately for call of tenders.

3 Parking

On Model Town III road, it is observed that unauthorised parking charges are being levied from public by some of the people; which is not permissible. North MCD and Delhi Police should be informed immediately to prevent levy of unauthorised charges and to initiate action against the culprits.

All other roads are also to be checked to prevent unauthorised parking on the PWD Roads.

Executive Engineer and AE/JEs are directed to visit all the roads for proper and timely execution of works, prevent encroachments, unauthorised parking and issue of challans by AEs against the defaulters causing air pollution. Maintenance vans and available labours are to be utilised fully to keep the roads, footpath etc neat and clean for convenience of the road users and traffic.

अधीक्षण अभियन्ता (नार्थ)
(एस के अग्रवाल)
४/२४/२०१७

सेवा में,

श्री बिसम्बर दास,
कार्यपालक अभियन्ता (सड़क),
उत्तर दिल्ली, लोक निर्माण विभाग,
दिल्ली-110054

संख्या : 23(1115/Inspection)/उअनुपरि/लोनवि/2016-17/४५४

दिनांक: ०४. 03. 2017

प्रतिलिपि:

मुख्य अभियन्ता, लोक निर्माण विभाग (अंचल-उत्तर) , नई दिल्ली-110002 को सूचनार्थ।

अधीक्षण अभियन्ता (उत्तर)
४/२४/२०१७