

## INSPECTION NOTE

The inspection on dated 29.08.2017 at 10:00 AM to 2:30 PM alongwith EE SER-II of the following roads :-

1. The Inspection of Road No. 13A are carriedout alongwith JE/AE/EE & drain work agency hence towards Jasola side footpath / drain are to be completed latest by 31.08.17 & towards Sarita Vihar side upto 30.09.2017 positively.
2. The work of U-Turn are to be take up as the same is finalized by UTTIPEC in L.G meeting after issuing MOM which is already unduly delayed by the agency.
3. The Honb'le MLA& RWA are pressing very hard for the early completion of the same (Roadtech Agency).
4. The footpath & the road depressed which was executed by Roadtech & also repaired / rectified by Roadtech which was unduly delayed by last six month (Roadtech).
5. The resurfacing work / strengthening work of service road are to be completed also (MIA Agency). i.e left out pending works are to be completed alongwith Road Marking / Painting.

### Road No. 13

6. The defects left out by the service road agency are to be attended immediately such as fixing of Kerb stone / paver tiles of footpath wherever mortar is not there due to which the tile /kerb stone are coming out.
7. Cleaning of site by removing malba & unwanted material (Awasthi Const.).
8. The resurfacing are to be take up accordingly which is already unduly delayed from the agency & submit the detailed program. (Mahavir Prasad Gupta)
9. The pipe work are also to be completed by making program with the agency so tha resurfacing work can be completed timely. (i.e. Choudhary Construction)
10. The program with the BSES are to be made for completing their work & if required meeting are to be organized at the undersigned level also so that work can be completed timely.

### Inspection of M.B.Road.

11. The inauguration towards Pul Pehladpur are to be taken care as desired by Hon'ble MLA at appropriate time & also submitted the program of DBM, DBC & SMA by taking from the agency.


### Ravidass Marg

12. Similarly on Ravidass Marg wherever Parking is taking place (temporary/permanent)DBC work are to be taken care as told during the inspection. The Economics of the full road with respect to deviation, extra item are to be taken care & intimate in advance for discussion please ensure that no deviation will takes places in any work. All the malba & sweep material for doing DBM, DBC work are to be removed simultaneously.
13. The signage's, missing /tilting are to be taken care & wherever required are to be executed as directed by Chief Engineer / Pr. Chief Engineer / Engineer -in-Chief time to time. This issues are also regularly desired by E-in-C in their monthly meeting.
14. While executing the road work the position of the footpath of kerb stone / paver tiles /kerb channel are also to be taken care with good quality mortar while fixing.



Mathura Road

15. The drain work of the Mathura Road are to be completed latest by 30.09.2017 & whatever discussed & explain at site for GSB etc work is to be completed on priority so that while executing DBM /DBC work by the agency should not suffer on account of the same.
16. (a). On SA Marg (Maa Anand Mai Marg) the footpath work in progress are to be executed properly by raising the height of existing kerb stone height by taking level of road so that 6" to 8" height minimum is maintained while footpath work is finalized otherwise no payment is to be made to agency. JE/AE/EE are to be taken care for the same.
- (b). Road Marking, Zebra Crossing, Bus lane marking, Bus box etc Road marking etc asw per provision are to be executed. During festival the Kerb stone /Painting/Signage's /painting etc work must be completed timely.
- (c). Estimate for central verge Kerb stone of Crash barrier type of Road No.13/SA Marg is to be submitted to competent authority for proper Maintenance of roads.

  
Superintending Engineer  
South East (M), PWD  
Sukhdev Vihar, New Delhi

NO: 61(1)/SE/SE(M)/PWD/17-18/3336 dt. 30/8/17

Copy to:-

1. Engineer -in-Chief, PWD
  2. Principle Chief Engineer, PWD
  3. Chief Engineer (South), PWD
  4. Executive Engineer SER-II, PWD for information & necessary action.
- } For information

  
Superintending Engineer