



सत्यमेव जयते

राष्ट्रीय राजधानी क्षेत्र दिल्ली सरकार
GOVT. OF NATIONAL CAPITAL TERRITORY OF DELHI
लोक निर्माण विभाग
PUBLIC WORKS DEPARTMENT
e-mail: pmpwddelhihealth2@gmail.com



अधीक्षण अभियंता
स्वास्थ्य सिविल परिमंडल-II
लो०नि०वि०, दिल्ली सरकार,
डा० बी०एस०ए० अस्पताल परिसर,
सैक्टर-6, रोहिणी, नई दिल्ली-110085
दूरभाष: 011-27933240, 27933378

SUPERINTENDING ENGINEER
HEALTH CIRCLE (CIVIL)-II,
PWD, GOVT. of NCT DELHI,
DR. B.S.A. HOSPITAL COMPLEX,
SECTOR-6, ROHINI, NEW DELHI - 110085
PHONE: 011-27933240, 27933378

No.:23(Inspection)/अधी०अभि०स्वा०-2 / लो०नि०वि० / 2021-22 / 894

Dated: 20/1/2022

INSPECTION NOTE

Name of Work: Setting up of semi-permanent/temporary ICU Hospitals at Shalimar Bagh (G+3) (1430 Beds), Kirari (G+4) (458 Beds) and Sulatanpuri (G+3) (525 Beds) - Package-I.

Agmt. No. : 09/EE/HMD(N)/PWD/2021-22

An inspection was done by the undersigned for the work of "ICU Hospital at Sultanpuri Hospital" on 17/01/2022 in the presence of the following officials:

From PWD:

- | | |
|------------------------|---------------|
| 1. Sh. M. L. Meena | EE, HMD-North |
| 2. Sh. Jaswinder Singh | AE, HMD-North |

From Agency:

- | | |
|--------------|------------|
| 3. Sh. Raman | M/s SIBPL. |
|--------------|------------|

Sultanpuri Hospital:

The earth work, RCC foundation and pedestals erection of steel structure was in progress.

During the inspection, the following points were observed:

1. On random inspections of the fabricated steel columns and beams available at site, it was found that the welding was not proper in some of the members. Either the size of the welding was not uniform, major pin holes, missing welding at the corner joint with gusset plate, deposition of the flux on members and welding etc.

All the defective welding pieces to be rejected and replaced. The EE should ensure that the proper welding is done in each and every member. The pre-inspection and final inspection of the fabricated members are to be done at the factory as well as site. The members not having the proper welding should be rejected and replaced.

2. Only 858 numbers of steel structure members has been fabricated and 68 numbers has been erected against approximately 2495 numbers. The fabrication and the erection of the steel members to be expedite.

The progress of the work is very slow and the contractor may be asked to expedite the progress of work by deploying more resources like machinery for erection i.e. cranes & hydras, man & materials and start the other activities.

(मनोज कुमार)

अधीक्षण अभियन्ता, स्वास्थ्य परिमंडल-2

प्रतिलिपि:

- 1- मुख्य अभि०(अन्य परियोजनाए)-कोविड, लो०नि०वि०, 13वां तल, बहुमंजिला भवन, दिल्ली को सूचनार्थ हेतू प्रेषित।
- 2- कार्यपालक अभियंता (सिविल), स्वास्थ्य अनु० मंडल-उत्तर, लो०नि०वि०, दिल्ली।
- 3- वर्क फाइल 23(56)



अधीक्षण अभियन्ता, स्वास्थ्य परिमंडल-2