



सत्यमेव जयते

अधीक्षण अभियंता  
स्वास्थ्य सिविल परिमंडल-II  
लो०नि०वि०, दिल्ली सरकार,  
डा० बी०एस०ए० अस्पताल परिसर,  
सैक्टर-6, रोहिणी, नई दिल्ली-110085  
दूरभाष: 011-27933240, 27933378

राष्ट्रीय राजधानी क्षेत्र दिल्ली सरकार  
GOVT. OF NATIONAL CAPITAL TERRITORY OF DELHI  
लोक निर्माण विभाग  
PUBLIC WORKS DEPARTMENT  
e-mail: pmpwddelhihealth2@gmail.com



SUPERINTENDING ENGINEER  
HEALTH CIRCLE (CIVIL)-II,  
PWD, GOVT. of NCT DELHI,  
DR. B.S.A. HOSPITAL COMPLEX,  
SECTOR-6, ROHINI, NEW DELHI - 110085  
PHONE: 011-27933240, 27933378

No.:23(Inspection)/अधी०अभि०स्वा०-2 / लो०नि०वि० / 2022-23 / 1757-H Dated: 22/8/22

### INSPECTION NOTE

**Name of Work:** Setting up of semi-permanent/temporary ICU Hospitals at Shalimar Bagh (G+3) (1430 Beds), Kirari (G+4) (458 Beds) and Sulatanpuri (G+3) (525 Beds) - Package-I.

**Agmt. No.:** 09/EE/HMD(N)/PWD/2021-22

An inspection was done by the undersigned for the work of "ICU Hospital at Sultanpuri" on 17/08/2022 in the presence of the following officials:

**From PWD:**

- |                      |               |
|----------------------|---------------|
| 1. Sh. Pawan Kumar   | EE, HMD-North |
| 2. Sh. Jitender Toor | AE, HMD-North |

**From Agency:**

- |                   |           |
|-------------------|-----------|
| 3. Sh. Ramanpreet | M/s SIBPL |
|-------------------|-----------|

**Sultanpuri Hospital:**

The erection of steel structure, placement of the reinforcement, RCC work in slabs, fire paint etc. were in progress. **No action taken report** from point no. 1 to 5 on observations during visit on 01/07/2022 and 29/07/2022 has been received from the EE, HMD-North.

Further, it was seen that the various activities of works could have been executed on greater pace but the progress of the work is very slow. The activities like dry wall partition, brick work in toilets, plumbing & sanitary works, pergola, balance staircase, parapet above terrace, waterproofing etc. can be executed on fast pace by procuring the material and enhancing the labours but on very slow pace.

The progress of the above works are very slow and to be expedite by the contractor by deploying more resources like man, materials & machinery and start the other finishing activities on top priority, so that the already lost time can be make up and the work can be completed upto 31/10/2022 within modified program chart submitted by the agency. To make up for the lost time and to complete the work at the earliest, the labour is to be engaged in 3 shifts, round the clock, on the all the activities.


Executive Engineer to monitor the progress and the compliance of the above observations are to be sent on priority. The Executive Engineer also to ensure that the work is being executed as per the approved drawings and specifications, so that, the major rectification works can be avoided in future.

( मनोज कुमार )

अधीक्षण अभियन्ता, स्वास्थ्य परिमंडल-2

प्रतिलिपि:

- 1- मुख्य अभि०(अन्य परियोजनाएँ)—कोविड, लो०नि०वि०, 13वां तल, बहुमंजिला भवन, दिल्ली को सूचनार्थ हेतू प्रेषित।
- 2- कार्य०अभियंता (सि०), स्वा०अनु०मं०-उ०, लो०नि०वि०, रोहिणी, दिल्ली को सूचनार्थ एवं आवश्यक कार्यवाही हेतू।
- 3- वर्क फाइल 23(56)



अधीक्षण अभियन्ता, स्वास्थ्य परिमंडल-2