



राष्ट्रीय राजधानी क्षेत्र, दिल्ली सरकार
लोक निर्माण विभाग
अधीक्षण अभियंता
फ्लाईओवर-5

रिंग रोड फ्लाईओवर के नीचे, विपरीत आई0 जी0 स्टेडियम गेट नं0 9, नई दिल्ली-110002
Under Ring Road Bypass Flyover, Opp. of IG Stadium Gate No.9, New Delhi-110002

Govt. of NCT of Delhi
Public Works Department
Superintending Engineer
Flyover- 5



Email: cpmpwddelhi5@gmail.com

सं0 23(16)/अधी.अभि./एफ-5/लो.नि.वि./2023-24/478

दिनांक 05/12/2023

निरीक्षण नोट

Subject : Providing Slip road bridge (on Kondli Bridge) over Ghazipur drain Hindon Canal from Road along Ghazipur drain to Shamshan Ghat, Ghazipur Dairy Farm Road, Delhi.

A site inspection was carried out by the undersigned on 02.12.2023 for the above mentioned work.

Sr. No.	PWD officials	Designation
1.	Shri Ravi Verma	Executive Engineer, F-31
2.	Shri Surjeet Kumar	Asst. Executive Engineer, F-312

Sr. No.	Agency representative	Designation
1.	Shri Harmeet Singh	

In the site inspection the following were discussed :-

1. On enquiry about the length & spans of the bridges, it was informed that there are two separate bridges of lengths 100 meter and 55 meter and widths of 13.50 meter and 9.5 meter respectively.
2. On enquiry about the connection with existing irrigation bridge, it was informed that NOC required for the same has already been taken from Irrigation Department. SE, F-5 asked Executive Engineer to check the records of the same.
3. It was shown on site that launching of few girders are pending and connection of approaches to bridge is also pending. Superintending Engineer, F-5 directed to complete the balance work at the earliest, so that the bridge can be opened for public use.
4. Agency has informed regarding the crunch of funds and non-payment of bills due to which work has been slowed down.
5. It was informed by the Executive Engineer, F-31 & AEE, F-312 that the quantities of girder have increased due to larger spans contrary to considered in the original estimate. Also, the quantities of liner increased from that considered in the tender due to site conditions. These both resulted in increase of project cost for which revised PE has been recently submitted.

OIL
अधीक्षण अभियंता
फलाईओवर परियोजना परिमण्डल एफ-5

प्रतिलिपि सूचनार्थ प्रेषित:-

1. मुख्य अभियन्ता (फलाईओवर), लो.नि.वि., चौथा तल, एम.एस.ओ.भवन, नई दिल्ली को सूचनार्थ ।
2. कार्यपालक अभियन्ता, एफ-31, गेट नं. 06, जवाहरलाल नेहरु, स्टेडियम नई दिल्ली को सूचनार्थ एवं आवश्यक कार्यवाही हेतु ।
3. मैसर्स हरबेल सिंह एंड संस, एच-18, जंगपुरा एक्सटेंशन नई दिल्ली-110014 ।

OIL
अधीक्षण अभियंता