



| | | |
|---|---|---|
|  | <p style="text-align: center;">अधीक्षण अभियंता फलाईओवर परियोजना परिमंडल एफ - 1, लो0 नि0 वि0 (दिल्ली सरकार) मुकरबा चौक, जी0 टी0 करनाल रोड, दिल्ली। ईमेल: cpmpwddelhf1@gmail.com</p> |  <p style="text-align: center;">भारत 2023 INDIA यन्त्रेण कृद्यन्त्रम् ONE EARTH • ONE FAMILY • ONE FUTURE</p> |
|---|---|---|

पत्र संख्या 23(122)/एफ1/लो0नि0वि0/2023/749

दिनांक: 13/12/23

निरीक्षण नोट

Name of work Corridor Development and Street Network/Connectivity Plan for the influence zone of the corridor between Punjabi Bagh Flyover and Raja Garden Flyover.

Agreement No. : 02/EE/F-11/PWD/2022-23
Agency : M/s Gawar Construction Limited
Date of Start : 10.09.2022
Stipulated date of Completion : 08.12.2023
Present Progress : 80%

The site was inspection by undersigned on 13.12.2023 at 10:30 AM of the above mentioned work. The following were present at site :-

PWD Side

1. Sh. Pramodh Singh : Executive Engineer, F-11
2. Sh. Jai Bhagwan : Assistant Engineer, F-114
3. Sh. Budh Ram : Assistant Engineer, F-112
4. Sh. Somesh Sarkar : Assistant Engineer, F-13

Agency Side

1. Sh. Gaurav : Representative of M/s Gawar Construction Ltd.
2. Sh. Vaibhav : Representative of M/s Gawar Construction Ltd.
3. Sh. Maninder Kumar : Deputy Project Manager
4. Sh. Pradeep : Project Manager of M/s Gawar Construction Ltd.
5. Sh. Satish Kumar : Quality Engineer

TPQA Side

1. Sh. Vikram : Representative of TPQA
2. Sh. Rohit : Representative of TPQA

Following observation were made during inspection:-

1. Agency is directed to submit the Electrical drawing / layout plan along with load calculation as soon as possible so that case can be applied to the concerned department for electricity connection. Sh Gaurav said that they will submit it within 2 days.

2. Agency is directed to submit the details related to painting and art works of each flyover as soon as possible for advance action. Sh Gaurav said that they will submit it within 2 days for Moti Nagar flyover.
3. The agency is directed to expedite the balance work of Moti Nagar Flyover like slab casting of middle span, fixing of bearings, W-4 crash barrier, bitumen work of ramps and fitting of electrical poles etc. so that flyover work can be completed within scheduled time.
4. The work of widening of existing Moti Nagar Flyover is to be completed as earlier as possible, so that flyover work can be completed within scheduled time.
5. The decision for the shifting of FOB has already been given to agency to remove the same immediately. It will enable to complete Moti Nagar Flyover can be completed within target schedule time and as per instruction given by Hon'ble Minister, PWD.
6. Agency is directed to make arrangements for exit at down ramp, of Moti Nagar Flyover near FOB, as per UTTIPEC approved drawing and completes the balance part of RE Wall.
7. Damaged road, pot holes etc. must be repaired urgently to ensure smooth traffic flow.
8. Agency to submit the details of plantation at grade level under both flyovers. The details of Sarai Kale Khan flyover maybe followed for guidance.
9. Agency is directed to deposit money as intimated by Executive Engineer, F-11, with different departments i.e. BSES, TPDDL, DJB, for timely removal / shifting of utilities, so that any delay in completion of the project may be avoided.
10. The existing central verge / median under and between the both flyovers may be made as per drawing or as per existing site condition.
11. Dust-control measure should be made effective by regularly using anti smog gun, sprinkler, covering of building material, removing of malba etc.
12. Agency to adhere to all safety guidelines as per agreement, CPWD Works Manual, Safety codes, Good structural engineering practices & as issued by GNCTD vide No. 4(60)/23-24/PWD-II/Roads (CD No. 057742583)/1054-47 dated 11.07.2023. Responsibility of any violation shall be of executing agency & EE should take action as per guidelines for any violation.
13. It is directed that all measures are to taken to control air pollution. Responsibility of any violation shall be of executing agency & EE should take action as per guidelines for any violation.

014
13-12
(राजन मोघा)
अधीक्षण अभियंता

प्रतिलिपि :-

1. प्रमुख अभियन्ता, लो.नि.वि., 12वां तल, एम.एस.ओ.भवन, नई दिल्ली-110002।
2. प्रधान मुख्य अभियंता,(अनुरक्षण एवं फलाईओवर) लोक निर्माण विभाग, 12वां तल,एम0एस0ओ0बिल्डिंग, नई दिल्ली।
3. मुख्य अभियंता (फ्ला.), लोक निर्माण विभाग, 4 वॉ तल, एम0 एस0 ओ0 भवन, आई0 पी0 स्टेट, नई दिल्ली को सूचनार्थ ।
4. कार्यपालक अभियंता, एफ-11, लो0नि0वि0, मुकरबा चौक, जी.टी. करनाल रोड, नई दिल्ली।
5. सहायक अभियंता, एफ-112 एवं एफ-114 लो0नि0वि0, मुकरबा चौक, जी.टी. करनाल रोड, दिल्ली-33.
6. मैसर्स गॉवर कन्सट्रक्शन लिमिटेड, डीएसएस-378, सैक्टर 16-17, हिसार-12505 (हरियाणा), ईमेल - gcl@gawar.in for compliance.
7. प्रमुख (सिविल इंजीनियरिंग) एनएसयूटी वेस्ट कैंपस (चौ. ब्रह्म प्रकाश गवर्नमेंट इंजीनियरिंग कॉलेज, जाफरपुर) एचडब्ल्यूवी5+एमसीजी, लाल बाग जाफरपुर गांव, दिल्ली-110073।

014
अधीक्षण अभियंता