



राष्ट्रीय राजधानी क्षेत्र, दिल्ली सरकार  
लोक निर्माण विभाग  
अधीक्षण अभियंता  
फ्लाईओवर-5

Govt. of NCT of Delhi  
Public Works Department  
Superintending Engineer  
Flyover- 5



रिंग रोड फ्लाईओवर के नीचे, विपरीत आई0 जी0 स्टेडियम गेट नं0 9, नई दिल्ली-110002  
Under Ring Road Bypass Flyover, Opp. of IG Stadium Gate No.9, New Delhi-110002

Email: [cpmpwddelhif5@gmail.com](mailto:cpmpwddelhif5@gmail.com)

सं0 23(12)/अधी.अभि./एफ-5/लो.नि.वि./2024-25/305(H)

दिनांक 29/05/2024

## निरीक्षण नोट

1. कार्य का नाम: Repair and Rehabilitation of Loni Flyover, Delhi. (SH: -Construction of New Crash Barrier and Strengthening of Edge Beam after dismantling of old railing)

Agency:- FRP Tech India Pvt. Ltd.  
Agreement No. 15/EE/F-51/PWD/2022-23  
Tendered Cost:- Rs. 2,02,56,816/-  
Date of Start (Stipulated) : 12.03.2023  
Date of Completion (Stipulated): 11.09.2023  
% Progress: 65%

2. कार्य का नाम: Repair and Rehabilitation of Shahadra Flyover, Delhi. (SH: - Construction of New Crash Barrier and Strengthening of Edge Beam after dismantling of old crash barrier)

Agency:- FRP Tech India Pvt. Ltd.  
Agreement No. 16/EE/F-51/PWD/2022-23  
Tendered Cost:- Rs. 9,71,05,554/-  
Date of Start (Stipulated) : 12.03.2023  
Date of Completion (Stipulated): 11.11.2023  
% Progress: 12%

Inspection of above work was carried out by the undersigned on 15.05.2024 along with below PWD official & agency representative.

### PWD Side:

1. Sh. Ajay Narwal Executive Engineer, F-51
2. Sh. Bharat Kumar Assistant Engineer, F-512
3. Sh. Neeraj Kumar Pandey Junior Engineer, F-512

**Agency Side:**

1. Sh. Taufiq Siddiqui, Project Manager (FRP Tech India Pvt. Ltd.)
2. Sh. Vikas Kumar, Site Engineer (FRP Tech India Pvt. Ltd.)

During the inspection, following observations were made :-

1. Progress of works is very slow and target date of completion has not been achieved. EE is directed to take action as per this office order No. 23(Works)/ अधी. अभि./एफ-5/लो.नि. वि./2023-24/278 दिनांक 03.10.2023 & 23(Works) अधी. अभि./एफ-5/लो.नि.वि./2023-24/278 दिनांक 19.03.2024 with in one week of issue of this inspection note.
2. The Agency is asked to deploy the more manpower to complete the crash barrier work on time.
3. Agency to adhere to all safety guidelines as per agreement, CPWD Works Manual, Safety codes, Good structural engineering practices & as issued by GNCTD vide No. 4(60)/23-24/PWD-II/Roads dated 11.07.2023. Responsibility of any violation shall be executing agency & EE should take action as per guidelines for any violation.
4. It is directed that all measures are to be taken to control air pollution. Dust control measures be implemented at site along with sufficient anti-smog gun. Responsibility of any violation shall be of executing agency & EE should take action as per guidelines for any violation.

01/11/2024  
अधीक्षण अभियंता,  
फलाईओवर परियोजना परिमण्डल एफ-5

**प्रतिलिपि सूचनार्थ प्रेषित:-**

1. मुख्य अभियन्ता (फलाईओवर), लो.नि.वि., चौथा तल, एम.एस.ओ.भवन, नई दिल्ली।
2. कार्यपालक अभियन्ता, एफ-51, रिंग रोड फलाईओवर के नीचे, विपरीत आई.जी.आई. स्टेडियम गेट नं. 09, नई दिल्ली को सूचनार्थ एवं आवश्यक कार्यवाही हेतु।
3. **M/s. FRPTECH India Private Limited**, फ्लैट नं0 10, 23, शिवाजी मार्ग, नजफगढ़ रोड, नई दिल्ली -110015 **Email : frptech-ipl@gmail.com**

01/11/2024  
अधीक्षण अभियंता