



राष्ट्रीय राजधानी क्षेत्र, दिल्ली सरकार
लोक निर्माण विभाग
अधीक्षण अभियंता
फ्लाईओवर-5

रिंग रोड फ्लाईओवर के नीचे, विपरीत आई0 जी0 स्टेडियम गेट नं0 9, नई दिल्ली-110002
Under Ring Road Bypass Flyover, Opp. of IG Stadium Gate No.9, New Delhi-110002

Govt. of NCT of Delhi
Public Works Department
Superintending Engineer
Flyover- 5



Email:

सं0 23(12)/अधी.अभि./एफ-5/लो.नि.वि./2024-25/303(H)

दिनांक 20/05/2024

निरीक्षण नोट

कार्य का नाम: :- **Repair and Rehabilitation of GokulPuri Flyover Delhi. (SH: -Replacement of Bearings and Expansion joint and repair of Bearing Pedestal).**

Agency:- Hercules Structural System Pvt. Ltd
Agreement No. 04/EE/F51/PWD/2022-23
Tendered Cost:- Rs. 6,61,62,169/-
Date of Start (Stipulated) : 07.10.2022
Date of Completion (Stipulated): 06.04.2023
% Progress: 37%

Inspection of above work was carried out by the undersigned on 15.05.2024 along with below PWD official & agency representative.

PWD Side:

1. Sh. Ajay Narwal Executive Engineer, F-51
2. Sh. Bharat Kumar Assistant Engineer, F-512
3. Sh. Neeraj Kumar Pandey Junior Engineer, F-512

Agency Side:

1. Sh. Himanshu Pal, Project Manager, (M/s Hercules Structural Systems Pvt. Ltd.)
2. Sh. Sumit Jha, Site Engineer, (M/s Hercules Structural Systems Pvt. Ltd.)

During the inspection, it is found that bearing replacement work is in progress on Span no. 2 of carriageway of Gokulpuri Flyover from Ghaziabad to Wazirabad. The following points were discussed: -

1. The Agency is asked to deploy the more manpower to complete the rehabilitation work on given time.
2. Agency to adhere to all safety guidelines as per agreement, CPWD Works Manual, Safety codes, Good structural engineering practices & as issued by GNCTD vide No. 4(60)/23-24/PWD-II/Roads dated 11.07.2023. Responsibility of any violation shall be executing agency & EE should take action as per guidelines for any violation.

3. It is directed that all measures are to be taken to control air pollution. Dust control measures be implemented at site along with sufficient anti-smog gun. Responsibility of any violation shall be of executing agency & EE should take action as per guidelines for any violation.
4. Target date of completion has not been achieved. EE is directed to take action as per this office order No. 23(Works)/ अधी. अभि./एफ-5/लो.नि.वि./2023-24/278 दिनांक 03.10.2023 & 23(Works) अधी. अभि./एफ-5/लो.नि.वि./2023-24/278 दिनांक 19.03.2024 with in one week of issue of this inspection note.

01/2
अधीक्षण अभियंता,
फलाईओवर परियोजना परिमण्डल एफ-5

प्रतिलिपि सूचनार्थ प्रेषित:-

1. मुख्य अभियन्ता (फलाईओवर), लो.नि.वि., चौथा तल, एम.एस.ओ.भवन, नई दिल्ली।
2. कार्यपालक अभियन्ता, एफ-51, रिंग रोड फलाईओवर के नीचे, विपरीत आई.जी.आई. स्टेडियम गेट नं. 09, नई दिल्ली को सूचनार्थ एवं आवश्यक कार्यवाही हेतु।
3. **M/s Hercules Structural Systems Pvt. Ltd.**, प्रथम तल, प्लॉट नंबर 2, एफ.आई.ई, पटपड़गंज इंडस्ट्रीयल क्षेत्र, दिल्ली-110092 ईमेल:- sales@herculesindia.com

01/2
अधीक्षण अभियंता