

Details of Speed Calming Measures Proposals (Pending/Execution) sent to PWD during the year 2019

(upto 30.06.2019)

Sl. No.	SUBJECT	SENT VIDE NUMBER	DATE	ADDRESSED TO	AGENCY CONCERNED	CONCERNED DISTT	RANGE	REMARKS	Whether Speed Calming Measure has been provided by civic agency or not	Office	PWD
1. /13	Regarding improvement in road infrastructure of Outer Ring Road between Mukarba Chowk and Wazirabad for the safety of Road Users.(Seed Calming Measures) 1. Near Prepaid Booth 2. Bhalswa Chowk/flyover/near flyover 3. EE Block, Jahangirpuri Red Light 4. Mukundpur Chowk/Flyover/near flyover 5. Burari Chowk/Flyover/near flyover 6. ITI Dheerpur 7. Jagatpur/Gandhi Vihar Red Light 8. Gopalpur Red Light 9. Near Wazirabad Flyover	770-80/SO/ DCP/T-OR,	25-Feb-19	Exe. Engineer, PWD, F-11, Mukarba Chowk, Delhi	PWD	North West	Outer Range	Improvement in road infrastructure/ SCM	Not Installed	Flyover F-11 / C&ND Circle	Locations at Sl. No. 7, 8 and 9 are under C&ND Circle. Strengthening work have been awarded but are held up due to construction ban. Work will be completed within 3 months of upliftment of ban.

Sl. No.	SUBJECT	SENT VIDE NUMBER	DATE	ADDRESSED TO	AGENCY CONCERNED	CONCERNED DISTT	RANGE	REMARKS	Whether Speed Calming Measure has been provided by civic agency or not	Office	PWD
2. /22	Regarding speed calming measure at Maurice Nagar Chowk	2210-16/ P.Sec/DCP/ T-CR	01-April-19	Exe. Engineer, C&ND Road Division (M-413), PWD, GNCTD, Under Ring Road Bypass Flyover, Opp. IGI Stadium, Gate No. 10, I.P.Estate, New Delhi	PWD	North	Central Range	SCM	Status not available	C&ND Circle	Under construction . Target date of completion is 31.03.2020.
3. /24	Regarding speed calming measure at Malka Ganj Chowk	2191-97/ P.Sec/DCP/ T-CR	01-April-19	Exe. Engineer, C&ND Road Division (M-413), PWD, GNCTD, Under Ring Road Bypass Flyover, Opp. IGI Stadium, Gate No. 10, I.P.Estate, New Delhi	PWD	North	Central Range	SCM	Status not available	C&ND Circle / NoDMC	Not pertain to this office, pertains to MCD.
4. /26	Regarding speed calming measure at Old GT Road near Baraf Khana Chowk	2217-23/ P.Sec/DCP/	01-April-19	Exe. Engineer, C&ND Road Division (M-413), PWD, GNCTD, Under Ring Road	PWD	North	Central Range	SCM	Status not available	C&ND Circle / NoDMC	Not pertains to PWD, it pertains to MCD.

Sl. No.	SUBJECT	SENT VIDE NUMBER	DATE	ADDRESSED TO	AGENCY CONCERNED	CONCERNED DISTT	RANGE	REMARKS	Whether Speed Calming Measure has been provided by civic agency or not	Office	PWD
		T-CR		Bypass Flyover, Opp. IGI Stadium, Gate No. 10, I.P.Estate, New Delhi							
5. /27	Regarding speed calming measure at Karanti Chowk	2224-30/ P.Sec/DCP/ T-CR	01-April-19	Exe. Engineer, C&ND Road Division (M-413), PWD, GNCTD, Under Ring Road Bypass Flyover, Opp. IGI Stadium, Gate No. 10, I.P.Estate, New Delhi	PWD	North	Central Range	SCM	Status not available	C&ND Circle	Under construction . Target date of completion is 31.03.2020.
6. /31	Regarding speed calming measure at Patel Chest Chowk	2546-52/ P.Sec/DCP/ T-CR	08-April-19	Exe. Engineer, C&ND Road Division (M-413), PWD, GNCTD, Under Ring Road Bypass Flyover, Opp. IGI Stadium, Gate No. 10, I.P.Estate, New	PWD	North	Central Range	SCM	Status not available	C&ND Circle	Under construction . Target date of completion is 31.03.2020.

Sl. No.	SUBJECT	SENT VIDE NUMBER	DATE	ADDRESSED TO	AGENCY CONCERNED	CONCERNED DISTT	RANGE	REMARKS	Whether Speed Calming Measure has been provided by civic agency or not	Office	PWD
				Delhi							
7. /33	Proposal regarding speed calming measure near Petrol Pump on Boulevard Road in the area of Subzi Mandi Traffic Circle	2646-52/ P.Sec/DCP/ T-CR	09-April-19	Exe. Engineer (Civil), C&ND Road Division (M-413), PWD, GNCTD, Under Ring Road Bypass Flyover, Opp. IGI Stadium, Gate No. 10, I.P.Estate, New Delhi.	PWD	North	Central Range	SCM	Status not available	C&ND Circle	Under construction . Target date of completion is 31.03.2020.
8. /34	Proposal regarding speed calming measure on Boulevard Road in the area of Subzi Mandi Traffic Circle	2653-59/ P.Sec/DCP/ T-CR	09-April-19	Exe. Engineer (Civil), C&ND Road Division (M-413), PWD, GNCTD, Under Ring Road Bypass Flyover, Opp. IGI Stadium, Gate No. 10, I.P.Estate, New Delhi	PWD	North	Central Range	SCM	Status not available	C&ND Circle	Under construction Target date of completion is 31.03.2020.