

SOUTH DELHI MUNICIPAL CORPORATION
OFFICE OF THE CHIEF ENGINEER
19TH FLOOR DR. S.P.M CIVIC CENTRE, NEW DELHI-110002

16.05.2018

Subject :- Abatract of progress of Nallah wise desilting for the current year Pertaining to South Delhi Municipal Corporation.

S.No.	Zone	Numbers of drain	Length of drain in Km	Name of Contractors/ agency	Date of Start	Target Date fixed for completion	Estimated Qty of the silt to be removed	Phy. Progress of work as on date in %	Amount of silt removed to landfill sites	Remarks
1	West Zone	61	41.95	Departmental	01.08.17	30.05.2018	5448	27	1492	
2	Central Zone	49	42.09	Departmental/Contractor	01.08.17	30.05.2018	8684	181	15682	
3	Najafgarh Zone	69	44.96	Departmental	01.08.17	30.05.2018	2356	88	2070	
4	South Zone	68	40.79	Departmental	01.08.17	30.05.2018	8452	89	7543	
	Total	247	169.79				24939	107	26787	

Report Compiled on the basis of information received from all maintenance divisions of SDMC & SLF report dated 16.05.2018


S.W (South)


A.S.W

**SOUTH DELHI MUNICIPAL CORPORATION
OFFICE OF THE CHIEF ENGINEER /WZ**

Dated:-16.05.2018

Sub.:- Report. Regarding Desilting of drain (Col. B.B. Saran).

S. No.	Division	Ward No.	Name of drain	Length of drain In Km. (Covered)	Name of Contractors/ agency	Name and Designation of the Engineer-in-Charge	D.O.S.	Target Date Fixed for completion	Estimate Qty. of the silt to be removed in (M.T.)	Phy Progress of work as on date	Amount of Silt removed to landfill sites
1	EE(M-I)/WZ	001-S	Covered drain in Madipur.	700	Departmentally	Sh. V.D. Sharma, AE & Sh. Jitesh, JE	15.02.18	30.06.18	32	Completed	--
2	EE(M-I)/WZ	002-S	Covered Nallah Shivaji Park Buster Pump in West Punjabi Bagh	110	Departmentally	Sh. V.D. Sharma, AE & Sh. Mohit Panwar, JE	15.02.18	30.06.18	18	Completed	--
3	EE(M-I)/WZ	006-S	Near Adarsh Mandir Sant Nagar Ram Nagar (Subhash Nagar drain)	550	By Contractor	Sh. R.P. Wadhwa, AE & Sh. Manoj Lakra, JE	15.02.18	30.06.18	515	50%	--
4	EE(M-I)/WZ	006-S	D/o Nallah of khayala Rd. both side in C-108/WZ A.P. No. 66	1100	By Contractor	Sh. R.P. Wadhwa, AE & Sh. Manoj Lakra, JE	15.02.18	30.06.18	105	90%	--
5	EE(M-I)/WZ	006-S	D/o from N-30 Sham Nagar to Main Khyalla Road One Side	250	Departmentally	Sh. R.P. Wadhwa, AE & Sh. Manoj Lakra, JE	15.02.18	30.06.18	16	Completed	--
6	EE(M-I)/WZ	006-S	Drain Sump well to Subhash Nagar drain	90	Departmentally	Sh. R.P. Wadhwa, AE & Sh. Manoj Lakra, JE	15.02.18	30.06.18	27	Completed	--
7	EE(M-I)/WZ	006-S	D/o from Chowkhandi Gurudwara Chowkhandi J J to A-306 Chowkhandi J J One Side	300	Departmentally	Sh. R.P. Wadhwa, AE & Sh. Manoj Lakra, JE	15.02.18	30.06.18	24.70	Completed	--
8	EE(M-I)/WZ	007-S	D/o Shyam Nagar Nallah in C-107/WZ A.P. No. 67.	1100	By Contractor	Sh. Rajender Singh, AE & Sh. Sarvjeet Mann, JE	15.02.18	30.06.18	95	Completed	--
9	EE(M-I)/WZ	007-S	D/o Nallah in from A-Block Shayam Nagar to Subhash Nagar drain in C-107/Wz A.P. No. 68	130	By Contractor	Sh. Rajender Singh, AE & Sh. Sarvjeet Mann, JE	15.02.18	30.06.18	185	Completed	--
10	EE(M-I)/WZ	007-S	D/o Shyam Nagar Nallah in C-108/WZ	750	By Contractor	Sh. Rajender Singh, AE & Sh. Sarvjeet Mann, JE	15.02.18	30.06.18	95	Completed	--
11	EE(M-I)/WZ	007-S	D/o from DDA Market Khyalla to Patel Chowk Both Side	300	Departmentally	Sh. Rajender Singh, AE & Sh. Sarvjeet Mann, JE	15.02.18	30.06.18	32	Completed	--
12	EE(M-I)/WZ	007-S	D/o from Horticulture Park to A-Block Khyalla Maszid One Side	300	Departmentally	Sh. Rajender Singh, AE & Sh. Sarvjeet Mann, JE	15.02.18	30.06.18	23	Completed	--
13	EE(M-I)/WZ	007-S	D/o from Plot No 10 to Plot No 398 Chand Nagar Road No 1 One Side	250	Departmentally	Sh. Rajender Singh, AE & Sh. Sarvjeet Mann, JE	15.02.18	30.06.18	28	Completed	--
14	EE(M-I)/WZ	007-S	D/o from Shitla Mata Mandir to Mangal Bazar Road Vishnu Garden One Side	300	Departmentally	Sh. Rajender Singh, AE & Sh. Sarvjeet Mann, JE	15.02.18	30.06.18	25	Completed	--
15	EE(M-I)/WZ	007-S	D/o from Hari Mandir (Chand Nagar Road) to F-166 F Block Vishnu Garden One Side	300	Departmentally	Sh. Rajender Singh, AE & Sh. Sarvjeet Mann, JE	15.02.18	30.06.18	16	50%	--
16	EE(M-I)/WZ	007-S	D/o from S/221/1 to New Khyalla Road One Side	300	Departmentally	Sh. Rajender Singh, AE & Sh. Sarvjeet Mann, JE	15.02.18	30.06.18	22	30%	--
17	EE(M-I)/WZ	007-S	D/o from N-99 to 100ft Road New Khyalla Both Side	350	Departmentally	Sh. Rajender Singh, AE & Sh. Sarvjeet Mann, JE	15.02.18	30.06.18	25	30%	--
18	EE(M-I)/WZ	008-S	D/o Nallah in Firni Road Khayala Village in C-108/WZ	1200	By Contractor	Sh. Rajender Singh, AE & Sh. Sarvjeet Mann, JE	15.02.18	30.06.18	100	10%	--

19	EE(M-I)/WZ	008-S	D/o various nallahs in C-108/WZ. New	1400	By Contractor	Sh. Rajender Singh, AE & Sh. Sarvjeet Mann, JE	15.02.18	30.06.18	250	20%	--
20	EE(M-I)/WZ	008-S	D/o from III-A-7 to III A-102 Gurudawara Bhatta Shahib Road One side	300	Departmentally	Sh. Rajender Singh, AE & Sh. Sarvjeet Mann, JE	15.02.18	30.06.18	30	40%	--
21	EE(M-II)/WZ	25(S)	NG Road to Rama Park (A-151)	0.47	Departmentally.	Lalit Sharma/ J.E.	01.08.17	30.06.18	28.20	10	
22	EE(M-II)/WZ	28(S)	Covered drain from RZ-1to G-80 Parjapati Colony	0.68	Departmentally.	R.S. Meena/ J.E.	01.08.17	30.06.18	40.80	14	Nil
23	EE(M-II)/WZ	28(S)	Drain from one side from S-5A to parampuri to RZ-6 manas kunj	0.15	Departmentally.	R.S. Meena/ J.E.	01.08.17	30.06.18	13.50	5	Nil
24	EE(M-II)/WZ	28(S)	Covered drian along Police Chowki road from N.G Road to B-1/51 Kiran Garden	0.64	Departmentally.	R.S. Meena/ J.E.	01.08.17	30.06.18	57.60	12	Nil
25	EE(M-II)/WZ	28(S)	Covered drain along from A-6 Sanjay Enclave to C-27 Subhash park and s-51 Parampuri to T-213 to T-Block Matiyala Road	0.9	Departmentally.	R.S. Meena/ J.E.	01.08.17	30.06.18	72.00	15	Nil
26	EE(M-II)/WZ	29(S)	Covered Drain both side from Binda Pur Village Sanjay Chowk Matiyala Road.	1.18	Departmentally.	Simmee Bhalla/ J.E.	01.08.17	30.06.18	132.75	18	Nil
27	EE(M-II)/WZ	29(S)	Covered drain one side RZ-1 Indra park to Binda Pur Village.	0.92	Departmentally.	Simmee Bhalla/ J.E.	01.08.17	30.06.18	99.36	18	Nil
28	EE(M-II)/WZ	29(S)	Covered drain from one side Opp. RZB-85 to H.No-110 Bindapur Village (talab road) and covered drain one side shop No-4 Pkt-IV Bindapur JJ Colony to RZ-85 near Pump House.	0.9	Departmentally.	Simmee Bhalla/ J.E.	01.08.17	30.06.18	67.50	8	Nil
29	EE(M-II)/WZ	29(S)	Covered drian from RZ-6 Manas Kunj to Sanjay Chowk.	0.82	Departmentally.	Simmee Bhalla/ J.E.	01.08.17	30.06.18	49.20	9	Nil
30	EE(M-II)/WZ	27(S)	Pipal Wala Road from N.G. road(M.Pillar No-753) to H.No A-15 Mohan Garden.	300	Departmentally.	R.S. Meena/ J.E.	01.08.17	30.06.18	37.05	8	Nil
31	EE(M-II)/WZ	27(S)	Gurudwara Road from N.G. road(M.Pillar No-743) to H.No.A-65 Mohan Garden	191	Departmentally.	R.S. Meena/ J.E.	01.08.17	30.06.18	27.22	5	Nil
32	EE(M-II)/WZ	27(S)	Rama Park Road from Pipal Wala Road to Nawada School.	200	Departmentally.	R.S. Meena/ J.E.	01.08.17	30.06.18	22.50	7	Nil
33	EE(M-II)/WZ	27(S)	D.K. Road from N.G. road (M.Pillar No-751) to Nawada Rama Park road	150	Departmentally.	R.S. Meena/ J.E.	01.08.17	30.06.18	22.50	5	Nil
34	EE(M-III)/WZ	012-S	D/o RZ Block Nallah	0.15	Depatmentally	Sh. J.B. Gupta (AE) Sh. Jitender Mann (JE)	01.08.17	30.06.2018	7	51.00%	
35	EE(M-III)/WZ	012-S	D/o drain in J Block to GG-III, Viks Puri	0.80	Depatmentally	Sh. J.B. Gupta (AE) Sh. Jitender Mann (JE)	01.08.17	30.06.2018	43	25.00%	
36	EE(M-III)/WZ	013-S	Subhash Nagar Drain	0.06 (Open)	Depatmentally	Sh. Ajay Joshi (AE) Sanjeev Arora (JE)	01.08.17	30.06.2018	216	65.00%	
37	EE(M-III)/WZ	013-S	D/o 12-Block Tilak Nagar	1.20	Depatmentally	Sh. Ajay Joshi (AE) Sanjeev Arora (JE)	01.08.17	30.06.2018	13	45.00%	10.00
38	EE(M-III)/WZ	013-S	Deep Barrel starting from 4/1 Ashok Nagar to Najafgarh Road near Sanatan Dharam Mandir Ashok Ngr	1.00	Depatmentally	Sh. Ajay Joshi (AE) Sanjeev Arora (JE)	01.08.17	30.06.2018	48	12%	21.00
39	EE(M-III)/WZ	013-S	Drain starting from 25/5 Tilak Nagar to 20 Block Gurudwara Tilak Nagar	0.60	Depatmentally	Sh. Ajay Joshi (AE) Sanjeev Arora (JE)	01.08.17	30.06.2018	29	25.00%	16.00
40	EE(M-III)/WZ	013-S	D/o drain Tilak Vihar & near Cremation Ground	0.60	Depatmentally	Sh. Ajay Joshi (AE) Sanjeev Arora (JE)	01.08.17	30.06.2018	27	32.00%	12.00

41	EE(M-III)/WZ	015-S	B-1 Block to Mota Singh School	0.37	Depatmentally	Sh. Rajesh Bhargava (AE) Sh. Gaurav Bansal (JE)	01.08.17	30.06.2018	32	70.00%	
42	EE(M-III)/WZ	016-S	Pankha Road Drain	0.55 (Open)	Depatmentally	Sh. D.Dogra (AE) Sh. Rohit Kumar (JE)	01.08.17	30.06.2018	1898	10.00%	100.00
43	EE(M-III)/WZ	017-S	Solanki Bridge to Gopal Dairy	0.20	Depatmentally	Sh. Naresh Garg (AE) Sh. Vidya Bhusan Paswan (JE)	01.08.17	30.06.2018	5	45%	
44	EE(M-III)/WZ	017-S	From Dabri Palam Road to Gali No.16 Sita Puri along Police Station	0.30	Depatmentally	Sh. Naresh Garg (AE) Sh. Vidya Bhusan Paswan (JE)	01.08.17	30.06.2018	7	32.00%	
45	EE(M-III)/WZ	018-S	Nallah Dayal Sir Road Uttam Nagar	1.20	Depatmentally	Sh. Rajesh Bhargava (AE) Sh. D.K. Meena (JE)	01.08.17	30.06.2018	27	45.00%	
	EE(M-III)/WZ	018-S	Ball Udhyan Marg	1.20	Depatmentally	Sh. Rajesh Bhargava (AE) Sh. D.K. Meena (JE)	01.08.17	30.06.2018	27	32.00%	
46	EE(M-IV)/WZ	19-S	Drain from Malik Music Center to Manoj Builder	0.29	Depatmentally.	Sh. Ajay Baberwal J.E	8/1/2017	6/30/2018	21.75	15.00	
47	EE(M-IV)/WZ	19-S	Drain from Manoj Builder to Nitish telecom Centre C-Block Bakkarwala JJ Colony.	0.18	Depatmentally.	Sh. Ajay Baberwal J.E	8/1/2017	6/30/2018	13.50	8.50	
	EE(M-IV)/WZ	19-S	Drain from A-Block towards Sewrage Treat Plant Bakkarwala JJ Colony	0.19	Depatmentally.	Sh. Ajay Baberwal J.E	8/1/2017	6/30/2018	21.37	13.00	
48	EE(M-IV)/WZ	19-S	Drain from B-block to Sewarge Plant Bakkarwala JJ Colony.	0.32	Depatmentally.	Sh. Ajay Baberwal J.E	8/1/2017	6/30/2018	24.00	14.00	
49	EE(M-IV)/WZ	20-S	Drain from Malaria office to Pankha road drain in JJ Colony Hastal	0.49	Depatmentally.	Sh. R.L. Goel, J.E	8/1/2017	6/30/2018	152.88	98.40	
	EE(M-IV)/WZ	21-S	Drain at Dal Mill Road, from N.G. Road (.Pillar No-685) to Holi Chowk Uttam Nagar.	0.6	Depatmentally.	Sh. R.L. Goel, J.E	8/1/2017	6/30/2018	28.80	20.50	
50	EE(M-IV)/WZ	21-S	Drain from N.G Road(M.PillarNo-662) Hastal Road to A-2 Block Uttam Nagar.	0.51	Depatmentally.	Sh. R.L. Goel, J.E	8/1/2017	6/30/2018	76.50	35.50	
51	EE(M-IV)/WZ	21-S	Drain at Hastal Nawada from Pond to Hatsal Vihar.	0.32	Depatmentally.	Sh. R.L. Goel, J.E	8/1/2017	6/30/2018	28.80	15.80	
	EE(M-IV)/WZ	21-S	Drain at Hastal LIG flats towards Hastal Village (Pipal wala chowk).	0.295	Depatmentally.	Sh. R.L. Goel, J.E	8/1/2017	6/30/2018	35.40	19.40	
52	EE(M-IV)/WZ	22-S	Drain at Maharani Enclave from Yadav Property to Hastal Village. (40ft Rd.)	0.5	Depatmentally.	Sh. Ajay Baberwal J.E	8/1/2017	6/30/2018	45.00	29.00	
53	EE(M-IV)/WZ	22-S	Drain from Deep vihar to Hastal Village (40ft. Rd.)	0.5	Depatmentally.	Sh. Ajay Baberwal J.E	8/1/2017	6/30/2018	45.00	28.00	
	EE(M-IV)/WZ	22-S	Drain from Vikrant Chowk to Deep vihar (Transfarmer 40 ft Rd)	0.74	Depatmentally.	Sh. Ajay Baberwal J.E	8/1/2017	6/30/2018	37.35	19.35	
54	EE(M-IV)/WZ	22-S	Drain from Vikrant chowk to (Balaji Chowk) Rajapur Khurd.	1.5	Depatmentally.	Sh. Ajay Baberwal J.E	8/1/2017	6/30/2018	56.25	38.25	
55	EE(M-IV)/WZ	23-S	Drain from Baba Syed Marg towards Najafgarh drain (Hastal Ranholla Road) both sides	3.4	Depatmentally.	Sh. R.L. Goel, J.E	8/1/2017	6/30/2018	170.00	96.50	
	EE(M-IV)/WZ	23-S	Drain from DDA Park Hastal towards Shiv Vihar (L.H.S)	6.00	Depatmentally.	Sh. R.L. Goel, J.E	8/1/2017	6/30/2018	45.00	24.50	
56	EE(M-IV)/WZ	24-S	Drain from Cremation Ground (Baprolla) to Mangesh Pur Drain (Jai Vihar).	0.92	Depatmentally.	Sh. Ajay Baberwal J.E	8/1/2017	6/30/2018	34.50	22.50	

Total

10952.035

5548.98

E.O. to E-in-C

For
16/5/18
S.W.(West)

ABSTRACT OF DRAIN NALLAH ABOVE (4 FT DEPTH) WISE PROGRESS UNDER JURIDISCTION OF CENTRAL ZONE (ACTION PLAN).

S.NO	DIVISION	NO OF DRAIN	LENGTH OF DRAIN IN MTR	ESTIMATED SILT MT.	SILT SENT TO SLF MT	% OF WORK COMPLETED	YET TO BE STARTED	PROGRESS	COMPLETED	REMARKS
1	EE(M)-I	30	30763.00	3318	5529	166.63	-	24	2	4 nallah pertain to other agencies.
2	EE(M)-II	5	3050.00	2480	3872.53	156.15	-	5	NIL	
3	EE(M)-III	7	4280.00	1398.4	2728.71	195.13	-	7	-	
4	EE(M)-IV	6	4180.00	1487.52	2073	139.35	-	6	NIL	
		48	42273.00	8683.92	14203.24		0	42		

ASW 14/5/18.
ASW-CNZ

**SOUTH DELHI MUNICIPAL CORPORATION
OFFICE OF THE SW - CENTRAL ZONE**

SUB : REPORT REGARDING DRAIN/NALLAH (ABOVE 4' DEPTH) WISE PROGRESS IN THE JURISDICTION OF CENTRAL ZONE

14/5/18

S. No.	Name of drain	By Contractor/ Departmentally	Length of drain	Name of AE	Name of JE	Name of EE	DOS	DOC	Estimated Qty of silt	% of work completed	Silt sent to SLF	Remarks
EE(M)-I												
1	Drain No. 12 from Tilak Bridge to Railway Phatak	Contract	1200	Sh. Saad Khan (Ph : 9891425247)	Sh. C.S. Mangla (Ph : 9717787750)	Sh. Deepak Kumar Khosla (011-24335555)	01.08.17	31.07.18	180	--	504.00	In progress
2	Drain from Police H.Q. to Pyare Lal Bhawan	Departmental	590	Sh. Vikash Daboria (Ph : 9910160196)		--do--	01.08.17	31.07.18	59	--	30.00	In progress
3	Nallah No. 14 from Gate No. 5 Pragati Maidan to Outer ring road	Contract	1580	Sh. Saad Khan (Ph : 9891425247)		--do--	01.08.17	31.07.18	68	--	696.00	In progress
4	Nallah No. 12A+2 from Metro Station Pargati Maidan (Mathura Road) to Ring road	Contract	1620	Sh. Saad Khan (Ph : 9891425247)		--do--	01.08.17	31.07.18	135	--	684.00	In progress
5	Nallah No. 15 from Railway Track to Yamuna River	Contract	1740	Sh. Lokesh Kumar (Ph : 8687452166)	Sh. M. Naeem (Ph : 9717787968)	--do--	01.08.17	31.07.18	150	--	290.00	In progress
6	Barapullah Nallah from Mathura Road to Railway Track	Contract	800	Sh. Saad Khan (Ph : 9891425247)	Sh. C.S. Mangla (Ph : 9717787750)	--do--	01.08.17	31.07.18	150	--	20.00	In progress
	Barapullah Nallah from Railway Track to Ring Road	Contract	850	Sh. Lokesh Kumar (Ph : 8687452166)	Sh. M. Naeem (Ph : 9717787968)	--do--	01.08.17	31.07.18	222	--	380.00	In progress Barapulla Nallah from Pillar No. RP-16 near DJB Water pipe line upto Ring road pertains to PWD (Length 480 mtr.). Work of construction of elevated Barapulla Road is in progress by PWD 370x6x0.10 = 222
7	Drain from Manokamna Mandir to Pocket-B Sidharth Extn.	Departmental	320	Sh. Lokesh Kumar (Ph : 8687452166)	Sh. F.M. Siddiqui (Ph : 9717750186)	--do--	01.08.17	31.07.18	10	--	12.00	In progress
8	Lajpat Nagar Nallah from Feroz Gandhi to Railway Crossing	--	1200	Sh. Puneet Kumar (Ph : 9205061889)		--do--	--	--	--	--		It pertains to DDA
9	Kilokari Nallah from Kilokari Village to Ring Road	Departmental	120	Sh. Lokesh Kumar (Ph : 8687452166)	Sh. M. Naeem (Ph : 9717787968)	--do--	01.08.17	31.07.18	15	--	12.00	In progress

S. No.	Name of drain	By Contractor/ Departmentally	Length of drain	Name of AE	Name of JE	Name of EE	DOS	DOC	Estimated Qty of silt	% of work completed	Silt sent to SLF	Remarks
10	Jangpura-A Nallah from Hospital Road to Barapulla Nallah	Departmental	300	Sh. Saad Khan (Ph : 9891425247)	Sh. C.S. Mangla (Ph : 9717787750)	--do--	01.08.17	31.07.18	25	--	12.00	In progress
11	Pipe drain from Pocket-A sidharth Extn. to Sump-well Pocket-B Sidharth Extn.	Departmental	600	Sh. Lokesh Kumar (Ph : 8687452166)	Sh. M. Naeem (Ph : 9717787968)	--do--	01.08.17	31.07.18	30	--	12.00	In progress
12	Sunehripullah Nallah from Dayal Singh College to Barapulla Nallah	Contract	1800	Sh. Sanjay Singh (Ph : 9258770390)	Sh. Sanjay Hingorani (Ph : 9717788196)	--do--	01.08.17	31.07.18	315	--	30.00	In progress
13	Khushak Nallah from Railway Crossing to Barapulla Nallah (Lala Lajpat Rai Marg)	Contract	2050	Sh. Sanjay Singh (Ph : 9258770390)		--do--	01.08.17	31.07.18	270	--	310.00	In progress Stretch of Kushak Nallah behind J.L.N. Stadium upto Lala Lajpat Rai marg in the length of 600mtr. pertains to PWD. Work of construction of elevated Barapulla Road is in progress by PWD
14	Barapullah Nallah from Link Road Culvert to Mathura Road	Contract	810	Sh. Sanjay Singh (Ph : 9258770390)		--do--	01.08.17	31.07.18	240	--	120.00	In progress
15	Jangpura Nallah from Railway Crossing to Barapulla Nallah	--	790	Sh. Sanjay Singh (Ph : 9258770390)		--do--	--	--	--	--		It pertains to DDA
16	Drain from Jangpura Flyover to Round about A-Block Jangpura Extn.	Departmental	2000	Sh. Sanjay Singh (Ph : 9258770390)		--do--	01.08.17	31.07.18	15	--		In progress
17	Khushak Nallah from INA Market to Railway X-ing near Sewa Nagar	--	1643	Sh. Hukam Singh (Ph : 8750528990)	Sh. M. Naeem (Ph : 9717787968)	--do--	--	--	--	--		Handed over to PWD
18	Drain from A-Block NDSE-I to Kushak Nallah	Departmental	350			--do--	01.08.17	31.07.18	5	--	6.00	In progress
19	Defence Colony Nallah from Ring Road to Khusak Nallah	--	1600	Sh. Sanjay Singh (Ph : 9258770390)	Sh. Sanjay Hingorani (Ph : 9717788196)	--do--	--	--	--	--		It pertains to DDA
20	Chirag Delhi Nallah from Andrews Ganj to Ring Road	Contract	560	Sh. Bhupender Kumar (Ph : 9650255720)	Sh. Anurag Saxena (Ph : 9717787873)	--do--	01.08.17	31.07.18	392	--	876.00	In progress
21	Drain in D-Block Defence colony from Ring Road to Ratan Lal Sehdev Marg	Departmental	1400	Sh. Sanjay Singh (Ph : 9258770390)	Sh. Sanjay Hingorani (Ph : 9717788196)	--do--	01.08.17	31.07.18	10	--	12.00	Completed
22	Drain in C-Block Defence colony from Central road to Ratan Lal Sehdev Marg	Departmental	600			--do--	01.08.17	31.07.18	10	--	12.00	Completed

S. No.	Name of dain	By Contractor/ Departmentally	Length of drain	Name of AE	Name of JE	Name of EE	DOS	DOC	Estimated Qty of silt	% of work completed	Silt sent to SLF	Remarks
23	Anand Lok Nallah from Kamla Nehru Collage to Andrews Ganj Nallah	Contract	2300	Sh. Bhupender Kumar (Ph : 9650255720)	Sh. Anurag Saxena (Ph : 9717787873)	--do--	01.08.17	31.07.18	60	--	150.00	In progress
24	L.S.R. Nallah from Kalka Devi Marg to Ring road (Banglow No. 1	Contract	660	Sh. Bhupender Kumar (Ph : 9650255720)	Sh. Anurag Saxena (Ph : 9717787873)	--do--	01.08.17	31.07.18	100	--	200.00	In progress
	L.S.R. Nallah from Ring Road to Feroz Gandhi Marg	Contract	570	Sh. Sanjay Singh (Ph : 9258770390)	Sh. Sanjay Hingorani (Ph : 9717788196)	--do--	01.08.17	31.07.18	90	--		In progress
25	National Park Nallah from Frank Anothoni School to L.S.R. Nallah	Contract	530	Sh. Bhupender Kumar (Ph : 9650255720)	Sh. Anurag Saxena (Ph : 9717787873)	--do--	01.08.17	31.07.18	15	--	12.00	In progress
26	Garhi Nallah	Contract	450	Sh. Bhupender Kumar (Ph : 9650255720)	Sh. Anurag Saxena (Ph : 9717787873)	--do--	01.08.17	31.07.18	72	--	790.00	In progress
27	Friends Colony Nalla (Along Mathura Road)	Contract	400	Sh. Wajid Ali Khan (Ph : 9717787380)	Sh. V.D. Vashisth (Ph : 8860656783)	--do--	01.08.17	31.07.18	80	--	60.00	In progress
28	Friends Colony Nalla (West)	Contract	230			--do--	01.08.17	31.07.18	20	--	12.00	In progress
29	Club Nalla (Friends Colony West)/ Maharani Bagh Nalla	Contract	750			--do--	01.08.17	31.07.18	400	--	217.00	In progress
30	Sri Niwas Puri Nalla	Contract	350			--do--	01.08.17	31.07.18	180	--	70.00	In progress
EE(M)-II												
31	Pkt. A-4 Nalla	Departmentally	300	Sh. V.D. Vashisht	Sh. Ashwini Kumar	Sh. S.K. Kataria	01.08.17	31.05.18	60.00	583	350.00	work in progress
32	Transit Camp	Departmentally	50	--do--	Sh. Ashwini Kumar	--do--	01.08.17	31.05.18	20.00	500	100.00	Work in progress
33	Taimoor Nagar, Nalla	Contract	450	Sh. Abdul Majid	Sh. Mohd. Yunus	--do--	01.08.17	31.05.18	1,500.00	162	2,430.19	Work in progress
34	Nai Basti Nalla	Contract	1,500	Sh. Abdul Majid	Sh. Prajesh Meena	--do--	01.08.17	31.05.18	400.00	108	430.30	Work in progress
35	Abul Fazal Enclave Nalla	Contract	750	Sh. Abdul Majid	Sh. Prajesh Meena	--do--	01.08.17	31.05.18	500.00	112	562.04	Work in progress
EE(M)-III												
36	Tughlakabad Extn. Nallah	by Contractor	600	Sh. Bijender Singh	Sh. Hari Ram	Sh. Niranjan Singh Dabodia	01.08.2017	31.07.2018	284.68	198.86%	566.12	In progress
37	Ratiya Marg Drain Sangam Vihar	do	1050		Sh. AkashSadhvani		01.08.2017	31.07.2018	441.04	163.25%	720.00	The drain Length 450m (Old 185 Ward has been merged to 85-S.
38	Ratia Marg Drain (Sangam Vihar)	do	800		Sh. Natthi Singh		01.08.2017	31.07.2018	128.8	197.04%	253.8	In progress
39	Pocket 12/14 Nallah	do	600		Sh. Manouwar Ali		01.08.2017	31.07.2018	140.1	237.66%	332.97	In progress
40	V.P. Camp Nallah	do	200		Sh. Natthi Singh		01.08.2017	31.07.2018	67.2	280.05%	188.2	In progress

S. No.	Name of drain	By Contractor/ Departmentally	Length of drain	Name of AE	Name of JE	Name of EE	DOS	DOC	Estimated Qty of silt	% of work completed	Silt sent to SLF	Remarks
41	MIG Flats Pul Pehladpur Nallah	do	850		Sh. Natthi Singh		01.08.2017	31.07.2018	228.48	226.24%	516.92	in progress
42	Muslim Camp Nallah	do	180		Sh. Natthi Singh		01.08.2017	31.07.2018	108.1	139.40%	150.7	in progress
EE(M)-IV												
43	Z-Block Nallah	By Contractor / Departmentally	480	Sh. I.U.Khan	Sh. Manouwar Ali	Sh. Ranvir Singh	01.08.2017	31.05.2018	403.20	146.33	590.0	in progress
44	Okhla Phase-I Nallah	By Contractor / Departmentally	1100	Sh. I.U.Khan	Sh. Manouwar Ali		01.08.2017	31.05.2018	475.20	130.05	618.0	in progress
45	TATA Steel DESIID Shed Nallah	By Department	1100	Sh. I.U.Khan	Sh. Manouwar Ali		01.08.2017	31.05.2018	75.60	119.05	90.0	in progress
46	A,C & Y-Block Main Drains	By Department	550	Sh. I.U.Khan	Sh. Manouwar Ali		01.08.2017	31.05.2018	47.52	155.72	74.0	in progress
47	Sanjay Colony Camp Nallah Okhla Ph-II	By Contractor / Departmentally	450	Sh. I.U.Khan	Sh. Manouwar Ali		01.08.2017	31.05.2018	270.00	143.33	387.0	in progress
48	Bangali Camp Nallah Okhla Ph-II	By Contractor / Departmentally	500	Sh. I.U.Khan	Sh. Manouwar Ali		01.08.2017	31.05.2018	216.00	145.37	314.0	in progress

ASW
ASW-CN2

EE (South).

**SOUTH DELHI MUNICIPAL CORPORATION
NAJAFGARH ZONE**

Dated 14/5/2018

Sub: Report regarding Action Plan for Desilting of Nallah in Najafgarh Zone w.e.f. 1/8/2017 to 31/5/2018

Ref: Status report in respect of B.B. Saran Action Plan

This report is compiled on the basis of report received from the office of EE(M)-I,II,III and IV/NGZ

S. No.	Division	Name of Road (From - To)	Length of drain	Name of Contractors/ agency	Name and Designation of the Engineer-in-Charge	Date of Start	Target Date fixed for completion	Estimated quantity of the silt to be removed (MT)	Phy. Progress of work as on date(MT)	Amount of Silt removed to landfill sites.
1	M-I/NGZ	Mother Dairy to DDA Nala, Amber hai Village	500	departmental	Arvind Kumar, Jr Engineer	01.08.17	31.05.18	10.00	5	Nil
2	M-I/NGZ	Narayan house to DDA Nalla, Pochanpur	1600	departmental	Arvind Kumar, Jr Engineer	01.08.17	31.05.18	25.00	14	Nil
3	M-I/NGZ	Galibpur Village phimi & Bus stand to drain	300	departmental	Kuldeep Singh, Jr. Engineer	01.08.17	31.05.18	10.80	Nil	Nil
4	M-I/NGZ	bus stand to open land vithari hospital to open land Ghumanhera Vill	300	departmental	Kuldeep Singh, Jr. Engineer	01.08.17	31.05.18	10.80	5	Nil
5	M-I/NGZ	Jhatikra Rd. to F.C. Drain Nallah in Village Badusarai	180	departmental	Kuldeep Singh, Jr. Engineer	01.08.17	31.05.18	9.72	5	Nil
6	M-I/NGZ	Panchayat ghar to F.C. Drain Nallah in Village Kanganheri	180	departmental	Kuldeep Singh, Jr. Engineer	01.08.17	31.05.18	8.64	Nil	Nil
7	M-I/NGZ	Village pond to Ramesh Kr. House Nallah in Village Nanak Heri	200	departmental	Kuldeep Singh, Jr. Engineer	01.08.17	31.05.18	8.40	Nil	Nil
8	M-I/NGZ	Panwala kalan Village to drain	280	departmental	Kuldeep Singh, Jr. Engineer	01.08.17	31.05.18	11.76	7	Nil
9	M-I/NGZ	Paprawat phimi to f.c. drain	230	departmental	Kuldeep Singh, Jr. Engineer	01.08.17	31.05.18	8.28	6	Nil
10	M-I/NGZ	Rewla Khanpur & Daulatpur village katcha nallah & phirni more to pond	190	departmental	Kuldeep Singh, Jr. Engineer	01.08.17	31.05.18	9.12	Nil	Nil
11	M-I/NGZ	Rond Kharkhadi Phimi at Charan Singh house to Drain at Ghummanhera road	836	departmental	Kuldeep Singh, Jr. Engineer	01.08.17	31.05.18	40.13	20	Nil
12	M-I/NGZ	Goodwill Public School to Main Surakhpur Road both side	2000	departmental	Sita Ram Meena, Jr. Engineer	01.08.17	31.05.18	168.00	50	Nil
13	M-I/NGZ	Neelkanth Mandir to Delhi Road	600	departmental	Pawan Gahlot, Jr. Engineer	01.08.17	31.05.18	33.60	20	Nil
14	M-I/NGZ	28 foota Road Gali No. 7 to Paprawat Road	400	departmental	Mukesh Meena, Jr. Engineer	01.08.17	31.05.18	14.40	10	Nil
15	M-I/NGZ	Captain Rishal Singh Marg Old Paprawat road to Chhawla road	280	departmental	Mukesh Meena, Jr. Engineer	01.08.17	31.05.18	10.08	4	Nil
16	M-I/NGZ	40 foota Road MC Pry school to FC nala RHS	2280	departmental	Sanjay Kumar, Jr. Engineer	01.08.17	31.05.18	123.12	40	Nil
17	M-I/NGZ	Gurudwara road nala Chawla road to Dharam Pura drain	180	departmental	Sanjay Kumar, Jr. Engineer	01.08.17	31.05.18	7.56	Nil	Nil
18	M-I/NGZ	Mittal Sweets to FC nallah Dharampura drain	1275	departmental	Sanjay Kumar, Jr. Engineer	01.08.17	31.05.18	127.50	45	Nil
19	M-II/NGZ	Vaishali Drain-Balaji General Store to Flood Drain	200.00	Departmental	Sh. Deepak Verma, JE	01.08.17	15.06.18	28.05	15%	4.21

20	M-II/NGZ	Gali No.6, Main Sagarpur Nailah-MCD Health Cente to RZ-25A, Sagarpur (Kuanwala Mandir)	400.00	Departmental	Sh. Narendra Kumar, JE	01.08.17	15.06.18	31.68	15%	4.75
21	M-II/NGZ	Nagar Van Park Road Nailah-Deep Model School to Main Road Sadh Nagar, Brahm Puri Road	400.00	Departmental	Sh. Narendra Kumar, JE	01.08.17	15.06.18	39.60	20%	7.92
22	M-II/NGZ	P & T Barat Ghar to Gali No.63, West Sagarpur-Gali No.63 to Barat Ghar	400.00	Departmental	Sh. Vijay Meena, JE	01.08.17	15.06.18	42.90	22%	9.44
23	M-II/NGZ	Drain along M.C Pry. School Mangla Puri	250.00	Departmental	Sh. Deepak Verma, JE	01.08.17	15.06.18	25.03	20%	5.01
24	M-II/NGZ	Drain along Mangla Puri Ph-I-Nasir Pur Road to Mangla Puri Chowk-Mangla Puri Chowk to Palam Fly Over	530.00	Departmental	Sh. Deepak Verma, JE	01.08.17	15.06.18	45.47	25%	11.37
25	M-II/NGZ	Drain along MCD Office Nasirpur Road to DJB Pump room Mangla Puri Ph-II	340.00	Departmental	Sh. Deepak Verma, JE	01.08.17	15.06.18	61.71	25%	15.43
26	M-II/NGZ	Shyam Vihar 25 feet road Goyla road to 40 feet road	450	Departmental	Sh. Sanjeev, JE	01.08.17	15.06.18	17.82	25%	4.46
27	M-II/NGZ	Nala in Raja Puri from Raja Puri Main Road Back Side of Petrol Pump	950	Departmental	Sh. Narendra Kumar, JE	01.08.17	15.06.18	37.62	25%	9.41
28	M-III/NGZ	Bharthal Village Dhul Siras Chowk to sital factory	1000	Departmental	Sh. Atul Kumar/JE	01.08.2017	31.05.2018	46.20	4%	0.00
29	M-III/NGZ	Bharthal Village Dhul Siras Chowk to Hanuman mandir	400	Departmental	Sh. Atul Kumar/JE	01.08.2017	31.05.2018	26.40	2%	0.00
30	M-III/NGZ	Bijwasan village Bijwasan road to creamation ground to creamation ground	270	Departmental	Sh. Manoj Meena/JE	01.08.2017	31.05.2018	22.28	2%	0.00
31	M-III/NGZ	Bijwasan village railway phatak to Dharam Singh Pradhan hs	225	Departmental	Sh. Manoj Meena/JE	01.08.2017	31.05.2018	17.82	2%	0.00
32	M-III/NGZ	Kapashera (Phimi Nailah) Village Obroi Farm hs. To FC Drain (Both Side)	800	Departmental	Sh. Nitin Yadav/JE	01.08.2017	31.05.2018	40.13	3%	0.00
33	M-III/NGZ	Shahabad Mohd.pur Village Logistic co. and Naresh house to F. C. Drain and M. C. Pry School to FC Drain	400	Departmental	Sh. Atul Kumar/JE	01.08.2017	31.05.2018	31.68	1%	0.00
34	M-III/NGZ	Mahipal Pur Extension open & Covered Prakash House to NH8	430	Departmental	Sh. S. R. Meena/JE	01.08.2017	31.05.2018	42.57	5%	0.00
35	M-III/NGZ	Mahipal Pur L-Block Nailah cover & open MCD Pry School to Rangpuri T-Point & Ch House to Nh-8 (both side)	885	Departmental	Sh. S. R. Meena/JE	01.08.2017	31.05.2018	38.94	2%	0.00
36	M-III/NGZ	Ranpuri village near Telco Station Kuldeep House to NH 8	800	Departmental	Sh. S. R. Meena/JE	01.08.2017	31.05.2018	66.00	5%	0.00
37	M-III/NGZ	Sector C Pkt-9 in Vasant Kunj covered nailah Main Gate to C-9 to Sewar Treatment Plant	345	Departmental	Sh. S. R. Meena/JE	01.08.2017	31.05.2018	22.77	1%	0.00
38	M-III/NGZ	Raj nagar II(Old Mehrauli road LHS) Railway line b/wall to Palam link	800	Departmental	Sh. Monu/JE	01.08.2017	31.05.2018	33.00	2%	0.00
39	M-III/NGZ	Raj nagar II(Back side of Dada Dev road) Chotu ram marg to DDA Nailah	350	Departmental	Sh. Monu/JE	01.08.2017	31.05.2018	13.86	1%	0.00
40	M-III/NGZ	Raj nagar II(H block) H-block to Old Mehrauli Road	147	Departmental	Sh. Monu/JE	01.08.2017	31.05.2018	13.34	1%	0.00
41	M-III/NGZ	Raj nagar II(Mamta bakeri road both side) Old Mehrauli road to D-Block	275	Departmental	Sh. Monu/JE	01.08.2017	31.05.2018	18.15	2%	0.00

42	M-IV/NGZ	Kakrola Village, Kakrola Dairy & Patel Garden from kakrola Dairy Metro Pillar No. 810	500	Departmental	Jitender Kumar	01.08.2017	31.05.2018	29.7	25.84	17.23
43	M-IV/NGZ	kakrola Village, Kakrola Dairy & Patel Grden, Pipal chowk Kakrola Drain (both side)	2600	Departmental	Jitender Kumar	01.08.2017	31.05.2018	154.44	134.36	89.58
44	M-IV/NGZ	Kakrola houseing complex Nallah from Kaushik Building Material Delhi Najafgarh Road both side	800	Departmental	Jitender Kumar	01.08.2017	31.05.2018	21.12	18.37	12.25
45	M-IV/NGZ	Patel Garden from Delhi Najafgarh to Ishwar House	350	Departmental	Jitender Kumar	01.08.2017	31.05.2018	11.55	10.05	6.70
46	M-IV/NGZ	Sector-16A, J J colony, Ramdal house DDA Road	1100	Departmental	Jitender Kumar	01.08.2017	31.05.2018	48.4	42.11	28.07
47	M-IV/NGZ	Old Palam Road Chaudhary Sweet DDA Road	1500	Departmental	Jitender Kumar	01.08.2017	31.05.2018	59.4	51.68	34.45
48	M-IV/NGZ	Mansa Ram Park From Najafgarh Delhi Road to C-11 in Mansa Ram Park	1000	Departmental	Suman Tokas	01.08.2017	31.05.2018	39.6	34.45	22.97
49	M-IV/NGZ	Matiyala Road Binda pur Matiyala Road from Aggarwal Sweet to Jain Colony	600	Departmental	Suman Tokas	01.08.2017	31.05.2018	26.4	22.97	15.31
50	M-IV/NGZ	Drain Connected to Phirni of Village Matiyala & Sector-3, From Achar Factory to DDA Drain in Village Matiyala	200	Departmental	Suman Tokas	01.08.2017	31.05.2018	11.88	10.34	6.89
51	M-IV/NGZ	Drain Connected to Phirni of Village Matiyala to Sehyog Vihar From Matiyala Phirni to Sehyog Vihar	300	Departmental	Suman Tokas	01.08.2017	31.05.2018	17.82	15.50	10.34
52	M-IV/NGZ	Drain Connected Matiyala Ext. to DDA Nalla Matiyala Ext. to DDA drain in Sector-3.	600	Departmental	Suman Tokas	01.08.2017	31.05.2018	29.7	25.84	17.23
53	M-IV/NGZ	Mansa Ram Park From Diamond General Store to Delhi Najafgarh Road in Mansa Ram Park	400	Departmental	Suman Tokas	01.08.2017	31.05.2018	5.28	4.59	3.06
54	M-IV/NGZ	Matiyala Approach Road both side On Matiyala Approach Road from Delhi Najafgarh Road to Shiv Mandir	2000	Departmental	Suman Tokas	01.08.2017	31.05.2018	79.2	70.49	45.94
55	M-IV/NGZ	Matiyala Phirni Nalla Matiyala Village Phirni	2650	Departmental	Suman Tokas	01.08.2017	31.05.2018	69.96	62.26	40.58
56	M-IV/NGZ	Sehyog Vihar Nalla From Chowk Sehyog Vihar to Jain Colony	500	Departmental	Suman Tokas	01.08.2017	31.05.2018	16.5	14.36	9.57
57	M-IV/NGZ	Nallah in Chawla village at main Dhulsiras road Chwala phirni to F.C. drain	200	Departmental	Sh.Vimal Narain	01.08.2017	31.05.2018	9.24	8.04	5.36
58	M-IV/NGZ	Balmiki Mohlalla Public School Dhansa Village	240	Departmental	Yogesh Meena	01.08.2017	31.05.2018	11.088	9.65	6.43
59	M-IV/NGZ	Khushi Ram house Flood control Drain Issapur village	200	Departmental	Yogesh Meena	01.08.2017	31.05.2018	11.88	10.34	6.89
60	M-IV/NGZ	M.C. Pry School Main Main Road to Pond Kazipur	200	Departmental	Yogesh Meena	01.08.2017	31.05.2018	7.92	6.89	4.59
61	M-IV/NGZ	Sr. sec School main road to Pond Kazipur	225	Departmental	Yogesh Meena	01.08.2017	31.05.2018	10.395	9.04	6.03
62	M-IV/NGZ	Govt. School Mundela Khurd bus stand & Balmiki Chopal to Shiv	200	Departmental	Yogesh Meena	01.08.2017	31.05.2018	10.56	9.19	6.12
63	M-IV/NGZ	Govt. School Kair Road, Pry School to FC Drain Mundela Khurd	250	Departmental	Yogesh Meena	01.08.2017	31.05.2018	13.2	11.48	7.66

64	M-IV/NGZ	Nallah in G-Block Vijay Enclave from G-Block, vijay enclave to FC Nallah	250	Departmental	Navin Kaul	01.08.2017	31.05.2018	18.5625	16.15	10.77
65	M-IV/NGZ	Railway Road Drain Gali NO. 7 Sadh Nagar to flood Control Drain Indara Park	1100	Departmental	Navin Kaul	01.08.2017	31.05.2018	67.76	58.95	39.30
66	M-IV/NGZ	Old Mahrauli Road (RHS) Railway line b/wall to palam link road	800	Departmental	Jitender Kumar	01.08.2017	31.05.2018	52.8	45.94	30.62
67	M-IV/NGZ	Palam Harizan Basti Palam Village to Ram Phal Chowk	900	Departmental	Jitender Kumar	01.08.2017	31.05.2018	47.52	41.34	27.56
68	M-IV/NGZ	Palam Village Palam Chowk to DDA Nallah and Palam round about to Fly over at railway road	1600	Departmental	Jitender Kumar	01.08.2017	31.05.2018	73.92	64.31	42.87

The earlier List of 69 drains (under the action plan of de-silting of drains) was having a repetition of the drains mentioned at S No. 11 & 32. Subsequently the drains at 32 has been removed.

SOUTH DELHI MUNICIPAL CORPORATION
OFFICE OF THE CHIEF ENGINEER SOUTH
19TH FLOOR DR. S.P.M CIVIC CENTRE
NEW DELHI-110002

15.05.2018

Sub. Action Taken Report for nalla wise silt status falling under jurisdiction of South Zone./SDMC for the year 2017-2018 as on 14.5.2018

Compiled on the basis of information provided by EE(M) under South Zone.

S. No.	Name of nalla/Drains	Ward No.	length of drain (in Mtr.)	Name of Contractors/ agency	Name and Designation of the Engineer in Charge	Date of Start	Target Date fixed for completion	Estimated Qty of the silt to be removed	Phy. Progress of work as on date in %	Amount of silt removed to landfill sites	Remarks
EE-M-1/SZ											Sh. Saminder Nagi
1	Jia Sarai nalla from culvert near Katwaria in IIT to Olof Palme Marg	61	800	Departmental	Sh. Ranjan Shukla, AE/ Sh. S.K. Pathak, JE	01.8.2017	30.6.18	83	104	86	
2	Kalu Sarai nalla Begumpur to along Park, Sarvpriya Vihar	62	275	Departmental	Sh. A.K. Mittal, AE/ Sh. Navneet Chaudhary, JE	01.8.2017	30.6.18	45	96	43	
3	Jia Sarai outfall drain along IIT Boundary wall	61	80	Departmental	Sh. Ranjan Shukla, AE/ Sh. S.K. Pathak, JE	01.8.2017	30.6.18	11	109	12	
4	Arjun Nagar Nalla from Humayunpur to A.I.I.M.S. (Near Cremation Ground Green Park	61	1500	Departmental	Sh. Ranjan Shukla, AE/ Sh. S.K. Pathak, JE	01.8.2017	30.6.18	408	100	410	
5	Bhim Nagri nalla from outer ring road to Bhim nagri apartments (Rose Garden-- DDA Park)	61	1600	Departmental	Sh. Ranjan Shukla, AE/ Sh. S.K. Pathak, JE	01.8.2017	30.6.18	281	100	281	
6	Nauroji Nagar nalla from Bhikaji Cama Plaec to Ring Road	61	1250	Departmental	Sh. Ranjan Shukla, AE/ Sh. S.K. Pathak, JE	01.8.2017	30.6.18	283	88	250	
7	Covered drain from C-2/60 SDA to Aurbindo Marg	61	150	Departmental	Sh. Ranjan Shukla, AE/ Sh. S.K. Pathak, JE	01.8.2017	30.6.18	8	100	8	
8	Green Park Nalla from MCD School to Aurbindo Marg Evergreen Sweets	61	650	Departmental	Sh. Ranjan Shukla, AE/ Sh. S.K. Pathak, JE	01.8.2017	30.6.18	74	100	74	
9	K&P block SDA drain from Saint Paul School to Aurbindo Marg drain	61	350	Departmental	Sh. Ranjan Shukla, AE/ Sh. S.K. Pathak, JE	01.8.2017	30.6.18	46	100	46	
10	Gautam Nagar Nallah from Indian Oil to bridge behind AIIMS (reach from IOC to F-130, F-110 Gautam Nagar)	62	310	Departmental	Sh. A.K. Mittal, AE/ Sh. Navneet Chaudhary, JE	01.8.2017	30.6.18	422	61	255.76	
11	Gulmohar Enclave outfall drain covered (20 Nos. Manhole)	62	210	Departmental	Sh. A.K. Mittal, AE/ Sh. Navneet Chaudhary, JE	01.8.2017	30.6.18	24	154	37	

S. No.	Name of nalla/Drains	Ward No.	length of drain (in Mtr.)	Name of Contractors/ agency	Name and Designation of the Engineer in Charge	Date of Start	Target Date fixed for completion	Estimated Qty of the silt to be removed	Phy. Progress of work as on date in %	Amount of silt removed to landfill sites	Remarks
12	Vasant Vihar Nalla from Culvert on Munirka Marg to H.No. A-25, Olf Palme Marg	64	1450	Departmental	Sh. J.P. Singh, AE/ Sh. S.S. Chouhan, JE	01.8.2017	30.6.18	263	78	204.81	
13	Guru Harkishan Public School Nalla in Vasant Vihar from DDA park to Vasant Vihar	64	500	Departmental	Sh. J.P. Singh, AE/ Sh. S.S. Chouhan, JE	01.8.2017	30.6.18	38	121	46.08	
14	Indian Air Lines nalla in Vasant Vihar from H.No. 38 to Poorvi Marg, Indian Airlines	64	550	Departmental	Sh. J.P. Singh, AE/ Sh. S.S. Chouhan, JE	01.8.2017	30.6.18	64	85	54.33	
15	U/S. Nalla No. 6 & Vasant Enclave Drain	64	100	Departmental	Sh. J.P. Singh, AE/ Sh. S.S. Chouhan, JE	01.8.2017	30.6.18	25	56	14.00	
16	Munirka drain from D.D.A. Flat to Outer Ring Road	66	450	Departmental	Sh. J.P. Sing, AE/ Sh. Chandrashekhar, JE	01.8.2017	30.6.18	15	341.07	51.160	
17	Nalla No. 2 R.K. Puram from Church to DDA park Sect. IV, R.K. Puram	66	1350	Departmental	Sh. J.P. Sing, AE/ Sh. Chandrashekhar, JE	01.8.2017	30.6.18	187	82.35	154.000	
18	Nalla No. 3, Sect.-3, R.K. Puram from H.No. 506 type IV, Sect.-3 R.K. Puram to Masjid Olf Palme Marg	66	700	Departmental	Sh. J.P. Sing, AE/ Sh. Chandrashekhar, JE	01.8.2017	30.6.18	143	48.83	69.820	
19	Munirka Vihar outfall dain	66	300	Departmental	Sh. J.P. Sing, AE/ Sh. Chandrashekhar, JE	01.8.2017	30.6.18	27	205.67	55.530	
20	Munirka Village outfall drain from Village to DDA flats Munirka	66	160	Departmental	Sh. J.P. Sing, AE/ Sh. Chandrashekhar, JE	01.8.2017	30.6.18	22	267.82	58.920	
21	DPS Nalla R.K. Puram from DPS School to Ambedkar Basti (Covered during CWO)	65	480	Departmental	Sh. J.P. Sing, AE/ Sh. Chandrashekhar, JE	01.8.2017	30.6.18	36	42	15	
22	Ambedkar Basti J.J. Camp Nalla from Kushta Camp to Ring Road	65	900	Departmental	Sh. J.P. Sing, AE/ Sh. Chandrashekhar, JE	01.8.2017	30.6.18	206	39	80	
23	Som Vihar nalla from Som Vihar Apartment to DPS School	65	320	Departmental	Sh. J.P. Sing, AE/ Sh. Chandrashekhar, JE	01.8.2017	30.6.18	15	0	0	

S. No.	Name of nalla/Drains	Ward No.	length of drain (in Mtr.)	Name of Contractors/ agency	Name and Designation of the Engineer in Charge	Date of Start	Target Date fixed for completion	Estimated Qty of the silt to be removed	Phy. Progress of work as on date in %	Amount of silt removed to landfill sites	Remarks
24	Nalla No.5 R.K. Puram from Outer Ring Road to Sangam Cinema, R.K. Puram	65	950	Departmental	Sh. J.P. Sing, AE/ Sh. Chandrashekhar, JE	01.8.2017	30.6.18	43	100	43	
25	Nallah No. 6 from Outer Ring Road near Kendriya Vidyalaya Sec.-VIII R.K. Puram to T-point of Rao Tula Ram Marg and Som Nath Sharma Marg in R.K. Puram	65	950	Departmental	Sh. J.P. Sing, AE/ Sh. Chandrashekhar, JE	01.8.2017	30.6.18	43	47	20	
26	Nalla No. 4 R.K. Puram from Outer Ring to EKTA camp	65	700	Departmental	Sh. J.P. Sing, AE/ Sh. Chandrashekhar, JE	01.8.2017	30.6.18	263	113	298	
	Total		17035					3075		2667.41	

S. No.	Name of nalla/Drains	Ward No.	length of drain (in Mtr.)	Name of Contractors/ agency	Name and Designation of the Engineer in Charge	Date of Start	Target Date fixed for completion	Estimated Qty of the silt to be removed	Phy. Progress of work as on date in %	Amount of silt removed to landfill sites	Remarks
--------	----------------------	----------	---------------------------	-----------------------------	--	---------------	----------------------------------	---	---------------------------------------	--	---------

EE-M-II/SZ

1	From DPS School Pushp Vihar Sector-6 to Press Enclave Road		440	Departmental	Deepak Chauhan, JE	01.01.2018	31.05.2018	165	222.95	219.94	Sh. Sunil Gahlot, EE(M)-II/SZ 9717787740
2	D/S Virat drain from BRT Corridor to main Nallah Pushp Vihar Sector - 4		400	Departmental	Deepak Chauhan, JE	01.01.2018	31.05.2018	40	47.63	46.985	
3	L-Block Nallah from H. No. 322 L-Block to culvert near Mount Columbus School C-Block Dakshin Puri		573	Departmental	Deepak Chauhan, JE	01.01.2018	31.05.2018	60	66.025	64.055	
4	Central Market Nallah from BRT to main Nallah Pushp Vihar		270	Departmental	Deepak Chauhan, JE	01.01.2018	31.05.2018	97	110.25	104.25	
5	GK Nallah from Chirag Delhi Flyover to link road culvert near Central School		2075	Departmental	Manoj Kumar Kanojia, JE	01.01.2018	31.05.2018	405	285.42	281.51	
6	Shapur Jat drain from DDA office to August Kranti Marg Nallah		300	Departmental	Manoj Kumar Kanojia, JE	01.01.2018	31.05.2018	26	21.18	19.17	
7	R&S Block Nallah from S-363 to B- 272 GK-I		700	Departmental	Manoj Kumar Kanojia, JE	01.01.2018	31.05.2018	126	110	100	
8	Ajeet Arcade Nallah near LSR Nallah College from Lal		100	Departmental	Manoj Kumar Kanojia, JE	01.01.2018	31.05.2018	30	15	12	
9	Sant Nagar Covered drain		600	Departmental	Manoj Kumar Kanojia, JE	01.01.2018	31.05.2018	20	10	8	
10	Nallah along August Kranti Marg from Panchsheel Club to Kamla Nehru College		1500	Departmental	Manoj Kumar Kanojia, JE	01.01.2018	31.05.2018	360	156.19	152.16	
11	Masjid Moth DDA Flat drain from DDA flat to outer Ring Road near Motor Mkt.		100	Departmental	Sumit Kumar, JE	01.01.2018	31.05.2018	17	20.451	19.415	
12	Back side drain Tara Apartment from Gate of Tara Appt. To Ravi Dass Marg		60	Departmental	Sumit Kumar, JE	01.01.2018	31.05.2018	9	16.165	13.345	
13	DDA Flat Nallah Kalkaji near Ramhji Lal Complex		300	Departmental	Sumit Kumar, JE	01.01.2018	31.05.2018	23	36.165	35.165	
14	Chirag Delhi Vill. Nalla from Press Enclave Road to Outer Ring Road		1400	Departmental	Brij Kishor Mory, JE	01.01.2018	31.05.2018	300	477	466	
15	Jagdamba Camp nalla from Triveni Complex culvert to Chirag Delhi nallah		200	Departmental	Brij Kishor Mory, JE	01.01.2018	31.05.2018	30	40.952	39.625	
16	S-block Panchsheel Park covered drain from S-I to S-60		200	Departmental	Brij Kishor Mory, JE	01.01.2018	31.05.2018	9	15.19	13.19	
	Total		9218					1717	1650.568	1594.81	

S. No.	Name of nalla/Drains	Ward No.	length of drain (in Mtr.)	Name of Contractors/ agency	Name and Designation of the Engineer in Charge	Date of Start	Target Date fixed for completion	Estimated Qty of the silt to be removed	Phy. Progress of work as on date in %	Amount of silt removed to landfill sites	Remarks
--------	----------------------	----------	---------------------------	-----------------------------	--	---------------	----------------------------------	---	---------------------------------------	--	---------

EE-M-III/SZ

1	Mehrauli dargah Nallah & Dargah Jamali Kamali Nallah	68-S	163	Departmentally	Sh. Vijay Narwal	01-08-2017	31-05-2018	122.25	78%	95.00	Sh. R.P Meena
2	Nallah from Mandir to Police Station Mehrauli	68-S	123	Departmentally	Sh. Vijay Narwal	01-08-2017	31-05-2018	29.52	85%	25.00	
3	Samsi Talab Nallah Mehrauli from Bagh to Samsi Talab	68-S	235	Departmentally	Sh. Vijay Narwal	01-08-2017	31-05-2018	84.60	95%	80.00	
4	Nallah from M.B. Road to Jalebi chowk	75-S	850	Departmentally	Sh. Rajinder Kumar	01-08-2017	31-05-2018	88.40	65%	57.07	
5	Nallah from Janta Jewan Camp to M.B. Road via Pico Factory	75-S	600	Departmentally	Sh. Rajinder Kumar	01-08-2017	31-05-2018	96.00	37%	35.89	
6	Nallah from Jalebi Chowk to Durga Vihar	76-S	1163	Departmentally	Sh. Vijay Narwal	01-08-2017	31-05-2018	331.46	94%	312.15	
7	Block 14, 16, 17 & 20 nallah Dakshinपुरi Pocket 16 to main road.	74-S	385	Departmentally	Sh. Narender Pal Singh	01-08-2017	31-05-2018	92.40	95%	88.00	
8	From H.No760 Block No.3 Dakshinपुरi Extn. to Boundary Wall of Jahan Panah City Forest	74-S	148	Departmentally	Sh. Narender Pal Singh	01-08-2017	31-05-2018	44.40	90%	40.00	
9	Nallah from Block No.2 to Dakshinपुरi Nallah at Maharishi Balimiki Marg	74-S	250	Departmentally	Sh. Narender Pal Singh	01-08-2017	31-05-2018	90.00	94%	85.00	
10	Central Market Madangir nallah from Shiv Nanda Public School upto Parking near DDA Market Madangir Ph-II	80-S	590	Departmentally	Sh. Rajinder Kumar	01-08-2017	31-05-2018	94.40	78%	74.00	
11	RPS Drain from BRT Corridor near DDA Flats Madangir to DSIDC F-Block, upto Pushp vihar	80-S	881	Departmentally	Sh. Rajinder Kumar	01-08-2017	31-05-2018	176.20	95%	167.00	
12	Pushp vihar main nalla from MB Road to culvert near DPS International School, Pushp vihar	80-S	980	Departmentally	Sh. Rajinder Kumar	01-08-2017	31-05-2018	264.60	74%	195.00	
13	Pushp vihar District Center, Saket Nalla from Mandir Marg M Block culvert to culvert on Pankaj Jewel Marg in Pushp vihar	80-S	560	Departmentally	Sh. Rajinder Kumar	01-08-2017	31-05-2018	184.80	87%	160.00	
Total			6928					1699.03		1414.11	

S. No.	Name of nalla/Drains	Ward No.	length of drain (in Mtr.)	Name of Contractors/ agency	Name and Designation of the Engineer in Charge	Date of Start	Target Date fixed for completion	Estimated Qty of the silt to be removed	Phy. Progress of work as on date in %	Amount of silt removed to landfill sites	Remarks
EE-M-IV/SZ											
1	Katwaria Sarai Nalla Sh.Jeet Singh Marg to Culvert IIT	67-S	200	Departmentally	Sh. H.M Meena, AE & Sh. Vijay Narwal, JE	01.01.2018	30.06.18	62	90.32	56	Sh. Ashok Kumar
2	M-Block Nalla, Saket from Anupam Cinema to M-Block, Saket Mandir Marg	67-S	1100	Departmentally	Sh. H.M Meena, AE & Sh. Vijay Narwal, JE	01.01.2018	30.06.18	425	95.53	406	
3	Pocket D-1 & D-2, Vasant Kunj	69-S	600	Departmentally	Sh. H.M Meena, AE & Sh. Sandeep Kumar, JE	01.01.2018	30.06.18	51	70.59	36	
4	B 1 Pocket to Fortis Hospital, Vasant Kunj	69-S	400	Departmentally	Sh. H.M Meena, AE & Sh. Sandeep Kumar, JE	01.01.2018	30.06.18	31	58.06	18	
5	Phirni Nallah, Rajokari Village	69-S	375	Departmentally	Sh. H.M Meena, AE & Sh. Sandeep Kumar, JE	01.01.2018	30.06.18	40	57.50	23	
6	Sector A Pocket B & C from Shiv Mandir to Jal Board Office, Vasant Kunj	69-S	600	Departmentally	Sh. H.M Meena, AE & Sh. Sandeep Kumar, JE	01.01.2018	30.06.18	149	85.23	127	
7	Pocket D-3, 4 Gate No.1 to Shopping Centre, Vasant Kunj	69-S	600	Departmentally	Sh. H.M Meena, AE & Sh. Sandeep Kumar, JE	01.01.2018	30.06.18	65	86.15	56	
8	Saidulajab Nalla from Gali No-2 to IGNOU Road Saijulajab	71-S	350	Departmentally	Sh. Hardayal Meena, AE & Sh. Bhupender Singh, JE	01.01.2018	30.06.18	39	97.44	38	
9	Chattarpur Mandir Nalla from Mandir to Chattarpur Pahari	70-S	1400	Departmentally	Sh.H.M Meena, AE & Sh. Vijay Narwal, JE	01.01.2018	30.06.18	490	94.90	465	
10	Chattapur Village covered drain from Mata Chowk in Chattapur Village to SSN Marg	70-S	500	Departmentally	Sh.H.M Meena, AE & Sh. Vijay Narwal, JE	01.01.2018	30.06.18	130	90.77	118	
11	Zonapur Village Nallah from Zonapur Village to 250m	73-S	250	Departmentally	Sh. H.M Meena, AE & Sh. Shadab Alam, JE	01.01.2018	30.06.18	95	90.53	86	
12	Aya Nagar phirni road drain	73-S	335	Departmentally	Sh. H.M Meena, AE & Sh. Shadab Alam, JE	01.01.2018	30.06.18	123	89.43	110	
13	Aya Nagar Sunday market drain upto out fall	73-S	900	Departmentally	Sh. H.M Meena, AE & Sh. Shadab Alam, JE	01.01.2018	30.06.18	261	87.36	228	
			7610					1961.00		1767.00	

S.W (South)

A.S.W

J.E