


SOUTH DELHI MUNICIPAL CORPORATION
OFFICE OF THE CHIEF ENGINEER (SOUTH)
19th FLOOR, DR. SPM CIVIC CENTER, NEW DELHI-110002


Sub: Abstract of progress of Nallah wise desilting for the current year Pertaining to South Delhi Municipal Corporation as on 03.07.2018

S.No.	Zone	Numbers of Drain	Length of drain in Km	Name of Contractors / agency	Date of Start	Target Date fixed for completion	Estimated Qty of the silt to be removed	Phy. Progress of work as on date in %	Amount of silt removed to landfill sites	Remarks
1	West Zone	62	37.2	Departmental	01.08.2017	30.05.2018	5448	131	7145	
2	Central Zone	48	42.27	Departmental / Contractor	01.08.2017	30.05.2018	8684	243	21099	
3	Najaf Garh Zone	68	44.12	Departmental	01.08.2017	30.05.2018	2356	103	2436	
4	South Zone	68	40.79	Departmental	01.08.2017	30.05.2018	8452	113	9559	
	Total	246	164.38				24940	161	40239	

Compiled on the basis of information / report sent by S.W.of concerned Zone /SLF report


S.W (SOUTH)


A.S.W


J.E

SOUTH DELHI MUNICIPAL CORPORATION
OFFICE OF THE CHIEF ENGINEER/WEST ZONE

Dated:-28.06.2018

Sub.:- Compiled Report. Reg. Action Plan Desitling of drain (Col. B.B. Saran).

S. No.	Division	Ward No.	Name of drain	Length of drain In Km. (Covered)	Name of Contractors/ agency	Name and Designation of the Engineer-in-Charge	D.O.S.	Target Date Fixed for completion	Estimate Qty. of the silt to be removed in (MT)	Phy. Progress of work as on date	Amount of Silt removed to landfill sites
1	EE(M-I)/WZ	001-S	Covered drain in Madipur.	0.7	Departmentally	Sh. R.P. Wadhwa, AE & Sh. Jitesh, JE	15.02.18	30.06.18	32	Completed	32
2	EE(M-I)/WZ	002-S	Covered Nallah Shivaji Park Buster Pump in West Punjabi Bagh	0.11	Departmentally	Sh. Rajender Singh, AE & Sh. Amit Vashisth, JE	15.02.18	30.06.18	18	Completed	18
3	EE(M-I)/WZ	006-S	Near Adarsh Mandir Sant Nagar Ram Nagar (Subhash Nagar drain)	0.55	By Contractor	Sh. R.P. Wadhwa, AE & Sh. Manoj Lakra, JE	15.02.18	30.06.18	515	80%	412
4	EE(M-I)/WZ	007-S	D/o Nallah of khayala Rd. both side in C-108/WZ A.P. No. 66 (K-Block to N-Block Sham Nagar).	1.1	By Contractor	Sh. R.P. Wadhwa, AE & Sh. Sarvjeet, JE	15.02.18	30.06.18	32	Completed	32
5	EE(M-I)/WZ	006-S	D/o from N-30 Sham Nagar to Main Khyalla Road One	0.25	Departmentally	Sh. R.P. Wadhwa, AE & Sh. Manoj Lakra, JE	15.02.18	30.06.18	18	Completed	18
6	EE(M-I)/WZ	006-S	Drain Sump well to Subhash Nagar drain	0.09	Departmentally	Sh. R.P. Wadhwa, AE & Sh. Manoj Lakra, JE	15.02.18	30.06.18	27	Completed	27
7	EE(M-I)/WZ	006-S	D/o from Chowkhandi Gurudwara Chowkhandi J J to A-306 Chowkhandi J J One Side	0.3	Departmentally	Sh. R.P. Wadhwa, AE & Sh. Manoj Lakra, JE	15.02.18	30.06.18	24.70	Completed	24.70
8	EE(M-I)/WZ	007-S	D/o Shyam Nagar Nallah in C-107/WZ A.P. No. 67.(Khyalla Road to Chand Nagar)	1.1	By Contractor	Sh. Rajender Singh, AE & Sh. Sarvjeet Mann, JE	15.02.18	30.06.18	421	Completed	421
9	EE(M-I)/WZ	007-S	D/o Nallah in from A-Block Shayam Nagar to Subhash Nagar drain in C-107/Wz A.P. No. 68	0.13	By Contractor	Sh. Rajender Singh, AE & Sh. Sarvjeet Mann, JE	15.02.18	30.06.18	185	Completed	185
10	EE(M-I)/WZ	007-S	N-S S-221/200 NE-195 to NA-229	0.7	By Contractor	Sh. Rajender Singh, AE & Sh. Sarvjeet Mann, JE	15.02.18	30.06.18	221	Completed	221
11	EE(M-I)/WZ	007-S	D/o from DDA Market Khyalla to Patel Chowk Both Side	0.3	Departmentally	Sh. Rajender Singh, AE & Sh. Sarvjeet Mann, JE	15.02.18	30.06.18	232	Completed	232
12	EE(M-I)/WZ	007-S	D/o from Horticulture Park to A-Block Khyalla Maszid One Side	0.3	Departmentally	Sh. Rajender Singh, AE & Sh. Sarvjeet Mann, JE	15.02.18	30.06.18	105	Completed	105

13	EE(M-I)/WZ	007-S	D/o from Plot No 10 to Plot No 398 Chand Nagar Road No 1 One Side	0.25	Departmentally	Sh. Rajender Singh, AE & Sh. Sarvjeet Mann, JE	15.02.18	30.06.18	158	Completed	158
14	EE(M-I)/WZ	007-S	D/o from Shitla Mata Mandir to Mangal Bazar Road Vishnu Garden One Side	0.3	By Contractor	Sh. Rajender Singh, AE & Sh. Sarvjeet Mann, JE	15.02.18	30.06.18	105	Completed	105
15	EE(M-I)/WZ	007-S	D/o from Hari Mandir (Chand Nagar Road) to F-166 F Block Vishnu Garden One Side	0.3	By Contractor	Sh. Rajender Singh, AE & Sh. Sarvjeet Mann, JE	15.02.18	30.06.18	252	Completed	252
16	EE(M-I)/WZ	008-S	D/o from S/221/1 to New Khyalla Road One Side	0.3	By Contractor	Sh. Rajender Singh, AE & Sh. Sarvjeet Mann, JE	15.02.18	30.06.18	127	Completed	127
17	EE(M-I)/WZ	006-S	D/o from N-99 to 100ft Road New Khyalla Both Side	0.35	Departmentally	Sh. R.P. Wadhwa, AE & Sh. Manoj Lakra, JE	15.02.18	30.06.18	25	70%	17.5
18	EE(M-I)/WZ	008-S	D/o Nallah in Firmi Road Khayala Village in C-108/WZ (NW Chowk to B-1/100)	1.2	By Contractor	Sh. Rajender Singh, AE & Sh. Sarvjeet Mann, JE	15.02.18	30.06.18	100	80%	80
19	EE(M-I)/WZ	008-S	D/o various nallahs in C-108/WZ. New Guru Govind Singh Hospita to N.G. Draini	1.4	By Contractor	Sh. Rajender Singh, AE & Sh. Sarvjeet Mann, JE	15.02.18	30.06.18	540	85%	459
20	EE(M-I)/WZ	008-S	D/o from III-A-7 to III A-102 Gurudawara Bhatta Shahib Road One side	0.3	By Deptt.	Sh. Rajender Singh, AE & Sh. Sarvjeet Mann, JE	15.02.18	30.06.18	127	Completed	127
21	EE(M-II)/WZ	25(S)	NG Road to Rama Park (A-151)	0.47	Departmentally.	Lalit Sharma/ J.E.	01.08.17	30.06.18	33.14	Completed	40.5
22	EE(M-II)/WZ	28(S)	Covered drain from RZ-1to G-80 Parjapati Colony	0.68	Departmentally.	R.S. Meena/ J.E.	01.08.17	30.06.18	47.94	Completed	56.4
23	EE(M-II)/WZ	28(S)	Drain from one side from S-5A to parampuri to RZ-6 manas kunj	0.15	Departmentally.	R.S. Meena/ J.E.	01.08.17	30.06.18	15.86	Completed	20.0
24	EE(M-II)/WZ	28(S)	Covered drian along Police Chowki road from N.G Road to B-1/51 Kiran Garden	0.64	Departmentally.	R.S. Meena/ J.E.	01.08.17	30.06.18	67.68	Completed	75.2
25	EE(M-II)/WZ	28(S)	Covered drain along from A-6 Sanjay Enclave to C-27 Subhash park and s-51 Parampuri to T-213 to T-Block Matiyala Road	0.9	Departmentally.	R.S. Meena/ J.E.	01.08.17	30.06.18	84.60	Completed	90.0
26	EE(M-II)/WZ	29(S)	Covered Drain both side from Binda Pur Village Sanjay Chowk Matiyala Road.	1.18	Departmentally.	Simmee Bhalla/ J.E.	01.08.17	30.06.18	155.98	Completed	168.0
27	EE(M-II)/WZ	29(S)	Covered drain one side RZ-1 Indra park to Binda Pur Village.	0.92	Departmentally.	Simmee Bhalla/ J.E.	01.08.17	30.06.18	116.75	Completed	126.0
28	EE(M-II)/WZ	29(S)	Covered drain from one side Opp. RZB-85 to H.No-110 Bindapur Village (talab road) and covered drain one side shop No-4 Pkt-IV Bindapur JJ Colony to RZ-85 near Pump House.	0.9	Departmentally.	Simmee Bhalla/ J.E.	01.08.17	30.06.18	79.31	Completed	95.0
29	EE(M-II)/WZ	29(S)	Covered drian from RZ-6 Manas Kunj to Sanjay Chowk.	0.82	Departmentally.	Simmee Bhalla/ J.E.	01.08.17	30.06.18	57.81	Completed	70.0

30	EE(M-II)/WZ	27(S)	Pipal Wala Road from N.G. road(M.Pillar No-753) to H.No A-15 Mohan Garden.	0.3	Departmentally.	R.S. Meena/ J.E.	01.08.17	30.06.18	43.53	Completed	60.0
31	EE(M-II)/WZ	27(S)	Gurudwara Road from N.G. road(M.Pillar No-743) to H.No.A-65 Mohan Garden	0.191	Departmentally.	R.S. Meena/ J.E.	01.08.17	30.06.18	31.98	Completed	48.0
32	EE(M-II)/WZ	27(S)	Rama Park Road from Pipal Wala Road to Nawada School.	0.2	Departmentally.	R.S. Meena/ J.E.	01.08.17	30.06.18	26.44	Completed	29.0
33	EE(M-II)/WZ	27(S)	D.K. Road from N.G. road (M.Pillar No-751) to Nawada Rama Park road	0.15	Departmentally.	R.S. Meena/ J.E.	01.08.17	30.06.18	26.44	Completed	29.3
34	EE(M-III)/WZ	012-S	D/o RZ Block Nallah	0.15	Deapmentally	Sh. J.B. Gupta (AE) Sh. Jitender Mann (JE)	01.08.17	30.06.2018	8	100.00%	8
35	EE(M-III)/WZ	012-S	D/o drain in J Block to GG-III, Viks Puri	0.80	Deapmentally	Sh. J.B. Gupta (AE) Sh. Jitender Mann (JE)	01.08.17	30.06.2018	51	100.00%	40
36	EE(M-III)/WZ	013-S	Subhash Nagar Drain	0.06 (Open)	Deapmentally	Sh. Anil Sharma (AE) Sh. Sanjeev Arora (JE)	01.08.17	30.06.2018	254	100.00%	250
37	EE(M-III)/WZ	013-S	D/o 12-Block Tilak Nagar	1.20	Deapmentally	Sh. Anil Sharma (AE) Sh. Sanjeev Arora (JE)	01.08.17	30.06.2018	15	100.00%	14
38	EE(M-III)/WZ	013-S	Deep Barrel starting from 4/1 Ashok Nagar to Najafgarh Road near Sanatan Dharam Mandir Ashok Ngr	1.00	Deapmentally	Sh. Anil Sharma (AE) Sh. Sanjeev Arora (JE)	01.08.17	30.06.2018	56	100.00%	50
39	EE(M-III)/WZ	013-S	Drain starting from 25/5 Tilak Nagar to 20 Block Gurudwara Tilak Nagar	0.60	Deapmentally	Sh. Anil Sharma (AE) Sh. Sanjeev Arora (JE)	01.08.17	30.06.2018	34	100.00%	28
40	EE(M-III)/WZ	013-S	D/o drain Tilak Vihar & near Cremation Ground	0.60	Deapmentally	Sh. Anil Sharma (AE) Sh. Sanjeev Arora (JE)	01.08.17	30.06.2018	32	100.00%	30
41	EE(M-III)/WZ	015-S	B-1 Block to Mota Singh School	0.37	Deapmentally	Sh. Rajesh Bhargava (AE) Sh. Gaurav Bansal (JE)	01.08.17	30.06.2018	38	100.00%	30
42	EE(M-III)/WZ	016-S	Pankha Road Drain	0.55 (Open)	Deapmentally	Sh. D.Dogra (AE) Sh. Rohit Kumar (JE)	01.08.17	30.06.2018	2230	100.00%	1814
43	EE(M-III)/WZ	017-S	Solanki Bridge to Gopal Dairy	0.20	Deapmentally	Sh. Naresh Garg (AE) Sh. Vidya Bhusan Paswan (JE)	01.08.17	30.06.2018	6	100.00%	7
44	EE(M-III)/WZ	017-S	From Dabri Palam Road to Gali No.16 Sita Puri along Police Station	0.30	Deapmentally	Sh. Naresh Garg (AE) Sh. Vidya Bhusan Paswan (JE)	01.08.17	30.06.2018	8	100.00%	8
45	EE(M-III)/WZ	018-S	Nallah Dayal Sir Road Uttam Nagar	1.20	Deapmentally	Sh. Rajesh Bhargava (AE) Sh. D.K. Meena (JE)	01.08.17	30.06.2018	32	100.00%	28
46	EE(M-III)/WZ	018-S	Ball Udhyan Marg	1.20	Deapmentally	Sh. Rajesh Bhargava (AE) Sh. D.K. Meena (JE)	01.08.17	30.06.2018	32	100.00%	30
47	EE(M-IV)/WZ	19-S	Drain from Malik Music Center to Manoj Builder	0.29	Deapmentally.	Sh. Ajay Baberwal J.E	01.08.17	30.06.18	21.75	99.31%	21.60
48	EE(M-IV)/WZ	19-S	Drain from Manoj Builder to Nitish telecom Centre C-Block Bakkarwala JJ Colony.	0.18	Deapmentally.	Sh. Ajay Baberwal J.E	01.08.17	30.06.18	13.50	99.25%	13.40
49	EE(M-IV)/WZ	19-S	Drain from A-Block towards Sewrage Treat Plant Bakkarwala JJ Colony	0.19	Deapmentally.	Sh. Ajay Baberwal J.E	01.08.17	30.06.18	21.37	99.20%	21.20

50	EE(M-IV)/WZ	19-S	Drain from B-block to Sewarge Plant Bakkarwala JJ Colony.	0.32	Depatmentally.	Sh. Ajay Baberwal J.E	01.08.17	30.06.18	24.00	99.58%	23.90
51	EE(M-IV)/WZ	20-S	Drain from Malaria office to Pankha road drain in JJ Colony Hastal	0.49	Depatmentally.	Sh. R.L. Goel, J.E	01.08.17	30.06.18	152.88	99.03%	151.40
52	EE(M-IV)/WZ	21-S	Drain at Dal Mill Road, from N.G. Road (.Pillar No-685) to Holi Chowk Uttam	0.6	Depatmentally.	Sh. R.L. Goel, J.E	01.08.17	30.06.18	28.80	99.08%	28.50
53	EE(M-IV)/WZ	21-S	Drain from N.G Road(M.PillarNo-662) Hastal Road to A-2 Block Uttam Nagar.	0.51	Depatmentally.	Sh. R.L. Goel, J.E	01.08.17	30.06.18	76.50	99.01%	75.80
54	EE(M-IV)/WZ	21-S	Drain at Hastal Nawada from Pond to Hastal Vihar.	0.32	Depatmentally.	Sh. R.L. Goel, J.E	01.08.17	30.06.18	28.80	88.54%	25.50
55	EE(M-IV)/WZ	21-S	Drain at Hastal LIG flats towards Hastal Village (Pipal wala chowk).	0.295	Depatmentally.	Sh. R.L. Goel, J.E	01.08.17	30.06.18	35.40	94.35%	33.40
56	EE(M-IV)/WZ	22-S	Drain at Maharani Enclave from Yadav Property to Hastal Village. (40ft Rd.)	0.5	Depatmentally.	Sh. Ajay Baberwal J.E	01.08.17	30.06.18	45.00	96.88%	43.60
57	EE(M-IV)/WZ	22-S	Drain from Deep vihar to Hastal Village (40ft. Rd.)	0.5	Depatmentally.	Sh. Ajay Baberwal J.E	01.08.17	30.06.18	45.00	96.88%	43.60
58	EE(M-IV)/WZ	22-S	Drain from Vikrant Chowk to Deep vihar (Transfarmer 40 ft Rd)	0.83	Depatmentally.	Sh. Ajay Baberwal J.E	01.08.17	30.06.18	37.35	96.11%	35.90
59	EE(M-IV)/WZ	22-S	Drain from Vikrant chowk to (Balaji Chowk) Rajapur Khurd.	1.5	Depatmentally.	Sh. Ajay Baberwal J.E	01.08.17	30.06.18	56.25	97.60%	54.90
60	EE(M-IV)/WZ	23-S	Drain from Baba Syed Marg towards Najafgarh drain (Hastal Ranholia Road) both sides	3.4	Depatmentally.	Sh. R.L. Goel, J.E	01.08.17	30.06.18	170.00	98.94%	168.20
61	EE(M-IV)/WZ	23-S	Drain from DDA Park Hastal towards Shiv Vihar (L.H.S)	0.60	Depatmentally.	Sh. R.L. Goel, J.E	01.08.17	30.06.18	45.00	97.98%	44.00
62	EE(M-IV)/WZ	24-S	Drain from Cremation Ground (Baprolla) to Mangesh Pur Drain (Jai Vihar).	0.92	Depatmentally.	Sh. Ajay Baberwal J.E	01.08.17	30.06.18	34.50	97.10%	33.50
Total				36.596					7684.259		

37.20

E.O. to E-In-C

AS.W.(West)

ABSTRACT OF DRAIN NALLAH ABOVE (4 FT DEPTH) WISE PROGRESS UNDER JURISDICTION OF CENTRAL ZONE (ACTION PLAN).

DT 27.06.18

S.NO	DIVISION	NO OF DRAIN	LENGTH OF DRAIN IN MTR	ESTIMATED SILT MT.	SILT SENT TO SLF MT	% OF WORK COMPLETED	YET TO BE STARTED	PROGRESS	COMPLETED	REMARKS
1	EE(M)-I	30	30763.00	3318	10510.700	-	-	-	26	4 nallah pertain to other agencies.
2	EE(M)-II	5	3050.00	2480	4664.63	-	-	-	5	
3	EE(M)-III	7	4280.00	1398.4	3128.65	-	-	-	7	
4	EE(M)-IV	6	4180.00	1487.52	2399	-	-	-	6	
		48	42273.00	8683.92	20702.98				44	

1. Lajpat Nagar nallah from Feroz Gandhi Marg to Railway crossing - Pertains to DDA
2. Jangpura Nallah from Railway crossing to Barpullah Nallah-Pertains to DDA.
3. Defence Colony nallah from Ring Road to Khushak Nallah - Pertains to DDA.
4. Khushak Nallah from INA market to Railway crossing near Sewa Nagar- Pertains to PWD.


ASW-CNZ 27/6/18

CB (South).

SOUTH DELHI MUNICIPAL CORPORATION
OFFICE OF THE CHIEF ENGINEER - CENTRAL ZONE

SUB : REPORT REGARDING DRAIN/NALLAH (ABOVE 4' DEPTH) WISE PROGRESS IN THE JURISDICTION OF CENTRAL ZONE

S. No.	Name of drain	By Contractor/ Departmentally	Length of drain	Name of JE, AE & EE	DOS	DOC	Estimated Qty of silt (MT)	% of work completed	Silt sent to SLF	Remarks
EE(M)-I										
1	Drain No. 12 from Tilak Bridge to Railway Phatak	Contract	1200	Sh. Saad Khan (Ph : 9891425247)Sh. C.S. Mangla AE (Ph : 9717787750)Sh. Deepak Kumar Khosla EE (011-24335555)	01.08.17	31.07.18	180	--	750.00	Completed
2	Drain from Police H.Q. to Pyare Lal Bhawan	Departmental	590	Sh. Vikash Daboria (Ph : 9910160196)Sh. C.S. Mangla AE (Ph : 9717787750)Sh. Deepak Kumar Khosla EE (011-24335555)	01.08.17	31.07.18	59	--	80.00	Completed
3	Nallah No. 14 from Gate No. 5 Pragati Maidan to Outer ring road	Contract	1580	Sh. Saad Khan (Ph : 9891425247)Sh. C.S. Mangla AE (Ph : 9717787750)Sh. Deepak Kumar Khosla EE (011-24335555)	01.08.17	31.07.18	68	--	820.00	Completed
4	Nallah No. 12A+2 from Metro Station Pargati Maidan (Mathura Road) to Ring road	Contract	1620	Sh. Saad Khan (Ph : 9891425247)Sh. C.S. Mangla AE (Ph : 9717787750)Sh. Deepak Kumar Khosla EE (011-24335555)	01.08.17	31.07.18	135	--	810.00	Completed
5	Nallah No. 15 from Railway Track to Yamuna River	Contract	1740	Sh. Lokesh Kumar (Ph : 9891769015)Sh. C.S. Mangla AE (Ph : 9717787750)Sh. Deepak Kumar Khosla EE (011-24335555)	01.08.17	31.07.18	150	--	520.00	Completed

S. No.	Name of drain	By Contractor/ Departmentally	Length of drain	Name of JE, AE & EE	DOS	DOC	Estimated Qty of silt (MT)	% of work completed	Silt sent to SLF	Remarks
6	Barapullah Nallah from Mathura Road to Railway Track	Contract	800	Sh. Saad Khan (Ph : 9891425247)Sh. C.S. Mangla AE (Ph : 9717787750)Sh. Deepak Kumar Khosla EE (011-24335555)	01.08.17	31.07.18	150	--	540.00	Completed
	Barapullah Nallah from Railway Track to Ring Road	Contract	850	Sh. Lokesh Kumar (Ph : 9891769015)Sh. M. Naeem AE (Ph : 9717787968)Sh. Deepak Kumar Khosla EE (011-24335555)	01.08.17	31.07.18	222	--	510.00	Completed Barapulla Nallah from Pillar No. RP-16 near DJB Water pipe line upto Ring road pertains to PWD (Length 480 mtr.). Work of construction of elevated Barapulla Road is in progress by PWD 370x6x0.10 = 222
7	Drain from Manokamna Mandir to Pocket-B Sidharth Extn.	Departmental	320	Sh. Lokesh Kumar (Ph : 9891769015)Sh. M. Naeem AE (Ph : 9717787968)Sh. Deepak Kumar Khosla EE (011-24335555)	01.08.17	31.07.18	10	--	12.00	Completed
8	Lajpat Nagar Nallah from Feroz Gandhi to Railway Crossing	--	1200	Sh. Puneet Kumar (Ph : 9205061889)Sh. F.M. Siddiqui AE (Ph : 9717750186)Deepak Kumar Khosla EE (011-24335555)	--	--	--	--	--	It pertains to DDA
9	Kilokari Nallah from Kilokari Village to Ring Road	Departmental	120	Sh. Lokesh Kumar (Ph : 9891769015)Sh. M. Naeem AE (Ph : 9717787968)Sh. Deepak Kumar Khosla EE (011-24335555)	01.08.17	31.07.18	15	--	38.00	Completed
10	Jangpura-A Nallah from Hospital Road to Barapulla Nallah	Departmental	300	Sh. Saad Khan (Ph : 9891425247)Sh. C.S. Mangla AE (Ph : 9717787750)Sh. Deepak Kumar Khosla EE (011-24335555)	01.08.17	31.07.18	25	--	40.00	Completed

S. No.	Name of drain	By Contractor/ Departmentally	Length of drain	Name of JE, AE & EE	DOS	DOC	Estimated Qty of silt (MT)	% of work completed	Silt sent to SLF	Remarks
11	Pipe drain from Pocket-A sidharth Extn. to Sump-well Pocket-B Sidharth Extn.	Departmental	600	Sh. Lokesh Kumar (Ph : 9891769015)Sh. M. Naeem AE (Ph : 9717787968)Sh. Deepak Kumar Khosla EE (011- 24335555)	01.08.17	31.07.18	30	--	40.00	Completed
12	Sunehripullah Nallah from Dayal Singh College to Barapulla Nallah	Contract	1800	Sh. Sanjay Singh (Ph : 9258770390)Sh. Sanjay Hingorani AE(Ph : 9717788196)Deepak Kumar Khosla EE (011-24335555)	01.08.17	31.07.18	315	--	420.00	Completed
13	Khushak Nallah from Railway Crossing to Barapulla Nallah (Lala Lajpat Rai Marg)	Contract	2050	Sh. Sanjay Singh (Ph : 9258770390)Sh. Sanjay Hingorani AE(Ph : 9717788196)Deepak Kumar Khosla EE (011-24335555)	01.08.17	31.07.18	270	--	430.00	Completed Stretch of Kushak Nallah behind J.L.N. Stadium upto Lala Lajpat Rai marg in the length of 600mtr. pertains to PWD. Work of construction of elevated Barapulla Road is in progress by PWD 200x3x0.45 = 270 cum
14	Barapullah Nallah from Link Road Culvert to Mathura Road	Contract	810	Sh. Sanjay Singh (Ph : 9258770390)Sh. Sanjay Hingorani AE(Ph : 9717788196)Deepak Kumar Khosla EE (011-24335555)	01.08.17	31.07.18	240	--	440.00	Completed
15	Jangpura Nallah from Railway Crossing to Barapulla Nallah\	--	790	Sh. Sanjay Singh (Ph : 9258770390)Sh. Sanjay Hingorani AE(Ph : 9717788196)Deepak Kumar Khosla EE (011-24335555)	--	--	--	--	--	It pertains to DDA
16	Drain from Jangpura Flyover to Round about A-Block Jangpura Extn.	Departmental	2000	Sh. Sanjay Singh (Ph : 9258770390)Sh. Sanjay Hingorani AE(Ph : 9717788196)Deepak Kumar Khosla EE (011-24335555)	01.08.17	31.07.18	15	--	18.00	Completed

