

EAST DELHI MUNICIPAL CORPORATION
OFFICE OF THE EX. ENGINEER/SHAH. N
SHANAUKA NORTH ZONE

Subject - Status report consisting of Nallas under M/N/SHAH. N Zone

Date: 31.05.2019

Sl. No.	W.No.	Name of Drain	Sanction of drain (in Mtrs.)		Length of drain (in Mtrs.)	Target of silt to be desilted from 01.04.18 to 31.05.18 (in MT)	Silt sent to SLF	Status	Percentage (%)
			From	To					
1	42E/248	Gokal Pur drain	Brahmpuri Culvert	Jafraabad culvert	280	1531.53	1527	WIP	99%
		Total			280	1531.53			
2	42E/249	G.P. & K Block Nalla	E-16 572	G.T Road Nalla	280	447.378		WIP	90%
3	42E/250	J.J Cluster Nalla	H.No E-15A510	Gokal pur drain	280	273.4873	265	WIP	90%
4	42E/251	Fruit Market Nalla	Main road sahalpur	Chaudhan dangar culvert both side	320	175.032	165	Comp.	95%
		Total			1450	898.0953			
5	42E/254	Gokalpur drain	X Block Brahampuri Culvert	Brahampuri Road	750	2888.3125	2676	WIP	90%
6	42E/261	Moni Baba Nalla	Gali No. 1 Brahampuri	Gali No. 12 Brahampuri	544	190.944	186	Comp.	100%
		Total			1294	2888.2665			
7	42E/262	Rajender Parsad Marg drain	Gokalpur drain	near Chand Masjid Gali No. 6 Jafraabad	175	53.745873	50	Comp.	95%
8	42E/263	Vijay Park Nalla	Red Light Vijay Park	Gali No. 18 Adarsh Mohalla	290	135.72	132	Comp.	100%
9	42E/262	Gokal Pur drain (325+108=433)	Jafraabad culvert	Road No. 68 at zero point	433	1158.337323	846	WIP	90%
		Total			898	1345.8042			
10	63E/269	Karawal Nagar road Nalla	Wazirabad road	Chand Bag both side	540	254.2995	250	Comp.	95%
11	63E/269	Karawal Nagar road Nalla	Chand Bag Culvert	Sherpur Chowk L.H.S	673	366.9775	362	WIP	92%
		Total			1215	641.277			
12	62/270	Karawal Nagar road Nalla	Sherpur Chowk	Gali No. 6 Sadatpur Extn. LHS	1550	571.2323	568	WIP	94%
13	62/270	C Block Nalla	Tukhmipur pur road	C Block Dayalpur	470	98.982	95	Comp.	100%
		Total			2020	670.2345			
14	61E/271	Pusta road Nalla	28 ft road	Mariginal Bandh both side	1200	245.7	243	WIP	90%
15	61E/271	Karawal Nagar road Nalla	Sadatpur gali No 6	Mukhia market Chowk L.H.S.	900	294.84	288	WIP	90%
		Total			2100	540.54			
16	60E/272	Mariginal Bandh Ist pusta Nalla	Mariginal Bandh	Sabhpur Village Ist pusta both side	1100	366.795	355	WIP	90%
	60E/272	Mariginal Bandh IInd pusta Nalla	Mariginal Bandh	Sabhapur Village IInd pusta and near dispanceray one side	500	133.0875	128	Comp.	100%
		Total			1600	499.8825			
		Grand Total			10857	9015	8577		

Total Drain 17
Total Length of Drains (in mtr.) 10857
Total Silt to be Desilted (in M.T.) 9015
In Progress 10
Yet to be start 0
Complete 7
Silt sent to SLF (in MT) 8577

[Signature]
31/5/19
EE (M-IV) SHAH. N