

NORTH DELHI MUNICIPAL CORPORATION
OFFICE OF THE CHIEF ENGINEER-II
(19th Floor, Civic Centre, New Delhi-110002)

No.CE-II/North DMC/2019-20/D- 82

Date 04.06.2019

Sub:- Report on de-silting of Nallah/drain having width/depth more than 4' & above w.e.f. 01.04.2019 upto 04.06.2019 under the Jurisdiction of North Delhi Municipal Corporation.

S.No.	Name of Zone / Divisions	Nos. of Nallas			Length of Nallas in Mts.			Quantity of silt to be removed as per Action plan (in MT)			Total Quantity of Silt removed upto 28.05.2019 (in MT)	Total Quantity of silt removed from 29.05.2019 to 03.06.2019 (in MT)	Total Progressive Quantity of silt removed and Sent to SLF Bhaswa as on 03.06.2019 (in MT)	Percentage of Silt removed
		Pertaining to North DMC	In Unauthorised colonies	Total	Pertaining to North DMC	In Unauthorised colonies	Total	Pertaining to North DMC	In Unauthorised colonies	Total				
Narela														
1	EE(M)-I	25	0	25	20053	0	20053	683.18	0.00	683.18	472.415	11.695	484.110	70.86
2	EE(M)-II	16	0	16	11989	0	11989	544.23	0.00	544.23	431.975	16.45	448.425	82.40
	Total	41	0	41	32042	0	32042	1227.41	0.00	1227.41	904.39	28.145	932.535	75.98
Rohini														
3	EE(M)-I	31	0	31	11405	0	11405	981.28	0.00	981.28	610.88	42.9	653.780	66.63
4	EE(M)-II	19	5	24	12967	5390	18357	1967.80	636.07	2603.87	1516.46	164.41	1680.870	64.55
	Total	50	5	55	24372	5390	29762	2949.08	636.07	3585.15	2127.34	207.31	2334.650	65.12
Karol Bagh														
5	EE(M)-I	20	0	20	11620	0	11620	830.92	0.00	830.92	561.645	82.025	643.670	77.47
6	EE(M)-II	10	0	10	8628	0	8628	970.62	0.00	970.62	510.005	150.22	660.225	68.02
	Total	30	0	30	20248	0	20248	1801.53	0.00	1801.53	1071.65	232.245	1303.895	72.38
City -S.P.														
7	EE(M)-I	9	0	9	4510	0	4510	592.14	0.00	592.14	399.29	0	399.290	67.43
8	EE(M)-II	6	0	6	1677	0	1677	480.10	0.00	480.10	179.02	9.085	188.105	39.18
	Total	15	0	15	6187	0	6187	1072.24	0.00	1072.24	578.31	9.085	587.395	54.78
Civil Lines														
9	EE(M)-CLZ-I	6	0	6	1915	0	1915	281.28	0.00	281.88	265.375	0	265.375	94.15
10	EE(M)-CLZ-II	10	0	10	3694	0	3694	606.32	0.00	606.32	401.62	42.945	444.565	73.32
	Total	16	0	16	5609	0	5609	887.59	0.00	888.19	666.995	42.945	709.940	79.93
Keshavpuram														
11	EE(M)-KPZ-I	15	0	15	7880	0	7880	571.03	0.00	571.03	352.575	44.255	396.830	69.49
12	EE(M)-KPZ-II	22	0	22	14272	0	14272	2325.49	0.00	2325.49	1553.695	58.15	1611.845	69.31
	Total	37	0	37	22152	0	22152	2896.52	0.00	2896.52	1906.27	102.405	1883.670	65.03
Grand Total														
		189	5	194	110610	5390	116000	10834.36	636.07	11470.43	6350.565	622.135	7752.085	67.58

Percentage of de-silting of Nallah = 80%
Percentage of silt removed = 67.58%

SE(South East)PWD cum Nodal Officer
Copy to:-

1. Principal Secretary (U.D.) 9th Level C-wing Delhi Secretariat for kind information
2. Secretary, PWD, 5th Level Delhi Secretariat for kind information
3. Member (Drainage) Delhi Jal Board Varunlaya for kind information
4. Addl. Commissioner Engg. For kind information
5. E-in-C, for kind information.
6. S.W-II

CHIEF ENGINEER-II
04/06/19