

NORTH DELHI MUNICIPAL CORPORATION  
OFFICE OF THE CHIEF ENGINEER-II  
(19th Floor, Civic Centre, New Delhi-110002)

No.CE-II/North DMC/2019-20/D-86

Date 10.06.2019

Sub.: Report on de-silting of Nallah/drain having width/depth more than 4' & above w.e.f. 01.04.2019 to 15.06.2019 upto 10.06.2019 under the Jurisdiction of North Delhi Municipal Corporation.

S.No.	Name of Zone / Divisions	Nos. of Nallas			Length of Nallas in Mts.			Quantity of silt to be removed as per Action plan (in MT)			Total Quantity of Silt removed upto 03.06.2019 (in MT)	Total Quantity of silt removed from 03.06.2019 to 09.06.2019 (in MT)	Total Progresive Quantity of silt removed and Sent to SLF Bhaswa as on 10.06.2019 (in MT)	Percentage of Silt removed
		Pertaining to North DMC	In Unauthorised colonies	Total	Pertaining to North DMC	In Unauthorised colonies	Total	Pertaining to North DMC	In Unauthorised colonies	Total				
	Narela													
1	EE(M)-I	25	0	25	20053	0	20053	683.18	0.00	683.18	484.11	0	484.110	70.85
2	EE(M)-II	16	0	16	11989	0	11989	544.23	0.00	544.23	448.425	0	448.425	82.40
	Total	41	0	41	32042	0	32042	1227.41	0.00	1227.41	932.535	0	932.535	75.98
	Rohini													
3	EE(M)-I	31	0	31	11405	0	11405	981.28	0.00	981.28	653.78	19.535	673.315	68.62
4	EE(M)-II	19	5	24	12967	5390	18357	1967.80	636.07	2603.87	1680.87	68.005	1748.875	67.15
	Total	50	5	55	24372	5390	29762	2949.08	636.07	3585.15	2334.65	87.54	2422.190	67.56
	Karol Bagh													
5	EE(M)-I	20	0	20	11620	0	11620	830.92	0.00	830.92	643.67	26.49	670.160	80.65
6	EE(M)-II	10	0	10	8628	0	8628	970.62	0.00	970.62	660.225	161.12	821.345	84.62
	Total	30	0	30	20248	0	20248	1801.53	0.00	1801.53	1303.895	187.61	1491.505	82.79
	City -S.P.													
7	EE(M)-I	9	0	9	4510	0	4510	592.14	0.00	592.14	399.29	3.855	403.145	68.08
8	EE(M)-II	6	0	6	1677	0	1677	480.10	0.00	480.10	188.105	136.4	324.505	67.59
	Total	15	0	15	6187	0	6187	1072.24	0.00	1072.24	587.395	140.255	727.650	67.86
	Civil Lines													
9	EE(M)-CLZ-I	6	0	6	1915	0	1915	281.28	0.00	281.88	265.375	0	265.375	94.15
10	EE(M)-CLZ-II	10	0	10	3694	0	3694	606.32	0.00	606.32	444.565	15.65	460.215	75.90
	Total	16	0	16	5609	0	5609	887.59	0.00	888.19	709.94	15.65	725.590	81.69
	Keshavpuram													
11	EE(M)-KPZ-I	15	0	15	7880	0	7880	571.03	0.00	571.03	396.83	67.26	464.090	81.27
12	EE(M)-KPZ-II	22	0	22	14272	0	14272	2325.49	0.00	2325.49	1611.845	80.71	1692.555	72.78
	Total	37	0	37	22152	0	22152	2896.52	0.00	2896.52	2008.675	147.97	2156.645	74.46
	Grand Total	189	5	194	110610	5390	116000	10834.36	636.07	11470.43	6944.555	579.025	8456.115	73.72

Percentage of de-silting of Nallah = 85%  
Percentage of silt removed = 73.72%

SE(South East)PWD cum Nodal Officer

*[Signature]*  
Chief Engineer-II