

NORTH DELHI MUNICIPAL CORPORATION
OFFICE OF THE CHIEF ENGINEER-II
(19th Floor, Civic Centre, New Delhi-110002)

Date 12.06.2019

No.CE-II/North DMC/2019-20/D-90

Sub.-: Report on de-silting of Nallah/drain having width/depth more than 4' & above w.e.f. 01.04.2019 to 15.06.2019 upto 12.06.2019 under the Jurisdiction of North Delhi Municipal Corporation.

S.No.	Name of Zone / Divisions	Nos. of Nallas			Length of Nallas in Mts.			Quantity of silt to be removed as per Action plan (in MT)			Total Quantity of Silt removed upto 09.06.2019 (in MT)	Total Quantity of silt removed from 09.06.2019 to 11.06.2019 (in MT)	Total Progresive Quantity of silt removed and Sent to SLF Bhaswa as on 11.06.2019 (in MT)	Percentage of silt removed
		Pertaining to North DMC	In Unauthorised colonies	Total	Pertaining to North DMC	In Unauthorised colonies	Total	Pertaining to North DMC	In Unauthorised colonies	Total				
	Narela													
1	EE(M)-I	25	0	25	20053	0	20053	683.18	0.00	683.18	484.11	17.005	501.115	73.35
2	EE(M)-II	16	0	16	11889	0	11889	544.23	0.00	544.23	448.425	3.7	452.125	83.08
	Total	41	0	41	32042	0	32042	1227.41	0.00	1227.41	932.535	20.705	953.240	77.66
	Rohini													
3	EE(M)-I	31	0	31	11405	0	11405	981.28	0.00	981.28	673.315	57.435	730.750	74.47
4	EE(M)-II	19	5	24	12967	5390	18357	1967.80	636.07	2603.87	1748.875	0	1748.875	67.16
	Total	50	5	55	24372	5390	29762	2949.08	636.07	3585.15	2422.19	57.435	2479.625	69.16
	Karol Bagh													
5	EE(M)-I	20	0	20	11620	0	11620	830.92	0.00	830.92	670.16	14.925	685.085	82.45
6	EE(M)-II	10	0	10	8628	0	8628	970.62	0.00	970.62	821.345	8.24	829.585	85.47
	Total	30	0	30	20248	0	20248	1801.53	0.00	1801.53	1491.505	23.165	1514.670	84.08
	City -S.P.													
7	EE(M)-I	9	0	9	4510	0	4510	592.14	0.00	592.14	403.145	0	403.145	68.08
8	EE(M)-II	6	0	6	1677	0	1677	480.10	0.00	480.10	324.505	6.015	330.520	68.84
	Total	15	0	15	6187	0	6187	1072.24	0.00	1072.24	727.65	6.015	733.665	68.42
	Civil Lines													
9	EE(M)-CLZ-I	6	0	6	1915	0	1915	281.28	0.00	281.28	265.375	0	265.375	94.15
10	EE(M)-CLZ-II	10	0	10	3694	0	3694	606.32	0.00	606.32	460.215	0	460.215	75.90
	Total	16	0	16	5609	0	5609	887.59	0.00	887.59	725.59	0	725.590	81.69
	Keshavpuram													
11	EE(M)-KPZ-I	15	0	15	7880	0	7880	571.03	0.00	571.03	464.09	6.605	470.695	82.43
12	EE(M)-KPZ-II	22	0	22	14272	0	14272	2325.49	0.00	2325.49	1692.555	73.405	1765.960	75.94
	Total	37	0	37	22152	0	22152	2896.52	0.00	2896.52	2156.645	80.01	2236.655	77.22
	Grand Total	189	5	194	110610	5390	116000	10834.36	636.07	11470.43	7523.58	187.33	8643.445	75.35

Percentage of de-silting of Nallah = 90%
Percentage of silt removed = 75.35%

Chief Engineer

[Signature]
12/6/19

SE(South East)PWD cum Nodal Officer