

NORTH DELHI MUNICIPAL CORPORATION  
OFFICE OF THE CHIEF ENGINEER-II  
(19th Floor, Civic Centre, New Delhi-110002)

No.CE-II/North DMC/2019-20/D- 108

Date 24.06.2019

Sub.-: Report on de-silting of Nallah/drain having width/depth more than 4' & above w.e.f. 01.04.2019 to 15.06.2019 upto 24.06.2019 under the Jurisdiction of North Delhi Municipal Corporation.

S.No.	Name of Zone / Divisions	Nos. of Nallas			Length of Nallas in Mts.			Quantity of silt to be removed as per Action plan (in MT)			Total Quantity of Silt removed upto 18.06.2019 (in MT)	Total Quantity of silt removed from 18.06.2019 to 23.06.2019 (in MT)	Total Progressive Quantity of silt removed and Sent to SLF Bhaswa as on 23.06.2019 (in MT)	Percentage of silt removed
		Pertaining to North DMC	In Unauthorised colonies	Total	Pertaining to North DMC	In Unauthorised colonies	Total	Pertaining to North DMC	In Unauthorised colonies	Total				
	Narela													
1	EE(M)-I	25	0	25	20053	0	20053	683.18	0.00	683.18	602.68	49.63	652.310	95.48
2	EE(M)-II	16	0	16	11989	0	11989	544.23	0.00	544.23	479.935	0	479.935	88.19
	Total	41	0	41	32042	0	32042	1227.41	0.00	1227.41	1082.615	49.63	1132.245	92.25
	Rohini													
3	EE(M)-I	31	0	31	11405	0	11405	981.28	0.00	981.28	964.31	10.42	974.730	99.33
4	EE(M)-II	19	5	24	12967	5390	18357	1587.13	395.93	1983.06	1811.85	0	1811.850	91.37
	Total	50	5	55	24372	5390	29762	2568.41	395.93	2964.34	2776.16	10.42	2786.580	94.00
	Karol Bagh													
5	EE(M)-I	20	0	20	11620	0	11620	830.92	0.00	830.92	721.945	31.71	753.655	90.70
6	EE(M)-II	10	0	10	8628	0	8628	970.62	0.00	970.62	829.585	103.25	932.835	96.11
	Total	30	0	30	20248	0	20248	1801.53	0.00	1801.53	1551.53	134.96	1686.490	93.61
	City-S.P.													
7	EE(M)-I	9	0	9	4510	0	4510	592.14	0.00	592.14	403.145	100.157	503.302	85.00
8	EE(M)-II	6	0	6	1677	0	1677	480.10	0.00	480.10	266.20	16.375	243.725	50.76
	Total	15	0	15	6187	0	6187	1072.24	0.00	1072.24	669.345	116.532	785.822	73.26
	Civil Lines													
9	EE(M)-CLZ-I	6	0	6	1915	0	1915	281.28	0.00	281.28	265.375	0	265.375	94.15
10	EE(M)-CLZ-II	10	0	10	3694	0	3694	606.32	0.00	606.32	477.2	0	477.200	78.70
	Total	16	0	16	5609	0	5609	887.59	0.00	887.59	742.575	0	742.575	83.61
	Keshavpuram													
11	EE(M)-KPZ-I	15	0	15	7880	0	7880	571.03	0.00	571.03	482.93	0	482.930	84.57
12	EE(M)-KPZ-II	22	0	22	14272	0	14272	2325.49	0.00	2325.49	1987.435	259.21	2246.645	96.61
	Total	37	0	37	22152	0	22152	2896.52	0.00	2896.52	2470.365	259.21	2729.575	94.24
	Grand Total	189	5	194	110610	5390	116000	10453.69	395.93	10849.62	9259.135	570.752	9829.887	90.60

Percentage of de-silting of Nallah = 98%  
Percentage of silt removed = 90.60%

SE(South East)PWD cum Nodal Officer

Chief Engineer-II  
24/6/19