

NORTH DELHI MUNICIPAL CORPORATION
OFFICE OF THE CHIEF ENGINEER-II
(19th Floor, Civic Centre, New Delhi-110002)

Date 26.06.2019

No.CE-II/North DMC/2019-20/D-112

Sub.- Report on de-silting of Nallah/drain having width/depth more than 4' & above w.e.f. 01.04.2019 to 30.06.2019 upto 25.06.2019 under the Jurisdiction of North Delhi Municipal Corporation.

S.No.	Name of Zone / Divisions	Nos. of Nallas			Length of Nallas in Mts.			Quantity of silt to be removed as per Action plan (in MT)			Total Quantity of Silt removed upto 23.06.2019 (in MT)	Total Quantity of silt removed from 23.06.2019 to 25.06.2019 (in MT)	Total Progresive Quantity of silt removed and Sent to SLF Bhaswa as on 25.06.2019 (in MT)	Percentage of Silt removed
		Pertaining to North DMC	In Unauthorised colonies	Total	Pertaining to North DMC	In Unauthorised colonies	Total	Pertaining to North DMC	In Unauthorised colonies	Total				
	Narela													
1	EE(M)-I	25	0	25	20053	0	20053	683.18	0.00	683.18	652.31	9.155	661.465	96.82
2	EE(M)-II	16	0	16	11989	0	11989	544.23	0.00	544.23	479.935	0	479.935	88.19
	Total	41	0	41	32042	0	32042	1227.41	0.00	1227.41	1132.245	9.155	1141.400	92.99
	Rohini													
3	EE(M)-I	31	0	31	11405	0	11405	981.28	0.00	981.28	974.73	0	974.730	99.33
4	EE(M)-II	19	5	24	12967	5390	18357	1587.13	395.93	1983.06	1811.85	0	1811.850	91.37
	Total	50	5	55	24372	5390	29762	2568.41	395.93	2964.34	2786.58	0	2786.580	94.00
	Karol Bagh													
5	EE(M)-I	20	0	20	11620	0	11620	830.92	0.00	830.92	753.655	0	753.655	90.70
6	EE(M)-II	10	0	10	8628	0	8628	970.62	0.00	970.62	932.835	0	932.835	96.11
	Total	30	0	30	20248	0	20248	1801.53	0.00	1801.53	1686.49	0	1686.490	93.61
	City -S.P.													
7	EE(M)-I	9	0	9	4510	0	4510	592.14	0.00	592.14	503.302	26.848	530.150	89.53
8	EE(M)-II	6	0	6	1677	0	1677	480.10	0.00	480.10	266.20	38.82	287.940	108.17
	Total	15	0	15	6187	0	6187	1072.24	0.00	1072.24	769.502	65.668	818.090	95.31
	Civil Lines													
9	EE(M)-CLZ-I	6	0	6	1915	0	1915	281.28	0.00	281.28	265.375	0	265.375	94.15
10	EE(M)-CLZ-II	10	0	10	3694	0	3694	606.32	0.00	606.32	477.2	0	477.200	78.70
	Total	16	0	16	5609	0	5609	887.59	0.00	887.59	742.575	0	742.575	83.61
	Keshavpuram													
11	EE(M)-KPZ-I	15	0	15	7880	0	7880	571.03	0.00	571.03	482.93	0	482.930	84.57
12	EE(M)-KPZ-II	22	0	22	14272	0	14272	2325.49	0.00	2325.49	2246.645	0	2246.645	96.61
	Total	37	0	37	22152	0	22152	2896.52	0.00	2896.52	2729.575	0	2729.575	94.24
	Grand Total	189	5	194	110610	5390	116000	10453.69	395.93	10849.62	9829.887	74.823	9904.710	91.29

Percentage of de-silting of Nallah = 98%
Percentage of silt removed = 91.29%

[Handwritten Signature]
26/6/19

SE(South East)PWD cum Nodal Officer

Copy to:-

1. Principal Secretary (U.D.) 9th Level C-wing Delhi Secretariat for kind information
2. Secretary, PWD, 5th Level Delhi Secretariat for kind information
3. Member (Drainage) Delhi Jal Board Varunalaya for kind information
4. Addl. Commissioner Engg. For kind information
5. E-in-C, for kind information.
6. All CEs, are requested to direct the SEs/EEs to complete the de-silting work.
7. S.W-II