



For Haryana Canal Bridge widening, on R.H.S., all the 10 piles have been completed and on L.H.S. 6th piles was in progress. On L.H.S., out of the 10 piles, 2 piles near the 66 KVA line will have to be bored by DMC machine as informed by Mr. Kharia.

EE was directed to ensure that the new drain is connected with the road and old drain is desilted on priority. Bell mouth pipes should also be cleaned within 2 days as already directed by Engineer-in-Chief, PWD.


o/c **Project Manager**
Flyover Project Circle F-13, PWD

Copy to:-

- (1) Chief Engineer, Flyover Project Zone F-1, PWD, 12th Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (2) The Executive Engineers, FPD, F-131 for information & necessary action please.


o/c **Project Manager**