

SOUTH DELHI MUNICIPAL CORPORATION
OFFICE OF THE CHIEF ENGINEER
19TH FLOOR DR. S.P.M CIVIC CENTRE, NEW DELHI-110002


16.05.2018

Subject :- Abstract of progress of Nallah wise desilting for the current year Pertaining to South Delhi Municipal Corporation.

S.No.	Zone	Numbers of drain	Length of drain in Km	Name of Contractors/ agency	Date of Start	Target Date fixed for completion	Estimated Qty of the silt to be removed	Phy. Progress of work as on date in %	Amount of silt removed to landfill sites	Remarks
1	West Zone	61	41.95	Departmental	01.08.17	30.05.2018	5448	27	1492	
2	Central Zone	49	42.09	Departmental/Contractor	01.08.17	30.05.2018	8684	181	15682	
3	Najafgarh Zone	69	44.96	Departmental	01.08.17	30.05.2018	2356	88	2070	
4	South Zone	68	40.79	Departmental	01.08.17	30.05.2018	8452	89	7543	
	Total	247	169.79				24939	107	26787	

Report Compiled on the basis of information received from all maintenance divisions of SDMC & SLF report dated 16.05.2018


S.W (South)


A.S.W

**SOUTH DELHI MUNICIPAL CORPORATION
OFFICE OF THE CHIEF ENGINEER /WZ**

Dated:-16.05.2018

Sub.:- Report. Regarding Desitling of drain (Col. B.B. Saran).

S. No.	Division	Ward No.	Name of drain	Length of drain In Km. (Covered)	Name of Contractors/ agency	Name and Designation of the Engineer-in-Charge	D.O.S.	Target Date Fixed for completion	Estimate Qty. of the silt to be removed in (M.T.)	Phy Progress of work as on date	Amount of Silt removed to landfill sites
1	EE(M-I)/WZ	001-S	Covered drain in Madipur.	700	Departmentally	Sh. V.D. Sharma, AE & Sh. Jitesh, JE	15.02.18	30.06.18	32	Completed	--
2	EE(M-I)/WZ	002-S	Covered Nallah Shivaji Park Buster Pump in West Punjabi Bagh	110	Departmentally	Sh. V.D. Sharma, AE & Sh. Mohit Panwar, JE	15.02.18	30.06.18	18	Completed	--
3	EE(M-I)/WZ	006-S	Near Adarsh Mandir Sant Nagar Ram Nagar (Subhash Nagar drain)	550	By Contractor	Sh. R.P. Wadhwa, AE & Sh. Manoj Lakra, JE	15.02.18	30.06.18	515	50%	--
4	EE(M-I)/WZ	006-S	D/o Nallah of khayala Rd. both side in C-108/WZ A.P. No. 66	1100	By Contractor	Sh. R.P. Wadhwa, AE & Sh. Manoj Lakra, JE	15.02.18	30.06.18	105	90%	--
5	EE(M-I)/WZ	006-S	D/o from N-30 Sham Nagar to Main Khyalla Road One Side	250	Departmentally	Sh. R.P. Wadhwa, AE & Sh. Manoj Lakra, JE	15.02.18	30.06.18	16	Completed	--
6	EE(M-I)/WZ	006-S	Drain Sump well to Subhash Nagar drain	90	Departmentally	Sh. R.P. Wadhwa, AE & Sh. Manoj Lakra, JE	15.02.18	30.06.18	27	Completed	--
7	EE(M-I)/WZ	006-S	D/o from Chowkhandi Gurudwara Chowkhandi J J to A-306 Chowkhandi J J One Side	300	Departmentally	Sh. R.P. Wadhwa, AE & Sh. Manoj Lakra, JE	15.02.18	30.06.18	24.70	Completed	--
8	EE(M-I)/WZ	007-S	D/o Shyam Nagar Nallah in C-107/WZ A.P. No. 67.	1100	By Contractor	Sh. Rajender Singh, AE & Sh. Sarvjeet Mann, JE	15.02.18	30.06.18	95	Completed	--
9	EE(M-I)/WZ	007-S	D/o Nallah in from A-Block Shayam Nagar to Subhash Nagar drain in C-107/Wz A.P. No. 68	130	By Contractor	Sh. Rajender Singh, AE & Sh. Sarvjeet Mann, JE	15.02.18	30.06.18	185	Completed	--
10	EE(M-I)/WZ	007-S	D/o Shyam Nagar Nallah in C-108/WZ	750	By Contractor	Sh. Rajender Singh, AE & Sh. Sarvjeet Mann, JE	15.02.18	30.06.18	95	Completed	--
11	EE(M-I)/WZ	007-S	D/o from DDA Market Khyalla to Patel Chowk Both Side	300	Departmentally	Sh. Rajender Singh, AE & Sh. Sarvjeet Mann, JE	15.02.18	30.06.18	32	Completed	--
12	EE(M-I)/WZ	007-S	D/o from Horticulture Park to A-Block Khyalla Maszid One Side	300	Departmentally	Sh. Rajender Singh, AE & Sh. Sarvjeet Mann, JE	15.02.18	30.06.18	23	Completed	--
13	EE(M-I)/WZ	007-S	D/o from Plot No 10 to Plot No 398 Chand Nagar Road No 1 One Side	250	Departmentally	Sh. Rajender Singh, AE & Sh. Sarvjeet Mann, JE	15.02.18	30.06.18	28	Completed	--
14	EE(M-I)/WZ	007-S	D/o from Shitla Mata Mandir to Mangal Bazar Road Vishnu Garden One Side	300	Departmentally	Sh. Rajender Singh, AE & Sh. Sarvjeet Mann, JE	15.02.18	30.06.18	25	Completed	--
15	EE(M-I)/WZ	007-S	D/o from Hari Mandir (Chand Nagar Road) to F-166 F Block Vishnu Garden One Side	300	Departmentally	Sh. Rajender Singh, AE & Sh. Sarvjeet Mann, JE	15.02.18	30.06.18	16	50%	--
16	EE(M-I)/WZ	007-S	D/o from S/221/1 to New Khyalla Road One Side	300	Departmentally	Sh. Rajender Singh, AE & Sh. Sarvjeet Mann, JE	15.02.18	30.06.18	22	30%	--
17	EE(M-I)/WZ	007-S	D/o from N-99 to 100ft Road New Khyalla Both Side	350	Departmentally	Sh. Rajender Singh, AE & Sh. Sarvjeet Mann, JE	15.02.18	30.06.18	25	30%	--
18	EE(M-I)/WZ	008-S	D/o Nallah in Firni Road Khayala Village in C-108/WZ	1200	By Contractor	Sh. Rajender Singh, AE & Sh. Sarvjeet Mann, JE	15.02.18	30.06.18	100	10%	--

19	EE(M-I)/WZ	008-S	D/o various nallahs in C-108/WZ. New	1400	By Contractor	Sh. Rajender Singh, AE & Sh. Sarvjeet Mann, JE	15.02.18	30.06.18	250	20%	--
20	EE(M-I)/WZ	008-S	D/o from III-A-7 to III A-102 Gurudawara Bhatta Shahib Road One side	300	Departmentally	Sh. Rajender Singh, AE & Sh. Sarvjeet Mann, JE	15.02.18	30.06.18	30	40%	--
21	EE(M-II)/WZ	25(S)	NG Road to Rama Park (A-151)	0.47	Departmentally.	Lalit Sharma/ J.E.	01.08.17	30.06.18	28.20	10	
22	EE(M-II)/WZ	28(S)	Covered drain from RZ-1to G-80 Parjapati Colony	0.68	Departmentally.	R.S. Meena/ J.E.	01.08.17	30.06.18	40.80	14	Nil
23	EE(M-II)/WZ	28(S)	Drain from one side from S-5A to parampuri to RZ-6 manas kunj	0.15	Departmentally.	R.S. Meena/ J.E.	01.08.17	30.06.18	13.50	5	Nil
24	EE(M-II)/WZ	28(S)	Covered drian along Police Chowki road from N.G Road to B-1/51 Kiran Garden	0.64	Departmentally.	R.S. Meena/ J.E.	01.08.17	30.06.18	57.60	12	Nil
25	EE(M-II)/WZ	28(S)	Covered drain along from A-6 Sanjay Enclave to C-27 Subhash park and s-51 Parampuri to T-213 to T-Block Matiyala Road	0.9	Departmentally.	R.S. Meena/ J.E.	01.08.17	30.06.18	72.00	15	Nil
26	EE(M-II)/WZ	29(S)	Covered Drain both side from Binda Pur Village Sanjay Chowk Matiyala Road.	1.18	Departmentally.	Simmee Bhalla/ J.E.	01.08.17	30.06.18	132.75	18	Nil
27	EE(M-II)/WZ	29(S)	Covered drain one side RZ-1 Indra park to Binda Pur Village.	0.92	Departmentally.	Simmee Bhalla/ J.E.	01.08.17	30.06.18	99.36	18	Nil
28	EE(M-II)/WZ	29(S)	Covered drain from one side Opp. RZB-85 to H.No-110 Bindapur Village (talab road) and covered drain one side shop No-4 Pkt-IV Bindapur JJ Colony to RZ-85 near Pump House.	0.9	Departmentally.	Simmee Bhalla/ J.E.	01.08.17	30.06.18	67.50	8	Nil
29	EE(M-II)/WZ	29(S)	Covered drian from RZ-6 Manas Kunj to Sanjay Chowk.	0.82	Departmentally.	Simmee Bhalla/ J.E.	01.08.17	30.06.18	49.20	9	Nil
30	EE(M-II)/WZ	27(S)	Pipal Wala Road from N.G. road(M.Pillar No-753) to H.No A-15 Mohan Garden.	300	Departmentally.	R.S. Meena/ J.E.	01.08.17	30.06.18	37.05	8	Nil
31	EE(M-II)/WZ	27(S)	Gurudwara Road from N.G. road(M.Pillar No-743) to H.No.A-65 Mohan Garden	191	Departmentally.	R.S. Meena/ J.E.	01.08.17	30.06.18	27.22	5	Nil
32	EE(M-II)/WZ	27(S)	Rama Park Road from Pipal Wala Road to Nawada School.	200	Departmentally.	R.S. Meena/ J.E.	01.08.17	30.06.18	22.50	7	Nil
33	EE(M-II)/WZ	27(S)	D.K. Road from N.G. road (M.Pillar No-751) to Nawada Rama Park road	150	Departmentally.	R.S. Meena/ J.E.	01.08.17	30.06.18	22.50	5	Nil
34	EE(M-III)/WZ	012-S	D/o RZ Block Nallah	0.15	Depatmentally	Sh. J.B. Gupta (AE) Sh. Jitender Mann (JE)	01.08.17	30.06.2018	7	51.00%	
35	EE(M-III)/WZ	012-S	D/o drain in J Block to GG-III, Viks Puri	0.80	Depatmentally	Sh. J.B. Gupta (AE) Sh. Jitender Mann (JE)	01.08.17	30.06.2018	43	25.00%	
36	EE(M-III)/WZ	013-S	Subhash Nagar Drain	0.06 (Open)	Depatmentally	Sh. Ajay Joshi (AE) Sanjeev Arora (JE)	01.08.17	30.06.2018	216	65.00%	
37	EE(M-III)/WZ	013-S	D/o 12-Block Tilak Nagar	1.20	Depatmentally	Sh. Ajay Joshi (AE) Sanjeev Arora (JE)	01.08.17	30.06.2018	13	45.00%	10.00
38	EE(M-III)/WZ	013-S	Deep Barrel starting from 4/1 Ashok Nagar to Najafgarh Road near Sanatan Dharam Mandir Ashok Ngr	1.00	Depatmentally	Sh. Ajay Joshi (AE) Sanjeev Arora (JE)	01.08.17	30.06.2018	48	12%	21.00
39	EE(M-III)/WZ	013-S	Drain starting from 25/5 Tilak Nagar to 20 Block Gurudwara Tilak Nagar	0.60	Depatmentally	Sh. Ajay Joshi (AE) Sanjeev Arora (JE)	01.08.17	30.06.2018	29	25.00%	16.00
40	EE(M-III)/WZ	013-S	D/o drain Tilak Vihar & near Cremation Ground	0.60	Depatmentally	Sh. Ajay Joshi (AE) Sanjeev Arora (JE)	01.08.17	30.06.2018	27	32.00%	12.00

41	EE(M-III)/WZ	015-S	B-1 Block to Mota Singh School	0.37	Deatmentally	Sh. Rajesh Bhargava (AE) Sh. Gaurav Bansal (JE)	01.08.17	30.06.2018	32	70.00%	
42	EE(M-III)/WZ	016-S	Pankha Road Drain	0.55 (Open)	Deatmentally	Sh. D.Dogra (AE) Sh. Rohit Kumar (JE)	01.08.17	30.06.2018	1898	10.00%	100.00
43	EE(M-III)/WZ	017-S	Solanki Bridge to Gopal Dairy	0.20	Deatmentally	Sh. Naresh Garg (AE) Sh. Vidya Bhusan Paswan (JE)	01.08.17	30.06.2018	5	45%	
44	EE(M-III)/WZ	017-S	From Dabri Palam Road to Gali No.16 Sita Puri along Police Station	0.30	Deatmentally	Sh. Naresh Garg (AE) Sh. Vidya Bhusan Paswan (JE)	01.08.17	30.06.2018	7	32.00%	
45	EE(M-III)/WZ	018-S	Nallah Dayal Sir Road Uttam Nagar	1.20	Deatmentally	Sh. Rajesh Bhargava (AE) Sh. D.K. Meena (JE)	01.08.17	30.06.2018	27	45.00%	
	EE(M-III)/WZ	018-S	Ball Udhyan Marg	1.20	Deatmentally	Sh. Rajesh Bhargava (AE) Sh. D.K. Meena (JE)	01.08.17	30.06.2018	27	32.00%	
46	EE(M-IV)/WZ	19-S	Drain from Malik Music Center to Manoj Builder	0.29	Deatmentally.	Sh. Ajay Baberwal J.E	8/1/2017	6/30/2018	21.75	15.00	
47	EE(M-IV)/WZ	19-S	Drain from Manoj Builder to Nitish telecom Centre C- Block Bakkarwala JJ Colony.	0.18	Deatmentally.	Sh. Ajay Baberwal J.E	8/1/2017	6/30/2018	13.50	8.50	
	EE(M-IV)/WZ	19-S	Drain from A-Block towards Sewrage Treat Plant Bakkarwala JJ Colony	0.19	Deatmentally.	Sh. Ajay Baberwal J.E	8/1/2017	6/30/2018	21.37	13.00	
48	EE(M-IV)/WZ	19-S	Drain from B-block to Sewarge Plant Bakkarwala JJ Colony.	0.32	Deatmentally.	Sh. Ajay Baberwal J.E	8/1/2017	6/30/2018	24.00	14.00	
49	EE(M-IV)/WZ	20-S	Drain from Malaria office to Pankha road drain in JJ Colony Hastal	0.49	Deatmentally.	Sh. R.L. Goel, J.E	8/1/2017	6/30/2018	152.88	98.40	
	EE(M-IV)/WZ	21-S	Drain at Dal Mill Road, from N.G. Road (.Pillar No- 685) to Holi Chowk Uttam Nagar.	0.6	Deatmentally.	Sh. R.L. Goel, J.E	8/1/2017	6/30/2018	28.80	20.50	
50	EE(M-IV)/WZ	21-S	Drain from N.G Road(M.PillarNo-662) Hastal Road to A-2 Block Uttam Nagar.	0.51	Deatmentally.	Sh. R.L. Goel, J.E	8/1/2017	6/30/2018	76.50	35.50	
51	EE(M-IV)/WZ	21-S	Drain at Hastal Nawada from Pond to Hatsal Vihar.	0.32	Deatmentally.	Sh. R.L. Goel, J.E	8/1/2017	6/30/2018	28.80	15.80	
	EE(M-IV)/WZ	21-S	Drain at Hastal LIG flats towards Hastal Village (Pipal wala chowk).	0.295	Deatmentally.	Sh. R.L. Goel, J.E	8/1/2017	6/30/2018	35.40	19.40	
52	EE(M-IV)/WZ	22-S	Drain at Maharani Enclave from Yadav Property to Hastal Village. (40ft Rd.)	0.5	Deatmentally.	Sh. Ajay Baberwal J.E	8/1/2017	6/30/2018	45.00	29.00	
53	EE(M-IV)/WZ	22-S	Drain from Deep vihar to Hastal Village (40ft. Rd.)	0.5	Deatmentally.	Sh. Ajay Baberwal J.E	8/1/2017	6/30/2018	45.00	28.00	
	EE(M-IV)/WZ	22-S	Drain from Vikrant Chowk to Deep vihar (Transfarmer 40 ft Rd)	0.74	Deatmentally.	Sh. Ajay Baberwal J.E	8/1/2017	6/30/2018	37.35	19.35	
54	EE(M-IV)/WZ	22-S	Drain from Vikrant chowk to (Balaji Chowk) Rajapur Khurd.	1.5	Deatmentally.	Sh. Ajay Baberwal J.E	8/1/2017	6/30/2018	56.25	38.25	
55	EE(M-IV)/WZ	23-S	Drain from Baba Syed Marg towards Najafgarh drain (Hastal Ranholla Road) both sides	3.4	Deatmentally.	Sh. R.L. Goel, J.E	8/1/2017	6/30/2018	170.00	96.50	
	EE(M-IV)/WZ	23-S	Drain from DDA Park Hastal towards Shiv Vihar (L.H.S)	6.00	Deatmentally.	Sh. R.L. Goel, J.E	8/1/2017	6/30/2018	45.00	24.50	
56	EE(M-IV)/WZ	24-S	Drain from Cremation Ground (Baprolla) to Mangesh Pur Drain (Jai Vihar).	0.92	Deatmentally.	Sh. Ajay Baberwal J.E	8/1/2017	6/30/2018	34.50	22.50	

Total

10952.035

5548.98

E.O. to E-in-C

For
16/5/18
S.W.(West)

ABSTRACT OF DRAIN NALLAH ABOVE (4 FT DEPTH) WISE PROGRESS UNDER JURISDICTION OF CENTRAL ZONE (ACTION PLAN).

S.NO	DIVISION	NO OF DRAIN	LENGTH OF DRAIN IN MTR	ESTIMATED SILT MT.	SILT SENT TO SLF MT	% OF WORK COMPLETED	YET TO BE STARTED	PROGRESS	COMPLETED	REMARKS
1	EE(M)-I	30	30763.00	3318	5529	166.63	-	24	2	4 nallah pertain to other agencies.
2	EE(M)-II	5	3050.00	2480	3872.53	156.15	-	5	NIL	
3	EE(M)-III	7	4280.00	1398.4	2728.71	195.13	-	7	-	
4	EE(M)-IV	6	4180.00	1487.52	2073	139.35	-	6	NIL	
		48	42273.00	8683.92	14203.24		0	42		

ASW
14/5/18.
ASW-CNZ

SOUTH DELHI MUNICIPAL CORPORATION
OFFICE OF THE SW - CENTRAL ZONE

SUB : REPORT REGARDING DRAIN/NALLAH (ABOVE 4' DEPTH) WISE PROGRESS IN THE JURISDICTION OF CENTRAL ZONE

14/5/18

S. No.	Name of drain	By Contractor/ Departmentally	Length of drain	Name of AE	Name of JE	Name of EE	DOS	DOC	Estimated Qty of silt	% of work completed	Silt sent to SLF	Remarks
EE(M)-I												
1	Drain No. 12 from Tilak Bridge to Railway Phatak	Contract	1200	Sh. Saad Khan (Ph : 9891425247)	Sh. C.S. Mangla (Ph : 9717787750)	Sh. Deepak Kumar Khosla (011-24335555)	01.08.17	31.07.18	180	--	504.00	In progress
2	Drain from Police H.Q. to Pyare Lal Bhawan	Departmental	590	Sh. Vikash Daboria (Ph : 9910160196)		--do--	01.08.17	31.07.18	59	--	30.00	In progress
3	Nallah No. 14 from Gate No. 5 Pragati Maidan to Outer ring road	Contract	1580	Sh. Saad Khan (Ph : 9891425247)		--do--	01.08.17	31.07.18	68	--	696.00	In progress
4	Nallah No. 12A+2 from Metro Station Pargati Maidan (Mathura Road) to Ring road	Contract	1620	Sh. Saad Khan (Ph : 9891425247)		--do--	01.08.17	31.07.18	135	--	684.00	In progress
5	Nallah No. 15 from Railway Track to Yamuna River	Contract	1740	Sh. Lokesh Kumar (Ph : 8687452166)	Sh. M. Naeem (Ph : 9717787968)	--do--	01.08.17	31.07.18	150	--	290.00	In progress
6	Barapullah Nallah from Mathura Road to Railway Track	Contract	800	Sh. Saad Khan (Ph : 9891425247)	Sh. C.S. Mangla (Ph : 9717787750)	--do--	01.08.17	31.07.18	150	--	20.00	In progress
	Barapullah Nallah from Railway Track to Ring Road	Contract	850	Sh. Lokesh Kumar (Ph : 8687452166)	Sh. M. Naeem (Ph : 9717787968)	--do--	01.08.17	31.07.18	222	--	380.00	In progress Barapulla Nallah from Pillar No. RP-16 near DJB Water pipe line upto Ring road pertains to PWD (Length 480 mtr.). Work of construction of elevated Barapulla Road is in progress by PWD 370x6x0.10 = 222
7	Drain from Manokamna Mandir to Pocket-B Sidharth Extn.	Departmental	320	Sh. Lokesh Kumar (Ph : 8687452166)		--do--	01.08.17	31.07.18	10	--	12.00	In progress
8	Lajpat Nagar Nallah from Feroz Gandhi to Railway Crossing	--	1200	Sh. Puneet Kumar (Ph : 9205061889)	Sh. F.M. Siddiqui (Ph : 9717750186)	--do--	--	--	--	--	--	It pertains to DDA
9	Kilokari Nallah from Kilokari Village to Ring Road	Departmental	120	Sh. Lokesh Kumar (Ph : 8687452166)	Sh. M. Naeem (Ph : 9717787968)	--do--	01.08.17	31.07.18	15	--	12.00	In progress

S. No.	Name of drain	By Contractor/ Departmentally	Length of drain	Name of AE	Name of JE	Name of EE	DOS	DOC	Estimated Qty of silt	% of work completed	Silt sent to SLF	Remarks
10	Jangpura-A Nallah from Hospital Road to Barapulla Nallah	Departmental	300	Sh. Saad Khan (Ph : 9891425247)	Sh. C.S. Mangla (Ph : 9717787750)	--do--	01.08.17	31.07.18	25	--	12.00	In progress
11	Pipe drain from Pocket-A sidharth Extn. to Sump-well Pocket-B Sidharth Extn.	Departmental	600	Sh. Lokesh Kumar (Ph : 8687452166)	Sh. M. Naeem (Ph : 9717787968)	--do--	01.08.17	31.07.18	30	--	12.00	In progress
12	Sunchripullah Nallah from Dayal Singh College to Barapulla Nallah	Contract	1800	Sh. Sanjay Singh (Ph : 9258770390)	Sh. Sanjay Hingorani (Ph : 9717788196)	--do--	01.08.17	31.07.18	315	--	30.00	In progress
13	Khushak Nallah from Railway Crossing to Barapulla Nallah (Lala Lajpat Rai Marg)	Contract	2050	Sh. Sanjay Singh (Ph : 9258770390)		--do--	01.08.17	31.07.18	270	--	310.00	In progress Stretch of Kushak Nallah behind J.L.N. Stadium upto Lala Lajpat Rai marg in the length of 600mtr. pertains to PWD. Work of construction of elevated Barapulla Road is in progress by PWD
14	Barapullah Nallah from Link Road Culvert to Mathura Road	Contract	810	Sh. Sanjay Singh (Ph : 9258770390)		--do--	01.08.17	31.07.18	240	--	120.00	In progress
15	Jangpura Nallah from Railway Crossing to Barapulla Nallah	--	790	Sh. Sanjay Singh (Ph : 9258770390)		--do--	--	--	--	--	--	It pertains to DDA
16	Drain from Jangpura Flyover to Round about A-Block Jangpura Extn.	Departmental	2000	Sh. Sanjay Singh (Ph : 9258770390)		--do--	01.08.17	31.07.18	15	--	--	In progress
17	Khushak Nallah from INA Market to Railway X-ing near Sewa Nagar	--	1643	Sh. Hukam Singh (Ph : 8750528990)	Sh. M. Naeem (Ph : 9717787968)	--do--	--	--	--	--	--	Handed over to PWD
18	Drain from A-Block NDSE-I to Kushak Nallah	Departmental	350			--do--	01.08.17	31.07.18	5	--	6.00	In progress
19	Defence Colony Nallah from Ring Road to Khusak Nallah	--	1600	Sh. Sanjay Singh (Ph : 9258770390)	Sh. Sanjay Hingorani (Ph : 9717788196)	--do--	--	--	--	--	--	It pertains to DDA
20	Chirag Delhi Nallah from Andrews Ganj to Ring Road	Contract	560	Sh. Bhupender Kumar (Ph : 9650255720)	Sh. Anurag Saxena (Ph : 9717787873)	--do--	01.08.17	31.07.18	392	--	876.00	In progress
21	Drain in D-Block Defence colony from Ring Road to Ratan Lal Sehdev Marg	Departmental	1400	Sh. Sanjay Singh (Ph : 9258770390)	Sh. Sanjay Hingorani (Ph : 9717788196)	--do--	01.08.17	31.07.18	10	--	12.00	Completed
22	Drain in C-Block Defence colony from Central road to Ratan Lal Sehdev Marg	Departmental	600			--do--	01.08.17	31.07.18	10	--	12.00	Completed

