

SOUTH DELHI MUNICIPAL CORPORATION
OFFICE OF THE SW-CENTRAL ZONE
19th FLOOR, Dr. S.P.M. CIVIC CENTRE, New Delhi

Date :- 29.5.19

Sub: Weekly Progress report of desilting of Nallah having width & depth more than 4 ft in respect of Annual Action Plan of 2019-20 under jurisdiction of Central

S.NO	DIVISION	TOTAL NO OF NALLAH	LENGTH IN (KM)	TOTAL QUANTITY OF SILT TO BE REMOVED AS ACTION PLAN 01.08.18 TO 15.06.19 (in MT)	TOTAL QUANTITY OF SILT REMOVED from 1.8.18 to 28.5.19 (IN MT)	%age QUANTITY of SILT REMOVED	REMARKS
1	Central Zone	48	38.20	13757	9512.03	69.14	
2	South Zone	68	40.65	8091	4660.74	57.60	
3	Najafgarh Zone	68	44.01	2565.07	2127.04	82.92	
4	West Zone	63	40.67	6465	2668.58	41.28	
	TOTAL	247	163.53	30878.07	18968.39	61.43	

The above report has been prepared on the basis of report received from various zones of SDMC/SLF report dt. 29.5.19 through E-mail.


SW(CNZ)


ASW


JE

SOUTH DELHI MUNICIPAL CORPORATION
OFFICE OF THE CHIEF ENGINEER /CENTRAL ZONE
19TH FLOOR, DR. S.P.M. CIVIC CENTRE, NEW DELHI

Sub : Regarding submission of progress report for the desilting to be produced before coordination Committee Chairman (Nyay Bhoomi Court case)

The following report is compiled on the basis of information received from Ex. Engineer (Maintenance) Divisions of Central Zone, SDMC.


S. No.	Name of drains	Length of drain	Date of desilting tender	Date of commencement of desilting	Excepted date of completion of desilting	Progress of work %	Quantity of silt removed (cum)	Inter departmental problems if any
EE(M)-I								
1	Drain No. 12 from Tilak Bridge to Railway Phatak	1200	20.04.19	25.04.19	15.06.19	53.43	226.00	
2	Drain from Police H.Q. to Pyare Lal Bhawan	590	20.04.19	25.04.19	15.06.19	57.81	36.00	
3	Nallah No. 14 from Gate No. 5 Pragati Maidan to Outer ring road	1580	20.04.19	25.04.19	15.06.19	21.56	96.00	
4	Nallah No. 14 from Flood Gate at outer Ring road to Yamuna River	300	20.04.19	25.04.19	15.06.19	69.35	220.00	
5	Nallah No. 12A+2 from Metro Station Pargati Maidan (Mathura Road) to Ring road	1620	20.04.19	25.04.19	15.06.19	50.43	240.00	
6	Nallah No. 15 from Railway Track to Yamuna River	1740	20.04.19	25.04.19	15.06.19	27.39	140.00	
7	Barapullah Nallah from Mathura Road to Railway Track	800	20.04.19	25.04.19	15.06.19	168.79	476.00	The desilting of Nallah is required before onset of monsoon. At place desilting is required moreover at some places heaps of malba/C&D waste is also lying and to be carried out by PWD
	Barapullah Nallah from Railway Track to Ring road	850	20.04.19	25.04.19	15.06.19	65.17	170.00	
8	Drain from Manokamna Mandir to Pocket-B Sidharth Extn.	320	20.04.19	25.04.19	15.06.19	127.66	15.00	
9	Kilokari Nallah from Kilokari Village to Ring Road	120	20.04.19	25.04.19	15.06.19	56.74	10.00	
10	Jangpura-A Nallah from Hospital Road to Barapulla Nallah	300	20.04.19	25.04.19	15.06.19	102.13	30.00	
11	Pipe drain from Pocket-A sidharth Extn. to Sump-well Pocket-B Sidharth Extn.	600	20.04.19	25.04.19	15.06.19	56.74	20.00	
12	Sunehripullah Nallah from Dayal Singh College to Barapulla Nallah	1800	20.04.19	25.04.19	15.06.19	15.13	80.00	

S. No.	Name of drains	Length of drain	Date of desilting tender	Date of commencement of desilting	Excepted date of completion of desilting	Progress of work %	Quantity of silt removed (cum)	Inter departmental problems if any
13	Khushak Nallah from Railway Crossing to Barapulla Nallah (Lala Lajpat Rai Marg)	2050	20.04.19	25.04.19	15.06.19	34.67	110.00	The desilting of Nallah is required before onset of monsoon. At place desilting is required moreover at some places heaps of malba/C&D waste is also lying and to be carried out by PWD
14	Barapulla Nallah from Link Road Culvert to Mathura Road	810	20.04.19	25.04.19	15.06.19	103.32	295.00	
15	Drain from Jangpura Flyover to Round about A-Block Jangpura Extn.	2000	20.04.19	25.04.19	15.06.19	51.06	12.00	
16	Drain from A-Block NDSE-I to Kushak Nallah	350	20.04.19	25.04.19	15.06.19	136.17	8.00	
17	Chirag Delhi Nallah from Andrews Ganj to Ring Road	560	20.04.19	25.04.19	15.06.19	17.37	80.00	
18	Drain in D-Block Defence colony from Ring Road to Ratan Lal Sehdev Marg	1400	20.04.19	25.04.19	15.06.19	102.13	12.00	
19	Drain in C-Block Defence colony from Central road to Ratan Lal Sehdev Marg	600	20.04.19	25.04.19	15.06.19	127.66	15.00	
20	Anand Lok Nallah from Kamla Nehru Collage to Andrews Ganj Nallah	2300	20.04.19	25.04.19	15.06.19	29.60	80.00	
21	L.S.R. Nallah from Kalka Devi Marg to Ring road (Banglow No. 1	660	20.04.19	25.04.19	15.06.19	41.26	40.00	
	L.S.R. Nallah from Ring Road to Feroz Gandhi Marg	570	20.04.19	25.04.19	15.06.19	70.92	50.00	
22	National Park Nallah from Frank Anothoni School to L.S.R. Nallah	530	20.04.19	25.04.19	15.06.19	113.48	20.00	
23	Garhi Nallah from D-Block East of Kailash to Combridge School Srinivaspuri	450	20.04.19	25.04.19	15.06.19	242.08	320.00	
24	Friends Colony Nalla (Along Mathura Road)	400	20.04.19	25.04.19	15.06.19	204.26	240.00	
25	Friends Colony Nalla (West)	230	20.04.19	25.04.19	15.06.19	297.87	70.00	
26	Club Nalla (Friends Colony West)/ Maharani Bagh Nalla	750	20.04.19	25.04.19	15.06.19	17.65	70.00	
27	Sri Niwas Puri Nalla	350	20.04.19	25.04.19	15.06.19	111.85	230.00	
							3411.00	
	EE(M)-II							
28	Pkt. A-4 Nalla	300	06.02.19	01.04.19	15.06.19	249%	174.23	-
29	Transit Camp	50	Departmental	01.04.19	15.06.19	85%	17.02	-
30	Taimoor Nagar, Nalla	450	08.03.19 (Departmental/ Contractor)	01.08.18	15.06.19	94%	1,462.16	The reach of Taimoor Nagar Nalla from Community Centre to Khizrabad / River Yamuna pertains to DDA.

S. No.	Name of drains	Length of drain	Date of desilting tender	Date of commencement of desilting	Excepted date of completion of desilting	Progress of work %	Quantity of silt removed (cum)	Inter departmental problems if any
31	Nai Basti Nalla	1,500	08.03.19 (Departmental/ Contractor)	01.08.18	15.06.19	97%	395.74	-
32	Abul Fazal Enclave Nalla	750	08.03.19	01.04.19	15.06.19	78%	404.13	-
							2453.28	
	EE(M)-III							
33	Tughlakabad Extn. Nallah	600	02.05.2019	01.04.2019	15.06.19	47.88%	143.66	-
34	Ratiya Marg Drain, Sangam Vihar	800	02.05.2019	01.04.2019	15.06.19	33.00%	46.60	-
35	Ratia Marg Drain (Sangam Vihar)	1050	02.05.2019	01.04.2019	15.06.19	34.78%	65.37	-
36	Z-Block Nallah	480	02.05.2019	01.04.2019	15.06.19	45.00%	148.02	-
37	Okhla Ph-I, Nallah	1100	02.05.2019	01.04.2019	15.06.19	35.30%	234.76	-
38	Tata Steel Nallah	1100	02.05.2019	01.04.2019	15.06.19	31.00%	40.79	-
39	AC& Y Block Main Nallah	550	02.05.2019	01.04.2019	15.06.19	32.70%	21.58	-
40	Sanjay Colony Camp Nallah OIA Ph.-II.	450	02.05.2019	01.04.2019	15.06.19	41.00%	55.30	-
41	Bangali Campa Nallah OIA Ph.-II	500	02.05.2019	01.04.2019	15.06.19	40.65%	121.90	-
42	Pocket 12/14 Nallah	600	02.05.2019	01.04.2019	15.06.19	38.24%	160.60	-
43	Gola Kuan Camp Nallah	110	02.05.2019	01.04.2019	15.06.19	32.15%	12.73	-
44	V.P. Camp Nallah	200	02.05.2019	01.04.2019	15.06.19	58.05%	69.67	-
45	MIG Flats Pul Prahaladpur Nallah	850	02.05.2019	01.04.2019	15.06.19	35.49%	150.87	-
46	Muslim Camp Nallah	180	02.05.2019	01.04.2019	15.06.19	75.23%	162.48	-
47	Badarpur Nallah	350	02.05.2019	01.04.2019	15.06.19	41.71%	87.58	-
48	Pepsi Cola Nallah	400	02.05.2019	01.04.2019	15.06.19	41.19%	164.73	-
	Total						1686.64	1981.81 MT
	Grand Total						7550.92	


S.W./CNZ


A.S.W./CNZ


Saurabh
J.E.

B.R. Saran.

SOUTH DELHI MUNICIPAL CORPORATION
OFFICE OF THE SW - SOUTH ZONE
8TH FLOOR, CIVIC CENTRE

Sub. : Progress report for the Desilting Work Reg. Nayay Bhoomi Court Case falling under jurisdiction of South Zone for the year 2018-19 as on 28.5.2019

df. 29.5.19.

S. No.	Name of Drain	length of drain (in Mtr.)	Date of Desilting Tender	Date of Commencement of Desilting	Expected date of completion of desilting	Progress of work %	Quantity of silt removed (Cum)	Inter departmental problems if an
EE(M)-I								
1	Jia Sarai nalla from culvert near Katwaria in IIT to Olof Palme Marg	800	Departmental	01.8.2018	31.5.19	0	0.00	
2	Jia Sarai outfall drain along IIT Boundary wall	80	Departmental	01.8.2018	31.5.19	0	0.00	
3	Arjun Nagar Nalla from Humayunpur to A.I.I.M.S. (Near Cremation Ground Green Park	1500	Departmental	01.8.2018	31.5.19	74	170.07	
4	Bhim Nagri nalla from outer ring road to Bhim nagri apartments (Rose Garden-- DDA Park)	1600	Departmental	01.8.2018	31.5.19	54	85.03	
5	Nauroji Nagar nalla from Bhikaji Cama Plaec to Ring Road	1250	Departmental	01.8.2018	31.5.19	48	152.64	
6	Covered drain from C-2/60 SDA to Aurbindo Marg	150	Departmental	01.8.2018	31.5.19	0	0.00	
7	Green Park Nalla from MCD School to Aurbindo Marg Evergreen Sweets	650	Departmental	01.8.2018	31.5.19	0	0.00	
8	K&P block SDA drain from Saint Paul School to Aurbindo Marg drain	350	Departmental	01.8.2018	31.5.19	0	0.00	
9	Kalu Sarai nalla Begumpur to along Park, Sarvpriya Vihar	275	Departmental	01.8.2018	31.5.19	132	33.55	
10	Gautam Nagar Nallah from Indian Oil to bridge behind AIIMS (reach from IOC to F-130, F-110 Gautam Nagar)	310	Departmental	01.8.2018	31.5.19	30	112.24	
11	Gulmohar Enclave outfall drain covered (20 Nos. Manhole)	210	Departmental	01.8.2018	31.5.19	154	20.94	
12	Vasant Vihar Nalla from Culvert on Munirka Marg to H.No. A-25, Olf Palme Marg	1450	Departmental	01.8.2018	31.5.19	78	115.65	
13	Guru Harkishan Public School Nalla in Vasant Vihar from DDA park to Vasant Vihar	500	Departmental	01.8.2018	31.5.19	50	11.90	

S. No.	Name of Drain	length of drain (in Mtr.)	Date of Desilting Tender	Date of Commencement of Desilting	Expected date of completion of desilting	Progress of work %	Quantity of silt removed (Cum)	Inter departmental problems if an
14	Indian Air Lines nalla in Vasant Vihar from H.No. 38 to Poorvi Marg, Indian Airlines	550	Departmental	01.8.2018	31.5.19	139	36.56	
15	U/S. Nalla No. 6 & Vasant Enclave Drain	100	Departmental	01.8.2018	31.5.19	127	11.90	
16	DPS Nalla R.K. Puram from DPS School to Ambedkar Basti (Covered during CWG)	480	Departmental	01.8.2018	31.5.19	51	10.48	
17	Ambedkar Basti J.J. Camp Nalla from Kushta Camp to Ring Road	900	Departmental	01.8.2018	31.5.19	36	65.25	
18	Som Vihar nalla from Som Vihar Apartment to DPS School	320	Departmental	01.8.2018	31.5.19	0	0.00	
19	Nalla No.5 R.K. Puram from Outer Ring Road to Sangam Cinema, R.K. Puram	950	Departmental	01.8.2018	31.5.19	27	11.00	
20	Nallah No. 6 from Outer Ring Road near Kendriya Vidyalaya Sec.-VIII R.K. Puram to T-point of Rao Tula Ram Marg and Som Nath Sharma Marg in R.K. Puram	950	Departmental	01.8.2018	31.5.19	0	0.00	
21	Nalla No. 4 R.K. Puram from Outer Ring to EKTA camp	700	Departmental	01.8.2018	31.5.19	37	88.44	
22	Munirka drain from D.D.A. Flat to Outer Ring Road	450	Departmental	01.8.2018	31.5.19	0	0.00	
23	Nalla No. 2 R.K. Puram from Church to DDA park Sect. IV, R.K. Puram	1350	Departmental	01.8.2018	31.5.19	48	89.02	
24	Nalla No. 3, Sect.-3, R.K. Puram from H.No. 506 type IV, Sect.-3 R.K. Puram to Masjid Olf Palme Marg	700	Departmental	01.8.2018	31.5.19	56	90.21	
25	Minirka Vihar outfall dain	300	Departmental	01.8.2018	31.5.19	68	10.48	
26	Munirka Village outfall drain from Village to DDA flats Munirka	160	Departmental	01.8.2018	31.5.19	0	0.00	
EE(M)-II								
27	From DPS School Pushp Vihar Sector-6 to Press Enclave Road	440	NA	01.8.2018	31.5.19	92.74	130.12	
28	D/S Virat drain from BRT Corridor to main Nallah Pushp Vihar Sector - 4	400	NA	01.8.2018	31.5.19	91.15	31.00	
29	L-Block Nallah from H. No. 322 L-Block to culvert near Mount Columbus School C-Block Dakshin Puri	573	NA	01.8.2018	31.5.19	91.15	46.81	
30	Central Market Nallah from BRT to main Nallah Pushp Vihar	270	NA	01.8.2018	31.5.19	38.27	31.56	

S. No.	Name of Drain	length of drain (in Mtr.)	Date of Desilting Tender	Date of Commencement of Desilting	Expected date of completion of desilting	Progress of work %	Quantity of silt removed (Cum)	Inter departmental problems if an
31	GK Nallah from Chirag Delhi Flyover to link road culvert near Central School	2075	NA	01.8.2018	31.5.19	100.49	346.09	
32	Shapur Jat drain from DDA office to August Kranti Marg Nallah	300	NA	01.8.2018	31.5.19	103.19	22.81	
33	R&S Block Nallah from S-363 to B- 272 GK-I	700	NA	01.8.2018	31.5.19	95.24	102.04	
34	Ajeet Arcade Nallah near LSR Nallah College from Lal Lajpat Ray Marg to Kalka Devi Marg	100	NA	01.8.2018	31.5.19	132.4	33.78	
35	Sant Nagar Covered drain	600	NA	01.8.2018	31.5.19	130	22.11	
36	Nallah along August Kranti Marg from Panchsheel Club to Kamla Nehru College	1500	NA	01.8.2018	31.5.19	49.48	151.47	
37	Masjid Moth DDA Flat drain from DDA flat to outer Ring Road near Motor Mkt.	100	NA	01.8.2018	31.5.19	147.06	21.26	
38	Back side drain Tara Apartment from Gate of Tara Appt. To Ravi Dass Marg	60	NA	01.8.2018	31.5.19	277.78	21.26	
39	DDA Flat Nallah Kalkaji near Ramhji Lal Complex	300	NA	01.8.2018	31.5.19	130.43	25.51	
40	Chirag Delhi Vill. Nalla from Press Enclave Road to Outer Ring Road	1400	NA	01.8.2018	31.5.19	133.33	340.14	
41	Jagdamba Camp nalla from Triveni Complex culvert to Chirag Delhi nallah	200	NA	01.8.2018	31.5.19	148.33	37.84	
42	S-block Panchsheel Park covered drain from S-I to S-60	200	NA	01.8.2018	31.5.19	138.89	10.63	
EE(M)-III								
43	Mehrauli dargah Nallah & Dargah Jamali Kamali Nallah	163	Departmental	01.8.2018	31.5.19	33%	34.01	
44	Nallah from Mandir to Police Station Mehrauli	123	Departmental	01.8.2018	31.5.19	34%	8.50	
45	Samshi Talab Nallah Mehrauli from Bagh to Samsi Talab	235	Departmental	01.8.2018	31.5.19	41%	29.76	
46	Nallah from M.B. Road to Jalebi chowk	850	Departmental	01.8.2018	31.5.19	55%	63.78	
47	Nallah from Janta Jewan Camp to M.B. Road via Pico Factory	600	Departmental	01.8.2018	31.5.19	57%	46.77	
48	Nallah from Jalebi Chowk to Durga Vihar	1163	Departmental	01.8.2018	31.5.19	29%	80.78	
49	Block 14, 16, 17 & 20 nallah Dakshinpuri Pocket 16 to main road.	385	Departmental	01.8.2018	31.5.19	28%	29.76	
50	From H.No760 Block No.3 Dakshinpuri Extn. to Boundary Wall of Jahan Panah City Forest	148	Departmental	01.8.2018	31.5.19	27%	13.61	
51	Nallah from Block No.2 to Dakshinpuri Nallah at Maharishi Balimiki Marg	250	Departmental	01.8.2018	31.5.19	31%	29.76	
52	Central Market Madangir nallah from Shiv Nanda Public School upto Parking near DDA Market Madangir Ph-II	590	Departmental	01.8.2018	31.5.19	53%	42.52	
53	RPS Drain from BRT Corridor near DDA Flats Madangir to DSIDC F-Block, upto Pushp vihar	881	Departmental	01.8.2018	31.5.19	57%	102.04	
54	Pushp vihar main nalla from MB Road to culvert near DPS International School, Pushp vihar	980	Departmental	01.8.2018	31.5.19	63%	141.16	

S. No.	Name of Drain	length of drain (in Mtr.)	Date of Desilting Tender	Date of Commencement of Desilting	Expected date of completion of desilting	Progress of work %	Quantity of silt removed (Cum)	Inter departmental problems if an
55	Pushp vihar District Center, Saket Nalla from Mandir Marg M Block culvert to culvert on Pankaj Jewel Marg in Pushp vihar	560	Departmental	01.8.2018	31.5.19	30%	46.77	
EE(M)-IV								
56	Katwaria Sarai Nalla Sh.Jeet Singh Marg to Culvert IIT	200	Departmentally	01.08.2018	31.05.2019	44.22	22.11	
57	M-Block Nalla, Saket from Anupam Cinema to M-Block, Saket Mandir Marg	1100	Departmentally	01.08.2018	31.05.2019	47.41	156.46	
58	Pocket D-1 & D-2, Vasant Kunj	600	Departmentally	01.08.2018	31.05.2019	43.55	17.86	
59	B 1 Pocket to Fortis Hospital, Vasant Kunj	400	Departmentally	01.08.2018	31.05.2019	47.24	12.76	
60	Phirni Nallah, Rajokari Village	375	Departmentally	01.08.2018	31.05.2019	47.52	16.16	
61	Sector A Pocket B & C from Shiv Mandir to Jal Board Office, Vasant Kunj	600	Departmentally	01.08.2018	31.05.2019	49.01	70.58	
62	Pocket D-3, 4 Gate No.1 to Shopping Centre, Vasant Kunj	600	Departmentally	01.08.2018	31.05.2019	37.94	24.66	
63	Saidulajab Nalla from Gali No-2 to IGNOU Road Saijulajab	350	Departmentally	01.08.2018	31.05.2019	42.52	10.20	
64	Chattarpur Mandir Nalla from Mandir to Chattarpur Pahari	1400	Departmentally	01.08.2018	31.05.2019	31.75	169.22	
65	Chattapur Village covered drain from Mata Chowk in Chattapur Village to SSN Marg	500	Departmentally	01.08.2018	31.05.2019	36.44	43.37	
66	Zonapur Village Nallah from Zonapur Village to 250m	250	Departmentally	01.08.2018	31.05.2019	74.54	60.37	
67	Aya Nagar phirni road drain	335	Departmentally	01.08.2018	31.05.2019	79.37	47.62	
68	Aya Nagar Sunday market drain upto out fall	900	Departmentally	01.08.2018	31.05.2019	74.51	150.51	
							3960.89	

The above report has been prepared on the basis of report received from various division of South Zone through E-mail.

[Signature]
ASW - SZ 29/5/19.

[Handwritten] SW (Central).

SOUTH DELHI MUNICIPAL CORPORATION
OFFICE OF THE CHIEF ENGINEER-NGZ

Dt. 29.5.2019

Sub.- Report. Reg. Desilting of drain (Col. B.B. Saran) is compiled as received from M-I,II,III & IV/NGZ

S. No.	Division	Name of nalla/drain	Length of drain (In Mtr.)	Date of De-silting Tender	Date of Commencement of De-silting	Expected date of Completion of De-silting	Progress of work%	Quantity of Silt removed (Cum)	Inter-Departmental problems if any
1	M-I	Amberhai Village	500	Departmental	01.08.2018	31.05.2019	46	6.00	Nil
2	M-I	Pochanpur	1600	Departmental	01.08.2018	31.05.2019	38.7	12.00	Nil
3	M-I	Galibpur Village Nallah	300	Departmental	01.08.2018	31.05.2019	54	7.00	Nil
4	M-I	Gumanhera village	300	Departmental	01.08.2018	31.05.2019	100	17.00	Nil
5	M-I	Nallah in Village Badusarai	180	Departmental	01.08.2018	31.05.2019	100	11.00	Nil
6	M-I	Nallah in Village Kanganheri	180	Departmental	01.08.2018	31.05.2019	50	5.00	Nil
7	M-I	Nallah in Village Nanak Heri	200	Departmental	01.08.2018	31.05.2019	100	11.00	Nil
8	M-I	Panwala kalan	280	Departmental	01.08.2018	31.05.2019	100	14.00	Nil
9	M-I	Paprawat Village	230	Departmental	01.08.2018	31.05.2019	100	13.00	Nil
10	M-I	Rewla Khanpur & Daulatpur village	190	Departmental	01.08.2018	31.05.2019	100	12.00	Nil
11	M-I	Rond Kharkhadi	836	Departmental	01.08.2018	31.05.2019	43	20.00	Nil
12	M-I	Surakhpur Road both side	2000	Departmental	01.08.2018	31.05.2019	26	50.00	Nil
13	M-I	Neel Kanth Mandir Nala	600	Departmental	01.08.2018	31.05.2019	100	45.00	Nil
14	M-I	28 foota Road	400	Departmental	01.08.2018	31.05.2019	100	17.00	Nil
15	M-I	Captain Rishal Singh Marg	280	Departmental	01.08.2018	31.05.2019	100	16.00	Nil
16	M-I	40 foota Road	2280	Departmental	01.08.2018	31.05.2019	39	47.00	Nil
17	M-I	Gurudwara road nala	180	Departmental	01.08.2018	31.05.2019	40	4.00	Nil
18	M-I	Dharampura drain	1275	Departmental	01.08.2018	31.05.2019	32	42.00	Nil
19	M-II	Vaishali Drain	200.00	Departmental	01.08.18	15.06.19	47.1	31.00	Nil
20	M-II	P & T Barat Ghar to Gali No.63, West Sagarpur	400.00	Departmental	01.08.18	15.06.19	46.80	30.80	Nil
21	M-II	Gali No.6, Main Sagarpur Nallah	400.00	Departmental	01.08.18	15.06.19	56.87	37.30	Nil
22	M-II	Nagar Van Park Road Nallah	400.00	Departmental	01.08.18	15.06.19	52	25.70	Nil
23	M-II	Drain along M.C Pry. School Mangla Puri	250.00	Departmental	01.08.18	15.06.19	60.78	33.10	Nil
24	M-II	Drain along Mangla Puri Ph-I	530.00	Departmental	01.08.18	15.06.19	58.61	36.40	Nil
25	M-II	Drain along MCD Office	340.00	Departmental	01.08.18	15.06.19	58.39	42.40	Nil
26	M-II	Shyam Vihar 25 feet road	836.00	Departmental	01.08.18	15.06.19	58.79	58.70	Nil
27	M-II	Nala in Raja Puri from Raja Puri Main Road Back Side of Petrol Pump	450.00	Departmental	01.08.18	15.06.19	51.19	28.10	Nil
28	M-III	Bharthal Village	1000	Departmental	01.08.2018	31.05.2019	86	28.27	Nil
29	M-III	Bharthal Village	400	Departmental	01.08.2018	31.05.2019	94	22.36	Nil
30	M-III	Bijwasan village	270	Departmental	01.08.2018	31.05.2019	91	22.36	Nil
31	M-III	Bijwasan village	225	Departmental	01.08.2018	31.05.2019	98	18.91	Nil
32	M-III	Kapashera (Phirni Nallah) Village	800	Departmental	01.08.2018	31.05.2019	95	25.36	Nil
33	M-III	Shahabad Mohd.pur Village	400	Departmental	01.08.2018	31.05.2019	94	23.13	Nil
34	M-III	Mahipal Pur Extension open & Covered	430	Departmental	01.08.2018	31.05.2019	89	31.68	Nil
35	M-III	Mahipal Pur L-Block Nallah cover & open	885	Departmental	01.08.2018	31.05.2019	88	41.09	Nil
36	M-III	Ranpuri village near Telco Station	800	Departmental	01.08.2018	31.05.2019	89	46.82	Nil
37	M-III	Sector C Pkt-9 in Vasant Kunj covered nallah	345	Departmental	01.08.2018	31.05.2019	85	33.91	Nil

38	M-III	Raj nagar II(Old Mehrauli road LHS)	800	Departmental	01.08.2018	31.05.2019	90	35.73	Nil
39	M-III	Raj nagar II(Back side of Dada Dev road)	350	Departmental	01.08.2018	31.05.2019	96	15.5	Nil
40	M-III	Raj nagar II(H block)	147	Departmental	01.08.2018	31.05.2019	100	11.09	Nil
41	M-III	Raj nagar II(Mamta bakeri road both side)	275	Departmental	01.08.2018	31.05.2019	93	18.36	Nil
42	M-IV	Kakrola Village, Kakrola Dairy & Patel Garden from kakrola Dairy	500	Departmental	01.08.2018	15.06.19	93.50	27.20	Nil
43	M-IV	kakrola Village, Kakrola Dairy & Patel Grden, Pipal chowk	2600	Departmental	01.08.2018	15.06.19	92.10	141.45	Nil
44	M-IV	Kakrola houseing complex Nallah from Kaushik Building Material	800	Departmental	01.08.2018	15.06.19	93.20	19.34	Nil
45	M-IV	Pate Garden from Delhi Najafgarh	350	Departmental	01.08.2018	15.06.19	92.40	10.58	Nil
46	M-IV	Sector-16A, J J colony, Ramdal house	1100	Departmental	01.08.2018	15.06.19	93.10	44.33	Nil
47	M-IV	Old Palam Road Chaudhary Sweet	1500	Departmental	01.08.2018	15.06.19	95.70	54.40	Nil
48	M-IV	Mansa Ram Park	1000	Departmental	01.08.2018	15.06.19	94.40	36.27	Nil
49	M-IV	Matiyala Road	600	Departmental	01.08.2018	15.06.19	96.50	24.18	Nil
50	M-IV	Drain Connected to Phirni of Village Matiyala & Sector-3.	200	Departmental	01.08.2018	15.06.19	98.80	10.88	Nil
51	M-IV	Drain Connected to Phirni of Village Matiyala to Sehyog Vihar	300	Departmental	01.08.2018	15.06.19	98.40	16.32	Nil
52	M-IV	Drain Connected Matiyala Ext. to DDA Nalla	600	Departmental	01.08.2018	15.06.19	93.10	27.20	Nil
53	M-IV	Mansa Ram Park	400	Departmental	01.08.2018	15.06.19	99.10	4.84	Nil
54	M-IV	Matiyala Approach Road both side	2000	Departmental	01.08.2018	15.06.19	92.80	72.54	Nil
55	M-IV	Matiyala Phirni Nalla	2650	Departmental	01.08.2018	15.06.19	91.90	64.08	Nil
56	M-IV	Sehyog Vihar Nalla	500	Departmental	01.08.2018	15.06.19	98.60	15.11	Nil
57	M-IV	Nallah in Chawla village at main Dhulsiras road	200	Departmental	01.08.2018	15.06.19	99.20	8.46	Nil
58	M-IV	Balmiki Mohlalla	240	Departmental	01.08.2018	15.06.19	99.40	10.16	Nil
59	M-IV	Khushi Ram house	200	Departmental	01.08.2018	15.06.19	99.30	10.88	Nil
60	M-IV	M.C. Pry School	200	Departmental	01.08.2018	15.06.19	99.10	7.25	Nil
61	M-IV	Sr. sec School	225	Departmental	01.08.2018	15.06.19	99.40	9.52	Nil
62	M-IV	Govt. School	200	Departmental	01.08.2018	15.06.19	98.90	9.67	Nil
63	M-IV	Govt. School	250	Departmental	01.08.2018	15.06.19	97.60	12.09	Nil
64	M-IV	Nallah in G-Block Vijay Enclave	250	Departmental	01.08.2018	15.06.19	96.80	17.00	Nil
65	M-IV	Railway Road Drain	1100	Departmental	01.08.2018	15.06.19	91.60	62.06	Nil
66	M-IV	Old Mehrauli Road (RHS)	800	Departmental	01.08.2018	15.06.19	92.40	48.36	Nil
67	M-IV	Palam Harizan Basti	900	Departmental	01.08.2018	15.06.19	95.20	43.52	Nil
68	M-IV	Palam Village	1600	Departmental	01.08.2018	15.06.19	94.60	67.70	Nil

TOTAL 1922.48

Phedra
S.W./NGZ 29/5/19

sls

SOUTH DELHI MUNICIPAL CORPORATION
OFFICE OF THE SUPTDG. ENGINEER /WZ

dated: 28.05.2019

Sub.-: Regarding submission of Progress report for the Desilting to be produced before Coordination Committee Chairman In the matter of WP © 1758/2005 of Nayay Bhoomi

E.E. (M-I) WZ

S. No.	Name of Drains	Length of Drain (In Mtr.)	Date of De-silting Tender	Date of Commencement of De-silting	Excepted date of Completion of De-silting	Progress of work %	Quantity of silt removed (Cum)	Inter-Departmental problems if any
1	Covered drain in Madipur.	700	Departmently	15.04.19	30.05.19	100%	--	--
2	Near Adarsh Mandir Sant Nagar Ram Nagar (Subhash Nagar drain)	700	06.05.19	15.05.19	30.05.19	30%	174	--
3	D/o Nallah in from A-Block Shayam Nagar to Subhash Nagar drain A.P. No. 68	325	Departmently	15.05.19	30.05.19	50%	--	--
4	D/o Shyam Nagar Nallah from Opp. Aggarwal Sweet to J Block Community Centre.	750	Departmently	15.05.19	30.05.19	100%	--	--
5	D/o from Chowkhandi Gurudwara Chowkhandi J J to A-306 Chowkhandi J J One Side	300	Departmently	15.05.19	30.05.19	100%	--	--
6	D/o from Community Centre J Block to J-220/21 One Side	300	Departmently	15.05.19	30.05.19	50%	--	--
7	D/o from N-99 to 100ft Road New Khyalla Both Side	350	Departmently	18.04.19	24.04.19	100%	20	--
8	D/o from N-30 Sham Nagar to Main Khyalla Road One Side	250	Departmently	15.04.19	26.04.19	100%	22	--
9	N-Block Shyam Nagar to S-Block Corner	550	Departmently	01.05.19	15.05.19	50%	--	--
10	D/o Shyam Nagar Nallah	750	Departmently	01.05.19	15.05.19	40%	--	--
11	D/o Shyam Nagar Nallah in A.P. No. 67.	1100	26.04.19	15.05.19	25.05.19	90%	300	--
12	D/o from III-A-7 to III A-102 Gurudawara Bhatta Shahib Road One side	300	Departmently	05.05.19	19.05.19	90%	120	--
13	D/o from DDA Market Khyalla to Patel Chowk Both Side	300	Departmently	20.04.19	23.04.19	70%	55	--
14	D/o from Horticulture Park to A-Block Khyalla Maszid One Side	300	26.04.19	25.05.19	30.05.19	--	--	--
15	D/o from Plot No 10 to Plot No 398 Chand Nagar Road No 1 One Side	250	26.04.19	18.05.19	21.05.19	100%	140	--
16	D/o from Shitla Mata Mandir to Mangal Bazar Road Vishnu Garden One Side	300	Departmently	27.05.19	30.05.19	55%	50	--
17	D/o from Hari Mandir (Chand Nagar Road) to F-166 F Block Vishnu Garden One Side	300	26.04.19	30.05.19	02.06.19	--	--	--
18	D/o Nallah in Firni Road Khayala Village	1200	Departmently	20.05.19	06.06.19	30%	40	--
19	D/o various nallahs in Ward No. 008-S	1400	26.04.19	15.05.19	25.05.19	75%	510	--
20	D/o from N-5 to S-221/200 Vishnu Garden One Side	300	Departmently	22.05.19	28.05.19	45%	30	--
21	D/o from S/221/1 to New Khyalla Road One Side	300	26.04.19	22.05.19	28.05.19	50%	155	--

11025

1616

S. No.	Name of Drains	Length of Drain (In Mtr.)	Date of De-silting Tender	Date of Commencement of De-silting	Expected date of Completion of De-silting	Progress of work %	Quantity of silt removed (Cum)	Inter-Departmental problems if any
--------	----------------	---------------------------	---------------------------	------------------------------------	---	--------------------	--------------------------------	------------------------------------

E.E. (M-II) WZ

S. No.	Name of Nalla/Drain	Length of Drain (In Km.)	Date of De-silting Tender	Date of Commencement of De-silting	Expected date of completion of De-silting	Progress of work %	Quantity of Silt Removed (Cum)	Inter-Departmental problems if any
1	3	4	5	6	7	8	9	10
1	NG Road to Rama Park (A-151)	0.47	Departmentally.	01.05.2019	31.05.19	95%	---	---
2	Pipal Wala Road from N.G. road(M.Pillar No-753) to H.No A-15 Mohan Garden.	0.3	Departmentally.	01.05.2019	31.05.19	85%	---	---
3	Gurudwara Road from N.G. road(M.Pillar No-743) to H.No.A-65 Mohan Garden	0.191	Departmentally.	01.05.2019	31.05.19	85%	---	---
4	Rama Park Road from Pipal Wala Road to Nawada School.	0.2	Departmentally.	03.05.2019	31.05.19	78%	---	---
5	D.K. Road from N.G. road (M.Pillar No-751) to Nawada Rama Park road	0.15	Departmentally.	03.05.2019	31.05.19	80%	---	---
6	Covered drain from RZ-1to G-80 Parjapati Colony	0.68	Departmentally.	01.04.19	31.05.19	77%	---	---
7	Drain from one side from S-5A to paramपुरी to RZ-6 manas kunj	0.15	Departmentally.		31.05.19	98%	---	---
8	Covered drian along Police Chowki road from N.G Road to B-1/51 Kiran Garden	0.64	Departmentally.	01.04.19	31.05.19	85%	---	---
9	Covered drain along from A-6 Sanjay Enclave to C-27 Subhash park and s-51 Paramपुरी to T-213 to T-Block Matiyala Road	0.9	Departmentally.	01.04.19	31.05.19	78%	---	---
10	Covered drian from RZ-6 Manas Kunj to Sanjay Chowk.	0.82	Departmentally.	01.05.2019	31.05.19	100%	---	---
11	Covered Drain both side from Binda Pur Village Sanjay Chowk Matiyala Road.	1.18	Departmentally.	01.05.2019	31.05.19	78%	---	---
12	Covered drain one side RZ-1 Indra park to Binda Pur Village.	0.92	Departmentally.	01.04.19	31.05.19	65%	---	---
13	Covered drain from one side Opp. RZB-85 to H.No-110 Bindapur Village (talab road) and covered drain one side shop No-4 Pkt-IV Bindapur JJ Colony to RZ-85 near Pump House.	0.9	Departmentally.	01.04.19	31.05.19	68%	---	---
		11.501						

E.E. (M-III) WZ

S. No.	Name of Nalla/Drain	Length of Drain (In KM)	Date of De-silting Tender	Date of Commencement of De-silting	Expected date of Completion of De-silting	Progress of Work %	Quantity of Silt Removed (cum)	Inter-Departmental Problems if any
1	RZ Block Nallah, Khayala	0.15	Deatmentally	01.04.2019	31.05.2019	80%	3.00	--
2	Drain in J Block to GG-III, Viks Puri	0.8	Deatmentally	01.04.2019	31.05.2019	70%	3.00	--
3	Subhash Nagar Drain (a) 100 foot road to Najafgarh drain)	0.21	01.03.2019	03.05.2019	31.05.2019	90%	289.00	--
	(b)Pacific mall to Chaukhandi Puliya (c) WZE-10A Sant Garh to 100 foot)	1.21	28.02.2019	03.05.2019	31.05.2019	50%	--	--

S. No.	Name of Drains	Length of Drain (In Mtr.)	Date of De-silting Tender	Date of Commencement of De-silting	Expected date of Completion of De-silting	Progress of work %	Quantity of silt removed (Cum)	Inter-Departmental problems if any
4	12- Block Tilak Nagar	1.2	Deptmentally	01.04.2019	31.05.2019	40%	--	--
5	Deep Barrel starting from 4/1 Ashok Nagar to Najafgarh Road near Sanatan Dharam Mandir Ashok Ngr	1	Deptmentally	01.04.2019	31.05.2019	50%	37.95	--
6	Drain starting from 25/5 Tilak Nagar to 20 Block Gurudwara Tilak Nagar	0.6	Deptmentally	01.04.2019	31.05.2019	60%	--	--
7	Tilak Vihar & near Cremation Ground	0.6	Deptmentally	01.04.2019	31.05.2019	70%	--	--
8	SS Mota Singh Marg to Pankha road Drain	0.37	Deptmentally	01.04.2019	31.05.2019	50%	--	--
9	Pankha Road Drain	0.55	01.03.2019	30.05.2019	31.05.2019	70%	34.00	--
10	Solanki Bridge to Gopal Dairy	0.2	Deptmentally	01.04.2019	31.05.2019	50%	--	--
11	From Dabri Palam Road to Gali No.16 Sita Puri along Police Station	0.3	Deptmentally	01.04.2019	31.05.2019	50%	--	--
12	Nallah Dayal Sir Road Uttam Nagar	1.2	Deptmentally	01.04.2019	31.05.2019	40%	--	--
13	Ball Udhyan Marg	1.2	Deptmentally	01.04.2019	31.05.2019	50%	--	--
		9.59					360.95	

E.E. (M-IV) WZ

S. No.	Name of Nalla/Drain	Length of Drain (In KM)	Date of De-silting Tender	Date of Commencement of De-silting	Expected date of Completion of De-silting	Progress of Work %	Quantity of Silt Removed (cum)	Inter-Departmental Problems if any
1	Drain from Malik Music Center to Manoj Builder	0.29	Deptmentally	15.03.19	31.05.19	98%	--	--
2	Drain from Manoj Builder to Nitish telecom Centre C-Block Bakkarwala JJ Colony.	0.18	Deptmentally	15.03.19	31.05.19	95%	--	--
3	Drain from A-Block towards Sewrage Treat Plant Bakkarwala JJ Colony	0.19	Deptmentally	15.03.19	31.05.19	98%	--	--
4	Drain from B-block to Sewarge Plant Bakkarwala JJ Colony.	0.32	Deptmentally	15.03.19	31.05.19	96%	--	--
5	Drain from Malaria office to Pankha road drain in JJ Colony Hastal	0.49	Deptmentally	15.03.19	31.05.19	95%	--	--
6	Drain at Dal Mill Road, from N.G. Road (Pillar No-685) to Holi Chowk Uttam Nagar.	0.6	Deptmentally	15.03.19	31.05.19	98%	--	--
7	Drain from N.G Road(M.PillarNo-662) Hastal Road to A-2 Block Uttam Nagar.	0.51	Deptmentally	15.03.19	31.05.19	94%	--	--
8	Drain at Hastal Nawada from Pond to Hatsal Vihar.	0.32	Deptmentally	15.03.19	31.05.19	92%	--	--
9	Drain at Hastal LIG flats towards Hastal Village (Pipal wala chowk).	0.295	Deptmentally	15.03.19	31.05.19	93%	--	--
10	Drain at Maharani Enclave from Yadav Property to Hastal Village. (40ft Rd.)	0.5	Deptmentally	15.03.19	31.05.19	90%	--	--
11	Drain from Deep vihar to Hastal Village (40ft. Rd.)	0.5	Deptmentally	15.03.19	31.05.19	91%	--	--
12	Drain from Vikrant Chowk to Deep vihar (Transfarmer 40 ft Rd)	0.83	Deptmentally	15.03.19	31.05.19	90%	--	--
13	Drain from Vikrant chowk to (Balaji Chowk) Rajapur Khurd.	1.5	Deptmentally	15.03.19	31.05.19	95%	--	--
14	Drain from Baba Syed Marg towards Najafgarh drain (Hastal Ranholla Road) both sides	3.4	Deptmentally	15.03.19	31.05.19	96%	--	--
15	Drain from DDA Park Hastal towards Shiv Vihar (L.H.S)	0.60	Deptmentally	15.03.19	31.05.19	98%	--	--
16	Drain from Cremation Ground (Baprolla) to Mangesh Pur Drain (Jai Vihar).	0.92	Deptmentally	15.03.19	31.05.19	98%	--	--
		11.445						

SN

ASW (WZ)