

**SOUTH DELHI MUNICIPAL CORPORATION**  
**OFFICE OF THE SW-CENTRAL ZONE**  
**19th FLOOR, Dr. S.P.M. CIVIC CENTRE, New Delhi**

Date :- 26.06.19

Sub: Weekly Progress report of desilting of Nallah having width & depth more than 4 ft in respect of Annual Action Plan of 2019-20 under jurisdiction of Central

S.NO	DIVISION	TOTAL NO OF NALLAH	LENGTH IN (KM)	TOTAL QUANTITY OF SILT TO BE REMOVED AS ACTION PLAN 01.08.18 TO 15.06.19 (in MT)	TOTAL QUANTITY OF SILT REMOVED from 1.8.18 to 25.06.19 (IN MT)	%age QUANTITY of SILT REMOVED	REMARKS
1	Central Zone	48	38.20	13757	17274.82	125.57	
2	South Zone	68	40.65	8091	7200.13	88.99	
3	Najafgarh Zone	68	44.01	2565.07	2858.99	111.46	
4	West Zone	63	40.67	6465	7649.65	118.32	
	<b>TOTAL</b>	<b>247</b>	<b>163.53</b>	<b>30878.07</b>	<b>34983.59</b>	<b>113.30</b>	

The above report has been prepared on the basis of report received from various zones of SDMC/SLF report dt. 26.06.19 through E-mail.

  
SW(CNZ)

  
ASW

  
JE

SOUTH DELHI MUNICIPAL CORPORATION  
OFFICE OF THE CHIEF ENGINEER CENTRAL ZONE  
19TH FLOOR DR.S.P.M CIVIC CENTRE NEW DELHI-110002

26.06.2019

Sub : Regarding submission of progress report for the desilting to be produced before coordination Committee Chairman (Nayay Bhoomi Court case)

S. No.	Name of drains	Length of drain	Date of desilting tender	Date of commencement of desilting	Excepted date of completion of desilting	Progress of work %	Quantity of silt removed (cum)	Inter departmental problems if any
1	Drain No. 12 from Tilak Bridge to Railway Phatak	1200	20.04.19	25.04.19	30.06.19	96.93	410.00	
2	Drain from Police H.Q. to Pyare Lal Bhawan	590	20.04.19	25.04.19	30.06.19	80.29	50.00	
3	Nallah No. 14 from Gate No. 5 Pragati Maidan to Outer ring road	1580	20.04.19	25.04.19	30.06.19	89.82	400.00	
4	Nallah No. 14 from Flood Gate at outer Ring road to Yamuna River	300	20.04.19	25.04.19	30.06.19	477.54	1515.00	
5	Nallah No. 12A+2 from Metro Station Pargati Maidan (Mathura Road) to Ring road	1620	20.04.19	25.04.19	30.06.19	140.79	670.00	
6	Nallah No. 15 from Railway Track to Yamuna River	1740	20.04.19	25.04.19	30.06.19	74.35	380.00	
7	Barapullah Nallah from Mathura Road to Railway Track	800	20.04.19	25.04.19	30.06.19	170.21	480.00	The desilting of Nallah is required before onset of monsoon. At place desilting is required moreover at some places heaps of malba/C&D waste is also lying and to be carired out by PWD
	Barapullah Nallah from Railway Track to Ring road	850	20.04.19	25.04.19	30.06.19	141.84	370.00	
8	Drain from Manokamna Mandir to Pocket-B Sidharth Extn.	320	20.04.19	25.04.19	30.06.19	127.66	15.00	
9	Kilokari Nallah from Kilokari Village to Ring Raod	120	20.04.19	25.04.19	30.06.19	107.80	19.00	

S. No.	Name of drains	Length of drain	Date of desilting tender	Date of desilting commencement of	Expected date of completion of desilting	Progress of work %	Quantity of silt removed (cum)	Inter departmental problems if any
10	Jangpura-A Nallah from Hospital Road to Barapulla Nallah	300	20.04.19	25.04.19	30.06.19	102.13	30.00	
11	Pipe drain from Pocket-A Sidharth Extn. to Sump-well Pocket-B Sidharth Extn.	600	20.04.19	25.04.19	30.06.19	85.11	30.00	
12	Sunehripullah Nallah from Dayal Singh College to Barapulla Nallah	1800	20.04.19	25.04.19	30.06.19	85.11	450.00	
13	Khushak Nallah from Railway Crossing to Barapulla Nallah (Lala Lajpat Rai Marg)	2050	20.04.19	25.04.19	30.06.19	100.87	320.00	The desilting of Nallah is required before onset of monsoon. At place desilting is required moreover at some places heaps of matba/C&D waste is also lying and to be carried out by PWD
14	Barapullah Nallah from Link Road Culvert to Mathura Road	810	20.04.19	25.04.19	30.06.19	119.08	340.00	
15	Drain from Jangpura Flyover to Round about A-Block Jangpura Extn.	2000	20.04.19	25.04.19	30.06.19	51.06	12.00	
16	Drain from A-Block NDSE-1 to Kushak Nallah	350	20.04.19	25.04.19	30.06.19	136.17	8.00	
17	Chirag Delhi Nallah from Andrews Ganj to Ring Raod	560	20.04.19	25.04.19	30.06.19	89.01	410.00	
18	Drain in D-Block Defence colony from Ring Road to Katan Lal Sehdev Marg	1400	20.04.19	25.04.19	30.06.19	127.66	15.00	
19	Drain in C-Block Defence colony from Central road to Katan Lal Sehdev Marg	600	20.04.19	25.04.19	30.06.19	153.19	18.00	
20	Anand Lok Nallah from Kamla Nehru Collage to Andrews Ganj Nallah	2300	20.04.19	25.04.19	30.06.19	103.61	280.00	
21	L.S.R. Nallah from Kalka Devi Marg to Ring road (Banglow No. 1	660	20.04.19	25.04.19	30.06.19	206.32	200.00	
	L.S.R. Nallah from Ring Road to Feroz Gandhi Marg	570	20.04.19	25.04.19	30.06.19	70.92	50.00	
22	National Park Nallah from Frank	530	20.04.19	25.04.19	30.06.19	113.48	20.00	

S. No.	Name of drains	Length of drain	Date of desilting tender	Date of commencement of desilting	Excepted date of completion of desilting	Progress of work %	Quantity of silt removed (cum)	Inter departmental problems if any
23	Garhi Nallah from D-Block East of Kailash to Combridge School Srinivaspuri	450	20.04.19	25.04.19	30.06.19	393.38	520.00	
24	Friends Colony Nalla (Along Mathura Road)	400	20.04.19	25.04.19	30.06.19	238.30	280.00	
25	Friends Colony Nalla (West)	230	20.04.19	25.04.19	30.06.19	468.09	110.00	
26	Club Nalla (Friends Colony West)/ Maharani Bagh Nalla	750	20.04.19	25.04.19	30.06.19	35.30	140.00	
27	Sri Niwas Puri Nalla	350	20.04.19	25.04.19	30.06.19	126.44	260.00	
	<b>Total</b>						<b>7802</b>	

**EE(M)-II/CNZ**

28	Pkt. A-4 Nalla	300	06.02.19	01.04.19	30.06.19	249%	174.23	
29	Transit Camp	50	Departmental	01.04.19	30.06.19	100%	20.00	-
30	Taimoor Nagar, Nalla	450	08.03.19 (Departmental/ Contractor)	01.08.18	30.06.19	155%	2,400.59	The reach of Taimoor Nagar Nalla from Community Centre to Khizrabad / River Yamuna pertains to DDA.
31	Nai Basti Nalla	1,500	08.03.19 (Departmental/ Contractor)	01.08.18	30.06.19	157%	643.38	-
32	Abul Fazal Enclave Nalla	750	08.03.19	01.04.19	30.06.19	112%	583.70	-
	<b>Total</b>				<b>3050</b>		<b>3,821.90</b>	

**EE(M)-III/CNZ**

33	Tughlakabad Extn. Nallah	600	02.05.2019	01.04.2019	30.06.2019	91.07%	273.23	
34	Ratiya Marg Drain, Sangam Vihar	800	02.05.2019	01.04.2019	30.06.2019	33.00%	46.60	Taken by I&FC department for Re-Modeling.
35	Ratia Marg Drain (Sangam Vihar)	1050	02.05.2019	01.04.2019	30.06.2019	34.78%	65.37	
36	Z-Block Nallah	480	02.05.2019	01.04.2019	30.06.2019	78.67%	264.34	
37	Okhla Ph-I, Nallah	1100	02.05.2019	01.04.2019	30.06.2019	88.90%	586.75	
38	Tata Steel Nallah	1100	02.05.2019	01.04.2019	30.06.2019	80.00%	105.79	
39	AC& Y Block Main Nallah	550	02.05.2019	01.04.2019	30.06.2019	98.19%	64.80	
40	Sanjay Colony Camp Nallah OIA Ph.-II.	450	02.05.2019	01.04.2019	30.06.2019	90.80%	122.68	

S. No.	Name of drains	Length of drain	Date of desilting tender	Date of commencement of desilting	Expected date of completion of desilting	Progress of work %	Quantity of silt removed (cum)	Inter departmental problems if any
41	Bangali Campa Nallah OIA Ph.-II	500	02.05.2019	01.04.2019	30.06.2019	84.80%	254.41	
42	Pocket 12/14 Nallah	600	02.05.2019	01.04.2019	30.06.2019	25.00%	101.93	Issue with DDA
43	Gola Kuan Camp Nallah	110	02.05.2019	01.04.2019	30.06.2019	95.27%	37.73	
44	V.P. Camp Nallah	200	02.05.2019	01.04.2019	30.06.2019	99.83%	119.82	
45	MIG Flats Pul Prabadpur Nallah	850	02.05.2019	01.04.2019	30.06.2019	67.48%	286.80	
46	Muslim Camp Nallah	180	02.05.2019	01.04.2019	30.06.2019	98.43%	212.63	
47	Badarpur Nallah	350	02.05.2019	01.04.2019	30.06.2019	90.67%	190.4	
48	Pepsi Cola Nallah	400	02.05.2019	01.04.2019	30.06.2019	72.44%	289.73	
<b>Total</b>							<b>3023.01</b>	<b>3579 MT</b>
<b>Grand Total</b>							<b>14646.91</b>	

S.W.(CNZ)

A.S.W.

J.E

Sawadh

**SOUTH DELHI MUNICIPAL CORPORATION  
OFFICE OF THE CHIEF ENGINEER - NGZ**

Sub.-: Report. Reg. Desilting of drain (Col. B.B. Saran) is compiled as received from M-I,II,III & IV/NGZ

Dt. 25/6/2019

S. No.	Division	Name of nalla/drain	Length of drain (In Mtr.)	Date of De-silting Tender	Date of Commencement of De-silting	Expected date of Completion of De-silting	Progress of work%	Quantity of Silt removed (Cum)	Inter-Departmental problems if any
1	M-I	Amberhai Village	500	Departmental	01.08.2018	20.06.19	118	13.00	Nil
2	M-I	Pochanpur	1600	Departmental	01.08.2018	21.06.19	119	32.00	Nil
3	M-I	Galibpur Village Nallah	300	Departmental	01.08.2018	21.06.19	120	13.00	Nil
4	M-I	Gumanhera village	300	Departmental	01.08.2018	22.06.19	125	18.00	Nil
5	M-I	Nallah in Village Badusarai	180	Departmental	01.08.2018	21.06.19	113	11.00	Nil
6	M-I	Nallah in Village Kanganheri	180	Departmental	01.08.2018	21.06.19	116	10.00	Nil
7	M-I	Nallah in Village Nanak Heri	200	Departmental	01.08.2018	22.06.19	114	11.00	Nil
8	M-I	Panwala kalan	280	Departmental	01.08.2018	22.06.19	119	14.00	Nil
9	M-I	Paprawat Village	230	Departmental	01.08.2018	21.06.19	127	14.00	Nil
10	M-I	Rewla Khanpur & Daulatpur village	190	Departmental	01.08.2018	21.06.19	117	12.00	Nil
11	M-I	Rond Kharkhadi	836	Departmental	01.08.2018	22.06.19	118	47.40	Nil
12	M-I	Surakhpur Road both side	2000	Departmental	01.08.2018	22.06.19	122	205.00	Nil
13	M-I	Neel Kanth Mandir Nala	600	Departmental	01.08.2018	22.06.19	117	45.00	Nil
14	M-I	28 foota Road	400	Departmental	01.08.2018	21.06.19	118	17.00	Nil
15	M-I	Captain Rishal Singh Marg	280	Departmental	01.08.2018	22.06.19	119	16.00	Nil
16	M-I	40 foota Road	2280	Departmental	01.08.2018	22.06.19	117	120.00	Nil
17	M-I	Gurudwara road nala	180	Departmental	01.08.2018	22.06.19	116	10.00	Nil
18	M-I	Dharampura drain	1275	Departmental	01.08.2018	30.06.2019	129	143.80	Nil
19	M-II	Vaishali Drain	200.00	Departmental	01.08.18	15.06.19	100%	34.75	Nil
20	M-II	P & T Barat Ghar to Gali No.63, West Sagarpur	400.00	Departmental	01.08.18	15.06.19	100%	39.38	Nil
21	M-II	Gali No.6, Main Sagarpur Nallah	400.00	Departmental	01.08.18	15.06.19	100%	54.05	Nil
22	M-II	Nagar Van Park Road Nallah	400.00	Departmental	01.08.18	15.06.19	100%	64.78	Nil
23	M-II	Drain along M.C Pry. School Mangla Puri	250.00	Departmental	01.08.18	15.06.19	100%	31.37	Nil
24	M-II	Drain along Mangla Puri Ph-I	530.00	Departmental	01.08.18	15.06.19	100%	65.48	Nil
25	M-II	Drain along MCD Office	340.00	Departmental	01.08.18	15.06.19	100%	82.83	Nil
26	M-II	Shyam Vihar 25 feet road	836.00	Departmental	01.08.18	15.06.19	100%	111.40	Nil

27	M-II	Nala in Raja Puri from Raja Puri Main Road Back Side of Petrol Pump	450.00	Departmental	01.08.18	15.06.19	100%	31.33	Nil
28	M-III	Bharthal Village	1000	Departmental	01.08.2018	25.06.2019	100	28.67	Nil
29	M-III	Bharthal Village	400	Departmental	01.08.2018	25.06.2019	100	22.86	Nil
30	M-III	Bijwasan village	270	Departmental	01.08.2018	25.06.2019	100	22.96	Nil
31	M-III	Bijwasan village	225	Departmental	01.08.2018	25.06.2019	100	19.61	Nil
32	M-III	Kapashera (Phirni Nallah) Village	800	Departmental	01.08.2018	25.06.2019	100	25.96	Nil
33	M-III	Shahabad Mohd.pur Village	400	Departmental	01.08.2018	25.06.2019	100	23.37	Nil
34	M-III	Mahipal Pur Extension open & Covered	430	Departmental	01.08.2018	25.06.2019	100	32.38	Nil
35	M-III	Mahipal Pur L-Block Nallah cover & open	885	Departmental	01.08.2018	25.06.2019	100	41.79	Nil
36	M-III	Ranpuri village near Telco Station	800	Departmental	01.08.2018	25.06.2019	100	47.42	Nil
37	M-III	Sector C Pkt-9 in Vasant Kunj covered nallah	345	Departmental	01.08.2018	25.06.2019	100	34.61	Nil
38	M-III	Raj nagar II( Old Mehrauli road LHS)	800	Departmental	01.08.2018	25.06.2019	100	36.33	Nil
39	M-III	Raj nagar II(Back side of Dada Dev road )	350	Departmental	01.08.2018	25.06.2019	100	16.05	Nil
40	M-III	Raj nagar II(H block)	147	Departmental	01.08.2018	25.06.2019	100	11.69	Nil
41	M-III	Raj nagar II(Mamta bakeri road both side)	275	Departmental	01.08.2018	25.06.2019	100	18.86	Nil
42	M-IV	Kakrola Village, Kakrola Dairy & Patel Garden from kakrola Dairy Metro Pillar No. 810	500	Departmental	01.08.2018	15.06.19	125.77	37.35	Nil
43	M-IV	kakrola Village, Kakrola Dairy & Patel Grden, Pipal chowkKakrola Drain (both side)	2600	Departmental	01.08.2018	15.06.19	125.77	194.24	Nil
44	M-IV	Kakrola houseing complex Nallah from Kaushik Building MaterialDelhi Najafgarh Road both side	800	Departmental	01.08.2018	15.06.19	125.77	26.56	Nil
45	M-IV	Pate Garden from Delhi NajafgarhIshwar House	350	Departmental	01.08.2018	15.06.19	125.77	14.53	Nil
46	M-IV	Sector-16A, J J colony, Ramdal house DDA Road	1100	Departmental	01.08.2018	15.06.19	125.77	60.87	Nil
47	M-IV	Old Palam Road Chaudhary SweetDDA Road	1500	Departmental	01.08.2018	15.06.19	125.77	74.71	Nil

48	M-IV	Mansa Ram Park From Najafgarh Delhi Road to C-11 in Mansa Ram Park	1000	Departmental	01.08.2018	15.06.19	125.77	49.8	Nil
49	M-IV	Matiyala Road Binda pur Matiyala Road from Aggarwal Sweet to Jain Colony	600	Departmental	01.08.2018	15.06.19	125.77	33.2	Nil
50	M-IV	Drain Connected to Phirni of Village Matiyala & Sector-3. From Achar Factory to DDA Drain in Village Matiyala	200	Departmental	01.08.2018	15.06.19	125.77	14.94	Nil
51	M-IV	Drain Connected to Phirni of Village Matiyala to Sehyog Vihar From Matiyala Phirni to Sehyog Vihar	300	Departmental	01.08.2018	15.06.19	125.77	22.41	Nil
52	M-IV	Drain Connected Matiyala Ext. to DDA Nalla Matiyala Ext. to DDA drain in Sector-3.	600	Departmental	01.08.2018	15.06.19	125.77	37.35	Nil
53	M-IV	Mansa Ram Park From Diamond General Store to Delhi Najafgarh Road in Mansa Ram Park	400	Departmental	01.08.2018	15.06.19	125.77	6.64	Nil
54	M-IV	Matiyala Approach Road both side On Matiyala Approach Road from Delhi Najafgarh Road to Shiv Mandir	2000	Departmental	01.08.2018	15.06.19	125.77	99.61	Nil
55	M-IV	Matiyala Phirni Nalla Matiyala Village Phirni	2650	Departmental	01.08.2018	15.06.19	125.77	87.99	Nil
56	M-IV	Sehyog Vihar Nalla From Chowk Sehyog Vihar to Jain Colony	500	Departmental	01.08.2018	15.06.19	125.77	20.75	Nil
57	M-IV	Nallah in Chawla village at main Dhulsiras road Chwala phirni to F.C. drain	200	Departmental	01.08.2018	15.06.19	125.77	11.62	Nil
58	M-IV	Balmiki Mohlalla Public School Dhansa Village	240	Departmental	01.08.2018	15.06.19	125.77	13.95	Nil
59	M-IV	Khushi Ram house Flood control Drain Issapur village	200	Departmental	01.08.2018	15.06.19	125.77	14.94	Nil
60	M-IV	M.C. Pry School Main Main Road to Pond Kazipur	200	Departmental	01.08.2018	15.06.19	125.77	9.96	Nil
61	M-IV	Sr. sec School main road to Pond Kazipur	225	Departmental	01.08.2018	15.06.19	125.77	13.07	Nil



62	M-IV	Govt. School Mundela Khurd bus stand & Balmiki Chopal to Shiv	200	Departmental	01.08.2018	15.06.19	125.77	13.28	Nil
63	M-IV	Govt. School Kair Road, Pry School to FC Drain Mundela Khurd	250	Departmental	01.08.2018	15.06.19	125.77	16.6	Nil
64	M-IV	Nallah in G-Block Vijay Enclave from G-Block, vijay enclave to FC Nallah	250	Departmental	01.08.2018	15.06.19	125.77	23.35	Nil
65	M-IV	Railway Road Drain Gali NO. 7 Sadh Nagar to flood Control Drain Indara Park	1100	Departmental	01.08.2018	15.06.19	125.77	85.22	Nil
66	M-IV	Old Mahrauli Road (RHS) Railway line b/wall to palam link road	800	Departmental	01.08.2018	15.06.19	125.77	66.41	Nil
67	M-IV	Palam Harizan Basti Palam Village to Ram Phal Chowk	900	Departmental	01.08.2018	15.06.19	125.77	59.77	Nil
68	M-IV	Palam Village Palam Chowk to DDA Nallah and Palam round about to Fly over at railway road	1600	Departmental	01.08.2018	15.06.19	125.77	92.97	Nil
								<b>TOTAL</b>	<b>2852.22</b>

Note : This report is compiled on the basis of reports received from the office of EE(M-I, II, III & IV)/NGZ through emails.

S.W.(CNZ)

*Sheet*  
25/6/19  
S.W.(NGZ)

