

**EAST DELHI MUNICIPAL CORPORATION  
ENGINEERING DEPARTMENT**

**Present Status of desilting work of drains ("4ft" and above)**

**07.06.2021**

Sr. No.	Name of Drain	Work Order No. / date	Amount (in Rs.)	Estimated Quantity of silt in MT	Present Status of Work	Silt sent to Singhola / Ghazipur site (in MT)	Likely date of completion
<b>EE (M)-I, SHAHDARA (SOUTH)</b>							
1	Mahila Colony drain	departmentaly by super sucker,	—	84	In progress	62	10.06.2021
2	Geeta Colony, Katcha Drain	08/3.5.21	253000	223	In progress	100	15.06.2021
3	Krishna Nagar drain	09/3.5.21	424340	130	In progress	30	15.06.2021
4	Radhey puri drain H Block, .			128	In progress	0	15.06.2021
5	Drain at Krishna nagar , Krishna Nagar			89	In progress	0	15.06.2021
6	Sumpwell Krishna Nagar	departmentaly by super sucker,	—	10	Completed	18	
7	Hari Singh Gurdwara	10/3.5.21	150500	79	Completed	79	
8	Jagat puri drain	18/3.5.21	307372	377	In progress	330	15.06.2021
9	Bhagat Singh Nalla	12/3.5.21	316300	203	In progress	203	15.06.2021
10	6-12 Block Nalla (LHS)	11/3.5.21	173900	70	Completed	70	
11	6-12 Block Nalla (RHS)			70	Completed	70	
12	Geeta Colony drain	14/3.5.21	716218	603	In progress	0	15.06.2021
13	Sump Well. (Shastri Park)	departmentaly by super sucker,	—	9	Completed	9	
14	Kailash Nagar drain	15/3.5.21	881519	169	Completed	169	
15	Fish market drain			44	Completed	44	
16	Sumpwell Kailash Nagar	departmentaly by super sucker,	—	9	Completed	20	
17	Shastri Park drain	15/3.5.21	881519	217	In progress	70	15.06.2021
18	East Azad Nagar drain (Opposite Brijraj sweet side to Hanuman Mandir )			90	In progress	30	15.06.2021
19	East Azad Nagar drain ( Brijraj sweet side )			138	In progress	40	15.06.2021

20		10/3.5.21	531400	94	Completed	94	
21	Shankar Nagar nalla			22	Completed	22	
22				53	Completed	53	
23	Scooter market Drain			87	In progress	20	15.06.2021
24	Ajeet Nagar drain	17/3.5.21	868252	152	Completed	152	
25	Raghubar pura drain ( LHS)			157	In progress	105	15.06.2021
26	Raghubar pura drain ( RHS)			157	In progress	104	15.06.2021
27	Ram Nagar drain	departmentaly by super sucker,	—	56	Completed	62	
28	Nalla along main road Seelampur (Both Side)	departmentaly by super sucker,	—	99	In progress	73	10.06.2021
1	Disuse canal drain (PWD Drain)	13/3.5.21	611130	600.0	In progress	580	10.06.2021

**EE (M)-II, SHAHDARA (SOUTH)**

1	Drain along Gharonda Apptt,	Desilting departmentaly		48	Completed	48	-
2	Kasturba drain	06 dt.04.05.2021	628926	1021	Work in progress	810	15.06.2021
3	Nakul Gali drain Vishwas Nagar			76	Completed	76	-
4	Gali No.10, drain Vishwas Nagar	11 dt.04.05.2021	312804	39	Completed	39	-
5	Gali No.3 drain Vishwas Nagar			63	Completed	63	-
6	18 Qtr. To New Vishwas Nagar drain			97	Completed	97	-
7	Gazipur Village drain	13 dt.04.05.2021	122700	140	Work in progress	50	15.06.2021
8	Arya Nagar drain	12 dt.04.05.2021	357800	395	Work in progress	195	15.06.2021
9	Pandav Road Nallah			51	Completed	51	-
10	Satgarh Nallah			70	Completed	70	-
11	Tikona Park Nallah	10 dt.04.05.2021	628926	53	Completed	53	-
12	Bhola Nath Nagar Nallah			322	Work in progress	125	-
13	Nalla along Railway line	07 dt.04.05.2021	513800	421	Work in progress	320	15.06.2021

14	Swami Amardev Nalla	07 dt.04.05.2021	513500	90	Work in progress	0	15.06.2021
15	Vishwkarma Nagar Nalla	09 dt.04.05.2021	877877	316	Work in progress	280	15.06.2021
16	Janta Flat Nalla			292	Work in progress	190	15.06.2021
17	Majid Road Nalla			84	Completed	84	-

### EE (M)-III, SHAHDARA (SOUTH)

1	Nalla from Block No. 19 to 25 Central Road Trilokpuri.	EE[M-Shah.(S)]-III/SYS/2021-2022/13/ dt. 20.04.2021	233900	125	completed	125	-
2	Drain from Mayur Vihar Pkt-II to Gurudward Chowk.			90	Completed	90	-
3	Nalla from Block No. 14 to 13 Central Road Trilokpuri.			39	Completed	39	-
4	Sanjay drain in Trilok Puri	EE[M-Shah.(S)]-III/SYS/2021-2022/19/ dt. 20.04.2021	1521618	1112	In Progress	1050	15.06.2021
5	Block No. 9 to 12 (L.H.S), Trilok Puri			111	completed	111	-
6	Block No. 9 to 12 (R.H.S), Trilok Puri			111	completed	111	-
7	Block No. 15 to 18 (Internal Road).			77	Completed	77	-
8	Nalla from Block No. 26 to 30 Central Rd.	EE[M-Shah.(S)]-III/SYS/2021-2022/14/ dt. 20.04.2021	714200	116	completed	116	-
9	Nalla from Block No. 26 to 30 Main Rd.			129	completed	129	-
10	Nalla near CTC block 19 trilokpuri			132	completed	132	-
11	DSIDC Market to Chilla drain along Pkt-III, Mayur Vihar Phase-I.			147	completed	147	-
12	Nalla from Chilla Village to Chilla regulator			140	completed	140	-
13	Nalla from Vashundara Enclave to New Ashok Nagar Metro Station	EE[M-Shah.(S)]-III/SYS/2021-2022/15/ dt. 20.04.2021	1106470	1032	In Progress	1010	15.06.2021
14	Drain between D Block Gazipur Dairy Farm & SLF Gazipur	EE[M-Shah.(S)]-III/SYS/2021-2022/17/ dt. 20.04.2021	480350	59	Completed	59	-
15	Gazipur Out fall Nalla			271	completed	271	-
16	Outfall nalla from New Ashok Nagar to P.S. Toll Tax Noida			88	Completed	88	-
17	Drain between C & D Block Gazipur Dairy Farm			68	Completed	68	-
18	F-Block, H. No. 130 to Sulabh Sauchalay, Kondli			18	Completed	18	-

19	Drain of road from Block No. 19 to 21 Kalyan Puri L/R	EE[M-Shah.(S)]-III/SYS/2021-2022/16/ dt. 20.04.2021	313600	193	completed	193	-
20	Drain of road from Block No. 11 to 13 Kalyan Puri L/R			126	completed	126	-
21	Khichri Pur Nalla Block No. 9 to 10			26	Completed	26	-

**EE (M)-IV, SHAHDARA (SOUTH)**

1	Drain from Sriram chowk to Aggarwal Sweets, C-Block West Vinod Nagar	10 dated 22.04.2021	10,23,380/-	95	Completed	95	
2	Drain from Sriram chowk to Jewellery Shop, D-Block West Vinod Nagar			48	Completed	48	
3	Drain on Shanti marg from Budha Marg to Narwana Road (Both Sides)			104	Completed	104	
4	Drain from Sadbhawna Chowk to Taxi Stand on Sadbhawana Road			120	Completed	120	
5	Drain on Shanti Marg from RCC culvert, Mandawali Road to Budha Marg (Both Sides)	09 dated 22.04.2021	6,67,000/-	99	Completed	99	
6	Drain from Budha Marg to Sadbhavna Chowk			50	Completed	50	
7	Drain from Harijan Basti Rly. Colony to Pump House, Mayfair Apptt.			95	Completed	95	
8	Drains from Sriram Chowk to Rly. Colony on both sides of Kalyan Marg			297	Completed	297	
9	Drain from Milenium Park to MC Pry School No.1 via Pandit Mohalla, Mandawali			99	Completed	99	
10	Drain from Railway Colony to Bhim Gali along Sonia Vihar Subzi Mandi			30	Completed	30	
11	Drain from Pump House Bus Stand near H. No. A/185 to outfall	14 dated 27.04.2021	4,58,425/-	60	Completed	60	
12	Pumphouse outfall nalla			59	Completed	59	
				73	Completed	73	
13	Drain in Mayur Vihar-II Pocket B from M.C. Pry School Pocket F to Sanjay Jheel.			94	Completed	94	
14	Drain in Mayur Vihar Ph. II from E/560 to Pump House			106	Completed	106	
15	Drain from G-Block to Gurudwara East Vinod Nagar adjoining NH-9			139	In progress	120	08.06.2021

16	Drain from IFS App. To Fine Home App.	11 dated 22.04.2021	3,16,400/ -	158	Completed	158	
17	Drain from Sahyog App. to Anand Lok Appt.			59	Completed	59	
18	Drain from Ahalcon Intl. School to Police App. Mayur Vihar			52	Completed	52	
19	Drain from Partap Nagar to Aggarwal Sweets in Mayur Vihar Ph. - I			112	Completed	112	
20	Drain in P-Block Pandav Nagar.			44	Completed	44	
21	Acharya Niketan Nalla from Maternity Home to Church.			66	Completed	66	
22	Samaspur Vill. Nalla from E-54 to Police Appt.			72	Completed	72	
23	Drain along Una Aptt. to Mavila apptt., Mayur Vihar -Ph-I			34	Completed	34	
24	Lalita park Nalla			15 dated 27.04.2021	7,15,625/ -	67	Completed
25	Gali No. 12 drain Lalita Park,	31	Completed			31	
26	Ramesh Park Community Centre Nalla	40	Completed			40	
27	Bank Enclave drain opp. H. No. 1	50	Completed			50	
28	Ramesh Park Police Stn. Drain	79	Completed			79	
29	MB road drain	594	In progress			580	10.06.2021
30	Bank Enclave drain	12 dated 22.04.2021	3,55,600/ -	31	Completed	31	
31	Kundan Nagar Nalla (Right Side)			33	Completed	33	
32	PD Vihar drain			62	Completed	62	
33	Laxmi Nagar Market Nalla			266	In progress	250	08.06.2021
34	Shakarpur Market Nalla	13 dated 22.04.2021	3,46,800/ -	140	Completed	140	
35	Drain from DDA Park to S 380 School Block Pandav Nagar			129	Completed	129	
36	Drain from Bhim Gali to Budha Marg	16 dated 27.04.2021	3,25,340/ -	198	In progress	175	08.06.2021
37	Hanuman Mandir road Pandav Nagar nalla			110	Completed	110	
38	D Park to 11/3 Pandav Nagar nalla			60	Completed	60	
39	C-68/4 to S-101 Pandav Nagar nalla			25	Completed	25	

**EE (M)-I, SHAHDARA (NORTH)**

1	Nalla in Old Seemapuri G block to Pump house	33/11.05.21	2.53	477	In Progress	59.435	15.06.21
2	SSBL drain from 100Ft. road no.68 to G.T.Road flyover Rd 1081 to 1481 mtr	45/21.05.21	15.56	913	In Progress	68.55	15.06.21

3	SSBL drain from 100Ft. road no.68 to G.T.Road flyover Rd 1481 to 1946 mtr			970	In Progress	60.79	15.06.21
4	SSBL drain from 100Ft. road no.68 to G.T.Road flyover Rd 1946 to 2362 mtr.	37/11.05.21	10.38	724	In Progress	175.28	15.06.21
5	SSBL drain from 100Ft. road no.68 to G.T.Road flyover Rd 2362 to 2702 mtr.			468	In Progress	27.275	15.06.21
6	Desilting of nalla from SSBL drain Jalli Kheda Vill. To SDN Hopt. Road in W.No. 241	38/11.05.21	4.99	95	Completed	96.895	
7	Nallah along DDA park from MCD sotre to Q-Pkt. Drain in Dilshad Garden			91	Completed	91.105	
8	Nallah from Tahirpur Sarai to R-Pkt. Dilshad Garden			53	In Progress	23.115	15.06.21
9	Nallah from Gali No-8 Jagatpuri extrn. Unauthorized colony			20	In Progress		15.06.21
10	Nallah along DDA park from P-15/A-4 to MCD Store Dilshad Garden			77	In Progress	15.515	15.06.21
11	Nalla in new seemapuri from E-blk to Machli Market	42/20.05.21	1.84	51	Completed	50.96	
12	Nalla in Tahirpur village from Shiv mandir to Kali mandir			35	Completed	35.54	
13	Nalla in E-Block Jhuggi Nalla New Seemapuri			13	Completed	13.16	
14	Nalla in New seemapuri from Bhopal Pulia to Dhobi Ghat			21	In Progress	20.5	15.06.21
15	SSBL drain from Wazirabad Road to Ashok Nagar railway phatak (Hanuman Pulia)	35/11.05.21	11.18	1280	In Progress	469.035	15.06.21
16	Internal nallas in D- block Nand Nagari from D-1/275 to D-1/231 to Upto D-3/355	34/11.05.21	13.01	34	In Progress	14.69	15.06.21
17	Nalla both side E block pump house nalla in Nand Nagari from E-4/160 to pump house including sump well			194	In Progress	89.54	15.06.21
18	Both side Nalla of Akhara park E -4 Block Nand Nagari			164	In Progress	76.965	15.06.21
19	Internal nallas in A-1/30 in A block Nand Nagari from A-2/30 to A-2 Block Nand Nagri			92	In Progress	20.37	15.06.21

20	Internal nallas in A-1/481 and Ujala Pulia to road No 68 towards cement godown both side			316	In Progress	110.83	15.06.21
21	Nallah from Sr. Sec. School Raja Ravin Verma corner to B-5 Block Market Nand Nagri			80	In Progress	44.865	15.06.21
22	Nallah from B-5 Block Market Corner to road no-68			32	In Progress	14.58	15.06.21
23	Nallah H.no-30 E-1 Nand Nagri to H.no-231 E-Block Nand Nagri			35	In Progress		15.06.21
24	Nallah from H.no-481 E-2 Nand Nagri to H.no-280 E-2 Block Nand nagri			35	In Progress		15.06.21
25	Nalla along Murga Mkt. in G & H block Sunder Nagari from mandir to Upto pumphouse including sump well	36/11.05.21	3.94	129	Completed	130.935	
26	Nalla in L Block Sunder Nagari from police chowki to L-55 Sunder Nagari			133	Completed	134.315	
27	nalla in sunder nagari from M.C. Primary school to Sani bazar mandi along F2 sunder nagari			29	In Progress	26.295	15.06.21
28	Desilting of nallah in Bhagirathi Vihar from Brijpuri culvert to Drain No.1 in W.No.261 Shah.North Zone.	43/20.05.21	4.75	257	In Progress		15.06.21
29	Desilting of nallah in Ambedkar Colony from main road Johripur to Drain no.1 in W.No.261 Shah.North Zone.			57	In Progress		15.06.21
30	Desilting of nallah from main road Johari Pur along Johari pur Ext. to block, main road (both side) to Drain no.1 in W.No.261 Shah.North Zone.			74	In Progress		15.06.21
31	Desilting of nallah along C-block, main road to Ganga Vihar W.No.262 Shah.North Zone.	44/20.05.21	6.86	95	Completed	95.375	
32	Desilting of internal nallah A,B,C & D block to pump house to school block, Ambey Cycle to post office and Kaushik Garment to M.C. Pry. School B-block in Gokulpuri W.No.262 Shah.North Zone.			61	Completed	62.875	
33	Desilting of nallah from Amar Colony to Loni road flyover in W.No.262 Shah.North Zone.			80	In Progress		15.06.21

34	Desilting of nallah C-block, jhuggi area along main road up to Pump house i.e sump well in Gokulpuri W.No.262 Shah.North Zone.			77	Completed	76.12	
35	Desilting of nallah along main road Ganga Vihar from dhalao to drain no.1 along A,B,D & F block in Ganga Vihar W.No.262 Shah.North Zone.			84	In Progress	19.135	15.06.21
36	Desilting of nallah from main road Ganga Vihar to Gokulpur Village W.No.262 Shah.North Zone.			48	In Progress		15.06.21
37	Nalla from Shamshan Ghat to Saboli goan bada kuan (Rathore Cement Store)	40/11.05.21	5.71	176	In Progress	158.99	15.06.21
38	Nalla along railway line from Saboli Phatak			218	In Progress		15.06.21
39	Nalla on both side along Gali No 9 Bank Colony Harsh Vihar dividing road from Jail B/wall to Budh Vihar Chowk	41/12.05.21	8.05	61	In Progress	28.235	15.06.21
40	Nalla from P.W.D P/house Harsh Vihar to Jail Boundary wall			289	In Progress		15.06.21
41	Nalla on both side along bank colony Road from Wazirabad road to Kishan Lal Chowk			253	In Progress	128.02	15.06.21

**EE (M)-II, SHAHDARA (NORTH)**

1	Gokalpur drain	2,3,4 dt. 10.5.21	2839741	2359	In progress	485	6/15/2021
2	Drain Gamri road to Gokalpur drain			28	In progress	15	6/15/2021
3	Gokalpur drain from Ivth pusta to Culvert near M.C. Pry. School	5 dt. 10.5.21	1129900	2546	In progress	265	6/15/2021
4	Drain Gali No. 12 X-Block Brahmpuri to Gokalpur drain	8 dt. 10.5.21	601220	143	Completed	144	6/15/2021
5	Drain from Gokalpur drain to Khaddey wali Masjid	6 dt. 10.5.21	1129900	239	In progress	35	6/15/2021
6	Drain from Gautam Vihar chowk to Gokalpur drain	12 dt. 10.5.21	1129900	101	In progress	48	6/15/2021
7	Drain from Gamri road to Gali No. 1 Khaddey wali masjid (RHS)	7 dt. 10.5.21	1145429	126	In progress	88	6/15/2021
8	Drain from Gamri road to Gali no. 1 Brahmpuri (LHS)			84	Completed	84	6/15/2021
9	Drain from Main market Bhajanpura gali no. 14 to Wazirabad road RHS			42	In progress	30	6/15/2021



10	Drain from B-1 Block Yamuna Vihar to B-3 Block Yamuna Vihar			116	In progress	25	6/15/2021
11	Drain from B-4 Block Dividing road to S.S. School Yamuna Vihar			114	In progress	20	6/15/2021
12	Drain from Sachdeva Marriage home to Bhajanpura pump house			60	In progress	15	6/15/2021
13	Drain from dividing road to C-10 Nursery Yamuna Vihar			56	Completed	56	6/15/2021
14	Drain from Bhagat Singh Pump house to C-12, Yamuna Vihar Shiv Shakti mandir			109	In progress	36	6/15/2021
15	Drain from Patel road from Patel chowk to Harizan Basti gali no. 1 Pucca road in ward no. 265	9 dt. 19.5.21	482370	88	In progress	62	6/15/2021
16	Drain Karawal Nagar road from Shiv Vihar Tiraha			316	In progress	75	6/15/2021
17	Drain Shiv Vihar Tiraha			55	Completed	55	6/15/2021
18	Drain 33' road from Karawal Nagar	11 dt. 19.5.21	816800	182	In progress	65	6/15/2021
19	Drain Industrial area Nalla from Karawal Nagar road			53	Completed	55	6/15/2021
20	Drain Brijpuri road from gali no.1 to shiv Vihar Tiraha			142	In progress	85	6/15/2021
21	Drain Karawal Nagar road from Shiv Vihar Tiraha to Mukhiya market			426	In progress	86	6/15/2021
22	Drain from Karawal Nagar road from Dayalpur 33' feet road			232	In progress	15	6/15/2021
23	Drain Karawal Nagar road from Chand bagh culvert to Sherpur Chowk	13 dt. 21.5.21	1528560	421	In progress	48	6/15/2021
24	Drain 25' road from Sanjay chowk road to Fauzi market			237	In progress	74	6/15/2021
25	Drain Karawal Nagar road from Sherpur chowk up to 33 feet road			311	In progress	45	6/15/2021
26	Drain from 33' road from 25' road chowk to Gali No. 1 Nehru Vihar			197	In progress	65	6/15/2021
27	Drain from Gali No. 6 from 25' road to Escape drain in ward no. 267			105	In progress	55	6/15/2021
28	Drain Gali No. 8 from 25' road to Escape drain			105	In progress	60	6/15/2021
29	Drain Brijpuri road from escape drain	10 dt. 19.5.21	1093360	286	In progress	55	6/15/2021

30	Drain Brijpuri road from escape drain to Gali no. 1 Mustafabad			389	In progress	135	6/15/2021
31	Drain 33' road from Brijpuri road to 25' Chowk			147	In progress	89	6/15/2021
32	Drain 33' road from Brijpuri road to 25' chowk			155	In progress	65	6/15/2021

**EE (M)-III, SHAHDARA (NORTH)**

1	Hardevparl nalla from Hardevpuri to LIG Flats.	3 dt 04-05-2021	133636	79	In progress	30	6/15/2021
2	SSBL drian from Natthu Colony Railway Crossing to Hanuman Phatak	4 dt. 10-05-2021	1605150	1430	In progress	1240	6/15/2021
3	Nalla along East nathu Colony in C-37E			42	In progress	35	6/15/2021
4	52 cusec drain from Mandoli Rd. to Ioni Rd.			59	Completed	60	----
5	Covered drain from Loni road to Mother Dairy kabool Nagar			19	In progress	10	6/15/2021
6	Covered drain from 1/143 Sri Ram nagar to Shri Ram Nagar pump house internal nalla	2 dt. 04-05-2021	238444	57	Completed	60	----
7	Moti Ram road nalla from Ioni road pump house to mandoli road dhalao			35	In progress	10	6/15/2021
8	Chintamani pond drain from the point near power station to the jali behind Zonal Office	----	----	155	Departmentally Completed	155	----
9	Mochi Mkt. drain from Ravi Dass Mandir to Kabristan Culvert	----	----	82	Departmentally Completed	82	----
10	Naveen Shahdara Nalla at G.T Road to pump house naveen Shahdara	----	----	99	Departmentally Completed	99	----
11	Khajoor wala nalla ( Covered drain) Naveen Shah. From gali No.2 West Rohtash Nagar to Naveen Shadara drain.	----	----	90	Departmentally Completed	90	----
12	Punchsheel Garden nalla along sarovar marg to the jail opp. Muskan Restaurent on 65 No. road	----	----	23	Departmentally Completed	23	----
13	Kabootar market drain from Mochi mkt. Drain (near kabristan) to masjid	----	----	29	Departmentally Completed	29	----
14	Nalla from C-12, Pump House to Priya Panchvati Yamuna Vihar C-11/8.			68	In progress	0	6/15/2021
15	Nalla from Mohanpuri school to gali no.16 vijay park main road	5 dt. 13-05-2021	256692	36	Completed	36	----

16	Nalla from Shivaji road to Gamri pump house, North Ghonda			124	In progress	80	6/15/2021
17	Nalla from gali no. 16 Vijay park to Road No. 66.			46	Completed	46	----
18	Kardam Marg nalla from Ambedakar Chowk to Drain No. 1, Kardam Puri.	7 dt. 27-05-2021	70000	48	In progress	0	6/15/2021
19	52 cusec drain from Loni Road to Babarpur Road	1 dt. 04-05-2021	308386	212	In progress	155	6/15/2021
20	52 cusec drain from drain No.1 to Babarpur Road	----	----	85	Departmentally Completed	85	----
21	Drain from M.I office, New Zafrabad to 52 Cusec drain.	----	----	28	Departmentally Completed	28	----
22	Drain from Gulati Tent House , New Zafrabad to 52 Cusec drain.	----	----	16	Departmentally Completed	16	----
23	Drain opp. BSES office DDA colony New Zafrabad to 52 Cusec drain.	----	----	22	Departmentally Completed	22	----
24	Drain from 52 cusec to pt. near H.No. B-64, Sudama Puri Ext.	----	----	12	Departmentally Completed	12	----

**EE (M)-IV, SHAHDARA (NORTH)**

1	Gokal Pur drain Brahmpuri Culvert Jafrabad culvert	4 / 18.05.21	13.26	1531.53	In Progress	235.00	15.06.21
2	CPJ & K Block Nalla E-16 B/72 G.T Road Nalla	7 / 18.05.21	6.96	407.16	In Progress	235.00	15.06.21
3	J.J Cluster Nalla H.No E-13A510 Gokal pur drain	6 / 18.05.21	4.51	246.14	In Progress	65.00	15.06.21

4	Fruit Market Nalla Main road seelampur Chauhan bangar culvert both side	5 / 18.05.21	2.8	143.21	In Progress	130.00	15.06.21
5	Gokulpur drain R- Block, Braham Puri Culvert S- block, Brahampuri Culvert	8 &10 / 18.05.21	23.5	2698.31	In Progress	2079.32	15.06.21
6	Moni Baba Nalla Gali No. 1 Brahampuri Gali No. 12 Brahmpuri	9 / 18.05.21	3.41	214.81	In Progress	40.00	15.06.21
7	Rajender Parsad Marg drain Gokalpur drain near chand Masjid Gali No. 6 Jafrabad	16 / 18.05.21	1.51	76.78	In Progress	55.00	15.06.21
8	Vijay Park Nalla Red Light Vijay Park Gali No. 16 Adarsh Mohalla	02 / 18.05.21	1.79	122.15	In Progress	64.00	15.06.21
9	Gokal Pur drain (325+108=433) Jafrabad culvert Road No. 66 at zero point	3 / 18.05.21	10.98	1261.46	In Progress	281.00	15.06.21
10	Karawal Nagar road Nalla Chand Bag Culvert Sherpur Chowk L.H.S	15 / 18.05.21	10.54	386.98	In Progress	220.00	15.06.21
11	Karawal Nagar road Nalla Wazirabad road Chand Bag both side			265.36	In Progress	195.00	15.06.21
12	Pusta road Nalla 28 ft road Mariginal Bandh both side	13 / 18.05.21	8.76	210.60	In Progress	90.00	15.06.21
13	Karawal Nagar road Nalla Sadatpur gali No 6 Mukhia market Chowk L.H.S.	12 / 18.05.21	8.48	336.96	In Progress	252.00	15.06.21
14	C Block Nalla Tukhmipur pur road C Block Dayalpur	14 / 18.05.21	13.66	214.46	In Progress	15.08	15.06.21
15	Karawal Nagar road Nalla Sherpur Chowk Gali No. 6 Sadatpur Extn. LHS	14 / 18.05.21	13.66	870.48	In Progress	195.00	15.06.21
16	Mariginal Bandh Ist pusta Nalla Mariginal Bandh Sabhapur Village Ist pusta both side	11 / 18.05.21	7.92	289.58	In Progress	145.00	15.06.21
17	Mariginal Bandh IInd pusta Nalla Mariginal Bandh abhapur Village IInd pusta and near dispanceray one side			114.08	In Progress	125.60	15.06.21