



The cleaning of deck, after casting of side crash barrier and central verge, should also be started so that surface is ready for laying the APP water proofing layer. Any reinforcement, protruding from the deck of spine and wing segment should be cut and sealed with epoxy, well-in-advance as these small activities are left out, in hurry, at a later date.

The status of footpath and drain was also enquired. The EE was directed to ensure that the strength of the paver tiles should be regularly checked after taking sample from different locations so as to ensure its quality. The cleaning of drain and its connection with the main carriageway/service road should also be ensured to avoid any flooding during rains.


o/c Project Manager
Flyover Project Circle F-13, PWD

Copy to:-

- (1) Chief Engineer, Flyover Project Zone F-1, PWD, 12th Floor, MSO Building, I.P. Estate, New Delhi for kind information please.
- (2) The Executive Engineer, FPD, F-134 for information & necessary action please.


o/c Project Manager