



राष्ट्रीय राजधानी क्षेत्र दिल्ली सरकार
GOVT. OF NATIONAL CAPITAL TERRITORY OF DELHI
लोक निर्माण विभाग, PUBLIC WORKS DEPARTMENT

कार्यालय अधीक्षण अभियन्ता (नार्थ),
अनुरक्षण परिमंडल, लो0नि0वि0,
पश्चिमी यमुना तटबंध रिंग रोड सामने,
अन्तराज्यीय बस अड्डा कश्मीरी गेट दिल्ली-110006
दूरभाष : 011-23865967 / 23865966 फैक्स :23865968
ईमेल:- sepwddelhim32@gmail.com

O/o the SUPERINTENDING ENGINEER (North) ,
Maintenance Circle,
PUBLIC WORKS DEPARTMENT,
Western Yamuna Bank, Ring Road,
Opp.ISBT Kashmere Gate , DELHI-110 006.
Phone: 011-23865967@23865966
Email:- sepwddelhim32@gmail.com

संख्या: 23(1115)/अनु0परि0(नार्थ)/2017-18/ 2513 H

दिनांक: 3-8-17

सेवा में,

कार्यपालक अभियन्ता,
उत्तर सड़क मंडल,
लो.नि.वि. दिल्ली।

कार्यपालक अभियन्ता,
उत्तर भवन मंडल,
लो.नि.वि. दिल्ली।

कार्यपालक अभियन्ता,
उत्तर वैद्युत मंडल,
लो.नि.वि. दिल्ली।

उपनिदेशक (उद्यान),
उत्तर उद्यान मंडल, लो.नि.वि.,
एम.एस.ओ. भवन, नई दिल्ली।

विषय: किंग्सवे कैम्प से मुकरबा चौक फलाईओवर और लूप्स एवं छत्रसाल स्टेडियम की निरीक्षण रिपोर्ट से संबंधित।

संदर्भ: मुख्य अभियन्ता, उत्तर अनुरक्षण अंचल के कार्यालय का पत्र संख्या 4(4) /सहा0अभि0(अनु0)/लो0नि0वि0/उत्तरी अंचल (आर0एम0)/3827-हि दिनांक 19-07-2017।

मुख्य अभियन्ता, उत्तर अनुरक्षण अंचल के कार्यालय के उपरोक्त संदर्भित पत्र के अनुपालन में अधोहस्ताक्षरी द्वारा निम्नलिखित साइटों पर दिनांक 27-07-2017 एवं 31-07-2017 की अवधि के दौरान किए गए निरीक्षण की रिपोर्ट निम्न प्रकार से है :-

Inspection of above sites was carried out by the undersigned as per detail below:-

(दिनांक 27-07-2017)

1. INSPECTION OF CHHATRASAL STADIUM

- Main entry gate facia / stone cladding may be washed / cleaned properly.
- Cleaning/ repair of drains, foot-path, may be done wherever required.
- Stone floor at main entry to office / conference hall was found broken. Same may be replaced by giving proper slope as advised at site.
- One granite stone in VIP gallery was found broken at nosing. The broken portion of granite on steps may be cut in required size and shape and replaced the same by suitable size of granite to give even shade.
- EE(E) has to ensue that PA system has standby arrangement to avoid any eventually during celebration of Independence Day. All lights and fittings may be checked and it may be ensured that all lights and fittings are in working condition. [Action – EE (E)]

Contd...2 -/-

Steno I
To
Guard file
JK

- vi) In case of failure of electricity, DG set / UPS system should be kept ready and testing of same may be done in advance i.e. well before celebration of the function of Independence Day. **[Action – EE (E)]**
- vii) Painting of interior / exterior walls / trusses wherever required may be completed at the earliest possible by civil wing upto 10th August, 2017. Number of painter/ labour may be deployed accordingly.
- viii) Number of branches of trees are touching electrical poles at many places. Pruning of same may be done by Horticulture wing. **[Action – DD(H)]**
- ix) D.D.(Hort.) has to ensure that proper beautification of Chhatrasal Stadium inside and outside is done by putting flowery plant / green plants to give good aesthetic to entire stadium campus. **[Action – DD(H)]**

(दिनांक 31-07-2017)

2 INSPECTION OF FLYOVER AND LOOPS

The following defects / deficiencies were observed during inspection:-

- i) Two pot holes on main flyover carriageway (Pitam Pura Bound side).
- ii) Number of small pot holes were observed on slip roads going towards PWD office from main carriageway.
- iii) Pot holes and patch repair is required on G.T.Karnal Road under flyover.
- iv) Malba is lying here and there on foot path of slip roads on Mukarba Chowk and Nursery portion.
- v) Rain water harvesting pits have been excavated since long back and it was found that work is stand-still and no activity was being carried out by the agency. Notice may be issued to the concerned contractor to take appropriate action for early completion of work. Foot-path within nursery and campus was found settled at many places. Same may be repaired immediately.

3. INSPECTION OF NURSERY AT MUKARBA CHOWK **[Action – DD(H)]**

- i) Progress of horticulture activities like pruning, mowing, hoeing, grass cutting is to be expedited by the Departmental mallies. Area of Mukarba Chowk flyover is too large hence if required either mallies from other sites may be transferred to Mukarba Chowk or some outsourced labour may be hired for 1-2 months for early completion of entire activities as suggested at site during my inspection with Sh.Shiv Shankar, S.O.(Hort.)
- ii) It was observed that water is stagnated in green house which may cause mosquitoes breeding. Such stagnation of water may not be allowed at all, and all mallies may be instructed to avoid such deficiency in future. Number of RCC tray / Gamla were found damaged, the same may be replaced with new one immediately.
- iii) Exercise for growing new plants of various varieties may be explored at Nursery to avoid procurement of trees from outside.
- iv) Entire greenery in central verge and sides of roads may be kept neat and clean and pruning wherever required may be completed before Independence Day. All mallies may be geared up

Contd...3/-


to complete the entire activities of this road and one Supervisor may be deployed to watch the work done by Mallies as one S.O.(Hort.) can not supervise all the roads effectively.(Approx. 159km length)

- v) Grass is growing on foot-path of almost all slip roads , the same may be removed immediately without delay.
- x) Grass cutting of lawn and pruning of trees may be completed before 12-08-2017.

4. **INSPECTION OF ROAD FROM MUKARBA CHOWK TO KINGSWAY CAMP**


- i) Desilting of both sides drain and removal of floating material may be expedited. Number of JCBs and labour may be increased to complete desilting at the earliest possible to avoid water logging at Jahangirpuri Metro Station.
- ii) Some kerb stone were found dislocated at various places which may be fixed immediately to avoid any accident.
- iii) Foot-path are damaged at many places which may be repaired immediately and it should be kept neat and clean.
- iv) Ramgarh service road drain near MRF showroom was found overflow because of blockage. Necessary directions were issued to field staff at site for early removing of blockage to avoid water logging on service road.
- v) Some bell-mouth were found chocked.
- vi) Gap filling of central verge and sides of roads has to be completed by Horticulture Division. Same may be completed before Independence Day. [Action- DD (H)]
- vii) Repair of drain chambers in front of Chhatrasal Stadium may be done immediately. Making a arrangement for hiring tent age / preparation of stage may be made timely.

Any other requirement by civil, electrical and horticulture wing may also be explored and brought to the notice of the undersigned for successful celebration of Independence Day and compliance report be submitted by 12.08.2017.


(मोहन लाल)
अधीक्षण अभियंता (उत्तर)

प्रतिलिपि सूचनार्थ हेतु प्रेषित:

मुख्य अभियंता, उत्तर अनुरक्षण अंचल लो.नि.वि., एम.एस.ओ. भवन, नई दिल्ली।


अधीक्षण अभियंता (उत्तर)

