



F. No.61(1)/SE/South East (M)/PWD/2017-18/ 3715

dt. 21/09/15

INSPECTION NOTE

The Jaitpur Road, Mathura Road, M.B Road inspection carried out on dated. 20.09.2017 between 1:30 PM to 3:00 PM.

1. The DBM carried out on Mathura Road are appears to be non-uniform at few places and undulation are there. Though the PCC and DBM must cover all undulation so that the foundation surface for DMC should be smooth and no jerk to the vehicle is experienced while completing the DBC work.
2. This has been observed that no field staffs are taking care in respect of those issues informing regularly. The broom/sweep materials such as dust etc. before doing DBM are not removed from the channels, footpath, central verge which are to be removed from the site immediately.
3. In Jaitpur road some of the length, portion are not resurfaced up to the end of the nala may be around 300 to 500 m in length. This may please be rectified accordingly.
4. On M.B. Road this has been observed that the contractor is carrying out work with their own whims and convenience though DBM has to finalise initially before taking up DBC so that proper compaction as well as surface uniformity should occurred by moving vehicle through tyres and in few places wherever DBC completed the undulation experienced which are not correct. Similarly the swept material is not removed from the channels/footpath/central verge.
5. The Executive Engineer is advised to take care because the same is possible only during the progress of work and is not possible after the completion of the work.
6. The road marking painting carried out on Road 13A are also to be taken care the bus boxes, Zebra Crossing, Bus lane, calming painting strips are also to be provided by discussion with the Traffic Police wherever required for the smooth follow of traffic.

Superintending Engineer
South-East (M), Circle PWD
New Delhi

QC

Copy to:-

1. The Chief Engineer, (South)-M, 7th Floor MSO Building New Delhi.
2. Executive Engineer, South East (M) Road-II, Division PWD, Sukhdev Vihar, New Delhi

QC

Superintending Engineer