अधीक्षण अभियन्ता
केन्द्रीय एवं नई दिल्ली परिमंडल
लोक निर्माण विभाग,
राष्ट्रीय राजधानी क्षेत्र, दिल्ली सरकार,
भैंरो रोड टी—जंकशन, रिंग रोड,
नियर प्रगति पावर स्टेशन,
नई दिल्ली—110002
फोन न:—23378613/14



E-mail ID: sepwddelhicnd@gmail.com

Superintending Engineer
Central & New Delhi Circle
Public Works Department
Govt. of NCT of Delhi,
Bhairon Road T-Junction, Ring Road,
Near Pragati Power Station,
New Delhi-110002

Phone No.: 23378613 / 14

Date: 24-10-2017

No. 23(15)/SE/C&ND/PWD/2017-18/

INSPECTION NOTE

4914

Inspection was carried out by undersign on 11.10.2017 and 13.10.2017 along with Sh. Anil Trehan, EE(C&ND) Road, Sh. Vinod Kumar Garg, AE(C&ND) Road and representative of Contractor namely, M/s Y.D. Builders & Hotels Pvt. Ltd. and M/s S.S. Chauhan & Sons.

During the inspection, following directions were given:-

(A) Strengthening of Ring Road from Bhairon Marg T-Junction to Shantivan X-ing under PWD Division (C & ND)-Roads (old M-413) under Sub-Division-3, New Delhi.

Agreement No.

95/EE/C&ND-R/2016-17

Agency

M/s Y.D. Builders & Hotels Pvt. Ltd.

- Thermoplastic paint on some portion of service road in front of SPA Building left out. Thickness of thermoplastic paint near Masjid on service road was on lower side.
- 2. DBC surface near Masjid on service road is rough.
- Thickness of DBC on service road near Raj Ghat Main Gate is 52mm. Density of DBC checked is 2.33 gm/cc.
- Thickness of DBC on service road near Samta Sthal Main Gate is 48mm. Density of DBC checked is 2.34 gm/cc.
- (B) Rehabilitation of Delhi Drain at Samta Sthal and Raj Ghat crossing by recasting of R.C.C. slab damaged at number of places under Sub-Division-3 of Division C & ND Roads.

Agreement No. :

135/EE/C&ND-R/2016-17

Agency

M/s SS Chauhan & Sons.

- 1. Brick work carried out on Delhi Drain at Samta Sthal Joints are hollow.
- 2. Cement mortar was being mixed on Red Sand Stone path.

3. Honey combing are there in R.C.C. beam.

- **4.** Edge of one precast R.C.C. slab placed on Nallaha is broken. It should be replaced with new one.
- 5. Gaps in precast R.C.C. slab should be filled properly.
- (C) Construction of Foot Over Bridge on Ring Road at Sanyas Ashram, Bela Road, Sanskrit Mahavidhyalaya Near ISBT, Kashmere Gate, Delhi (Balance Work).
 - 1. Thickness of some granite stone stacked at site are under size.
 - 2. Progress of work is slow. It should be expediated so that whole work should be finished by 15.11.2017.

- For disabled persons, lower height stainless steel railing should also be provided on staircase.
- 4. Welding at some location not upto mark.

(D) General inspection points.

- 1. PWD logo should be provided on sign boards fixed recently. It should be ensured that PWD logo is there on all sign board to be fixed in future.
- 2. Cement concrete should be provided in channels of service road and main road along Ring Road between ITO Xing to Shanivan with proper slope.

3. Approach road to SPA Gate should be repaired with cement concrete.

- 4. Dwarf wall / Toe wall near Raj Ghat Main Gate should be repaired with cement plaster, Red Sand Stone etc.
- **5.** Paver block should be provided in katcha portion to make space for parking in front of Raj Ghat Main Gate along service road of Ring Road.
- **6.** Service road between Raj Ghat and Shantivan may be provided with kerb stone, C.C. Channel etc.
- 7. Drain along service road between I.P. Flyover to Mangi Bridge on both side should be remodelled with R.C.C. covered drain.
- 8. Near I.P. metro Station Repair of footpath with C.C. / Paver Block, Dwarf Wall along Nallah, Fencing along Nallah, repair of approach road to DJB store, approach road to I.P. Estate Metro Station should be carried out.

(मुकेश कुमार) अधीक्षण अभियन्ता

प्रतिलिपि प्रेषित:-

- 1. The CE (East), PWD, 3rd floor, MSO Bldg., New Delhi-110002.
- 2. The OSD to Minister, PWD, 7th Floor, A-Wing I.P Sectt., New Delhi-110002.
- 3. The EE, (C&ND) Road Divn. (M-413), PWD, Bhairon Road T-Junction, Ring Road, New Delhi-110002 for compliance.
- 4. The EE EE, (DHC/ND) Elect. Divn. (M-451), PWD, Ground Floor, MSO Bldg., Delhi-110054 for compliance.
- 5. 23(81)/SE/C&ND/PWD/2017-18/
- 6. Guard file.

अधीक्षण अभियन्ता