



राष्ट्रीय राजधानी क्षेत्र, दिल्ली सरकार
लोक निर्माण विभाग
अधीक्षण अभियंता
फ्लाईओवर-5

Govt. of NCT of Delhi
Public Works Department
Superintending Engineer
Flyover- 5



रिंग रोड फ्लाईओवर के नीचे, विपरीत आई० जी० स्टेडियम गेट नं० ९, नई दिल्ली-110002
Under Ring Road Bypass Flyover, Opp. of IG Stadium Gate No.9, New Delhi-110002

Email: cpmppwddelhif5@gmail.com

No. 23(Insp.)/PWD/SE/F-5/2023/166

Dated 29.08.2023

निरीक्षण नोट

Name of work: Corridor Development and Street Network/Connectivity Plan for the influence zone of the corridor between Punjabi Bagh Flyover and Raja Garden Flyover.

Agreement No. : 02/EE/F-11/PWD/2022-23
Agency : M/s Gawar Construction Limited
Date of Start : 10.09.2022
Stipulated date of Completion : 08.12.2023
Present Progress : 70%

The site was inspected by undersigned on 26.08.2023, at 12:30 PM, of the above mentioned work. The following were present at site :-

PWD Side

1. Sh. Pramodh Singh : Executive Engineer, F-11
2. Sh. Jai Bhagwan : Assistant Engineer, F-114
3. Sh. Budh Ram : Assistant Engineer, F-112

Agency Side

1. Sh. Vaibhav : Representative of M/s Gawar Construction Ltd.
2. Sh. Maninder Kumar : Deputy Project Manager

TPQA Side

1. Sh. Keshav Kumar : Representative of TPQA
2. Sh. Rohit : Representative of TPQA

Following observation were made during inspection:-

1. At Moti Nagar, it seems that the work is as per schedule, but the agency, in view of the upcoming festival season celebrations in the adjoining to Janmashtami Park and the deadline of October 2023 for its completion as given by the Hon'ble

PWD Minister, needs to be plan and execute the work accordingly. (Action:- Agency,EE, AE)

2. Agency to ensure proper compaction of earth in ramp portion. (Action:- Agency,EE, AE)

3. **Safety issues:-** Reflective tape to be provided for smooth movement of traffic. Workers & Engineer deployed at site should be with all safety equipment. Appropriate lighting arrangement should be provided for smooth movement of traffic during night period. At all active site location should be barricaded properly to avoid any accident at site. Sufficient Marshalls should be deployed at junction around moving machinery/ equipment for safe movement of road users. (Action:- Agency, EE, AE)

4. Road surface at many places is found damaged resulting into slow movement of vehicles, and also compromising of safety aspect of commuters and pedestrians. Agency to take urgent steps for repair of road surface. (Action:- Agency,EE, AE)

5. Agency to take appropriate steps for completion of both flyover within the stipulated period. (Action:- Agency,EE, AE)

6. Agency to adhere to all safety guidelines as per agreement, CPWD Works Manual Safety codes, Good structural engineering practices & as issued by GNOTO,;*10.No. 4(60)/23-24/PWD-II/Roads (CD No 057742583)11054-47 dated 11.0,a Responsibility of any violation shall be of executing agency & EE should take action as per guidelines for any violation.(Action:- Agency,EE, AE)

7. At vulnerable road stretches road surface strength test viz Benkelman beam test, core cutter test etc. (Action:- Agency,EE, AE)

OL ✓ *Pr. 8*
राजन मोघा
अधीक्षण अभियंता

प्रतिलिपि :-

1. मुख्य अभियंता, पलाईओवर, लोक निर्माण विभाग, 4 वॉ तल,एम0 एस0 ओ0 भवन, आई0 पी0 स्टेट, नई दिल्ली को सूचनार्थ ।
2. कार्यपालक अभियंता, एफ-11, लो0नि0वि0, मुकरबा चौक, जी.टी. करनाल रोड, नई दिल्ली को सूचनार्थ ।
3. सहायक अभियंता, एफ-111 एवं एफ-112 लो0नि0वि0, मुकरबा चौक, जी.टी. करनाल रोड, दिल्ली-110033 को सूचनार्थ ।
4. मैसस गावर कंस्ट्रक्शन लिमिटेड, डी.डी.स-378, सेक्टर 16-17, हिसार-125005 (हरियाणा) को सूचनार्थ एवं आवश्यक कार्यवाही हेतु ।

OL ✓ *Pr.*
अधीक्षण अभियंता