



सत्यमेव जयते

राष्ट्रीय राजधानी क्षेत्र, दिल्ली सरकार
लोक निर्माण विभाग
अधीक्षण अभियंता
फ्लाईओवर-5

Govt. of NCT of Delhi
Public Works Department
Superintending Engineer
Flyover- 5



रिंग रोड फ्लाईओवर के नीचे, विपरीत आई0 जी0 स्टेडियम गेट नं0 9, नई दिल्ली-110002
Under Ring Road Bypass Flyover, Opp. of IG Stadium Gate No.9, New Delhi-110002

Email: cpmpwddelhif5@gmail.com

सं0 23(21)/अधी.अभि./एफ-5/लो.नि.वि./2023-24/559 दिनांक 20/12/2023

निरीक्षण नोट

Sub.: Inspection of 2 lane carriageway at Underpass – 5.

Work of 2-lane carriage way including covered portion at Underpass – 5 from Ring Road to Bhairon Road was inspected by Chief Engineer (Flyover) on 19.12.2023 in presence of the following:

PWD Side -

- | | |
|---------------------|-----------|
| 1. Sh. Rajan Mogha | SE, F – 5 |
| 2. Sh. Guru Charan, | AE (ITPO) |

Agency Side (M/s L&T) -

- | | |
|------------------------|-----------------------|
| 1. Sh. A.K. Asthana | Project Director |
| 2. Sh. Vikrant Abrol, | Project Manager |
| 3. Sh. Durgesh Sharma, | Project Manager (P&M) |

During the inspection, following directions were given –

1. Kerb stones provided at the median of Ring Road side ramp are not in line & level and need to be rectified. Some kerb stones are damaged.
2. Weeding out of grass / plant from the retaining wall of 3-lane carriageway need to be done.
3. M.S. Angle bracing need to be provided in the fabricated pillar in proper way. The pillar needs to be given aesthetic look by providing MS plate or ACP sheet.
4. Toe wall may be provided at the turning from Ring Road to Underpass to avoid soil erosion.
5. Stainless steel grating provided in the drain have less aperture for drainage. Grating with bigger opening need to be provided.



6. RCC drain covers have MS plate lining which needs to be applied with primer and paint.
7. Proposal for Art work submitted is insufficient. More options need to be given within a week as 02-Lane Underpass is to be opened shortly.
8. Work of UG sumps & RCC retaining wall need to be expedited so as to open 02-lane Underpass by 05.01.2024.
9. Dust-control measure should be made effective by proper use of anti-smog gun, sprinkler, covering of building material, removing of malba etc.
10. Agency to follow all safety guidelines and pollution control measures.

All concerned to take action accordingly.

01/4
 (राजन मोघा)
 अधीक्षण अभियंता

प्रतिलिपि :-

1. प्रमुख अभियन्ता, लो.नि.वि., 12वां तल, एम.एस.ओ.भवन, नई दिल्ली-110002।
2. प्रधान मुख्य अभियंता, (अनुरक्षण एवं फ्लाइंग ओवर) लोक निर्माण विभाग, 12वां तल, एम0एस0ओ0बिल्डिंग, नई दिल्ली।
3. मुख्य अभियंता (फ्ला.), लोक निर्माण विभाग, 4 वॉ तल, एम0 एस0 ओ0 भवन, आई0 पी0 स्टेट, नई दिल्ली को सूचनार्थ।
4. कार्यपालक अभियंता (वै0), एफ-13, लो0नि0वि0, मुकरबा चौक, जी.टी. करनाल रोड, नई दिल्ली।
5. कार्यपालक अभियन्ता, आई.टी.पी.ओ., भैरों रोड टी जंक्शन, प्रगति पावर स्टेशन के पास, नई दिल्ली -110002।
6. मैसर्स राइट्स लिमिटेड, थर्ड पार्टी इन्स्पेक्शन एंड क्वालिटी एश्योरेंस, चौथी मंजिल, हाईवे डिवीजन, राइट्स भवन, प्लॉट नंबर-1, सेक्टर 29, गौरगांव -122001।
7. मैसर्स एल एंड टी लिमिटेड, ट्रांसपोर्टेशन इंफ्रास्ट्रक्चर इंडिपेंडेंट कंपनी, सी.ओ पीडब्ल्यूडी, भैरों मार्ग टी-जंक्शन, प्रगति पावर स्टेशन के पास, नई दिल्ली।

01/4
 अधीक्षण अभियंता