

### Inspection Note

**Date:** 07.04.2025

**Venue:** Inspection of roads at Karala, Kanjhawla and Zakhira underpass and compliance report

**Inspection By:** The Site inspected by me (Sh. Vibeka Nand Vibek, Pr.CE) in the presence of CE (N), SE (WMC), AE (C), along with JE.

#### Key Discussions and Decisions:

1. Desilting of drains should be done properly from downstream point so that it can be checked thoroughly after completion of desilting work.
2. At many locations, it was seen that present drain is completely choked and covers were missing.
3. It was also directed to place the drain cover at suitable locations after completion of desilting so that no accident will happen.
4. At Zakhira underpass, lay out of proposed drain was discussed and directed to follow the same. Drain sections should not be reduced at crossing of roads.
5. Levels of starting point as well as end point should be properly checked and sufficient slope should be provided in order to proper flow of water in storm water drain.
6. Concerned AE & JE along with agency should issue a certificate regarding desilting of drain after completion of desilting after 15-06-2025 so that it can be verified by higher authorities.