

राष्ट्रीय राजधानी क्षेत्र दिल्ली सरकार
GOVT. OF NATIONAL CAPITAL TERRITORY OF DELHI
लोक निर्माण विभाग
PUBLIC WORKS DEPARTMENT

मुख्य अभियंता
लोक निर्माण विभाग, अंचल एम-2
दिल्ली सरकार, तृतीय तल,
एम. एस. ओ. भवन, आई. पी. एस्टेट,
नई दिल्ली-110002.

CHIEF ENGINEER-M2
PUBLIC WORKS DEPARTMENT
GNCTD, 3RD FLOOR, MSO BUILDING,
I.P. ESTATE, NEW DELHI - 110002.
Phone : 011-23319715 Fax : 011-23329880
E-Mail : cepwddelhimz2@gmail.com

संख्या 20(5)/2014/WA/CE M2/ 846

दिनांक 25.11.2014

Inspection Note

The roads under Division M-213 were inspected alongwith SE M-21, EE M-213 and AE concerned on 18th Nov. 2014

1. **Road No. 62** – The work of the strengthening of this road was in progress. EE M-213 has been asked to take up the activities of bitumen mastic simultaneously as it will take time in completion. Atleast two mastic cookers are to be deployed for this purpose immediately. EE has been asked to complete this work by Nov. 2014. The dislocated kerbs stones and malba on footpath on this road is also required to be taken up/removed.
2. **Road No. 70** – The strengthening work except mastic is completed mastic cookers are available at site and work is to be taken up EE M-211 has assured that the work of mastic and remaining works of footpath and kerb stones shall be completed by Nov. 2014.
3. **Road Connecting 64 and 68 opposite G.T.B hospital** – The work of improvement of footpath and fixing of railing is in progress EE has been asked to remove surplus material/ malba from footpath/along road side and also to take up work of painting kerb stones and railing so that the work could be completed by Nov. 2014.
4. **Loni Road** – The General Cleaning and removal of temporary encroachment of Loni Road required to be given more attention. The road from Loni Road to Community Centre and Loni Road to Sarvodya Vidyalaya for which estimate for improvement of drains submitted for

sanction were also inspected and SE M-21 has been directed to review the schemes of the drainage & resubmit the estimate.

The drain opposite transport office near police check post on Loni road was also inspected and the estimate submitted for this stretch was discussed thereon and felt that the proposal submitted shall improve the drainage system.


(Deepak Panwar)
Chief Engineer

Copy to:

1. E-in-C, PWD, 12th Floor, MSO Building, for information
2. Superintending Engineer Maintenance Circle M-21, GNCTD, Eastern Approach, 2nd Nizamuddin Bridge, NH-24 Bypass, Delhi - 91.
3. Executive Engineer M-213, GNCTD Shastri Park, Near IT Shastri Park, Delhi


Chief Engineer